



May 4, 2023

**Re: Blackwater Gold Project Schedule of Activities: Environmental Assessment Decision Statement Conditions 6.6 and 6.7**

Dear Sir or Madam:

Pursuant to Federal Decision Statement Conditions 6.6 and 6.7 of the Blackwater Project Decision Statement (DS), please find an updated schedule outlining all activities required to carry out the Designated Project to meet the requirements of DS Condition 11.2 (see Attachment). To conform to the DS conditions, these schedules are to be provided to:

- The Impact Assessment Agency of Canada (DS conditions 11.3 and 11.4)
- Indigenous holders of provincially registered traplines, whose traplines overlap with the Designated Project area (DS Condition 6.6)
- Tenure holders, including trappers, guide outfitters and range tenure holders whose activities overlap with the Designated Project area (DS Condition 6.7).

This schedule indicates the commencement and estimated completion month(s) and years(s) and the duration of these activities.

For reference, the DS Conditions can be found at <https://iaac-aeic.gc.ca/050/documents/p80017/129205E.pdf>.

The Blackwater Mine has a community feedback mechanism for individuals wishing to provide feedback openly or anonymously which will be addressed in a timely, transparent, and respectful manner. All feedback submissions will be acknowledged within two days or less and we have a commitment to resolve and report back to complaints within 30 days or less. More information on the feedback mechanism is posted on our website at <https://www.artemisgoldinc.com/blackwater-community/community-feedback-mechanism/>.

For additional updates related to project status, current version of plans and other documentation please visit the BW Gold website (<https://blackwatergoldmine.com/>) and sign up for BW Gold notifications to be made aware of new website content or updates to project materials such as schedules and work plans.

To receive email updates on media releases, Blackwater mine updates, and careers/jobs notifications. please sign up for our e-distribution list at <https://www.artemisgoldinc.com/contact/>.

Yours truly,

<Original signed by>

Val Erickson,  
Community Relations Manager  
Artemis Gold Inc.

Attachment: Project Schedule

## **Attachment: Project Schedule**

# Blackwater Gold Project

## 0 - Phase Roll Up

Activity ID	Activity Name	Duration	Start	Finish	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042			
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
<b>Blackwater Gold Project</b>																												
<b>1 - Major Milestones</b>																												
<b>2 - Construction Schedule</b>																												
<b>3 - Year +1 to Year +5</b>																												
<b>4 - Year +6 to Year +10</b>																												
<b>5 - Year +11 to Year +18</b>																												
<b>6 - Year +19 to Year +23</b>																												
<b>7 - Year +24 to Year +45</b>																												
<b>8 - Post Closure Year +46</b>																												


- Critical Remaining Work
- Remaining Work
- summary

TASK filter: All Activities

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

# Blackwater Gold Project

## 0 - Phase Roll Up



- Critical Remaining Work
- Remaining Work
- summary

TASK filter: All Activities

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

# Blackwater Gold Project

## 1 - Milestones

Activity ID	Activity Name	Duration	Start	Finish	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	40			
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
<b>Blackwater Gold Project</b>		47.7y	31-Mar-2023	18-Apr-2070																								
<b>1 - Major Milestones</b>		47.7y	31-Mar-2023	18-Apr-2070																								
A3920	Start of Construction	0.0y	31-Mar-2023*					◆																				
A3930	End of Construction	0.0y		15-Dec-2024																								
A3940	Process Facility First Gold Pour	0.0y	26-Sep-2024																									
A3950	Start Year +1	0.0y	15-Dec-2024																									
A3960	End Year +5	0.0y		19-Nov-2029																								
A3970	Start Year +6	0.0y	19-Nov-2029																									
A3980	End Year +10	0.0y		24-Oct-2034																								
A3990	Start Year +11	0.0y	24-Oct-2034																									
A4000	End Year +18	0.0y		27-Aug-2045																								
A4010	Start Year +19	0.0y	12-Sep-2042																									
A4020	End Year +23	0.0y		17-Aug-2047																								
A4030	Start Year +24	0.0y	17-Aug-2047																									
A4040	End Year +45	0.0y		23-Apr-2069																								
A4050	Start Year +46 Post Closure	0.0y	23-Apr-2069																									
A4060	End Year +46 Post Closure	0.0y		18-Apr-2070																								

Critical Remaining Work ▼ summary  
 Remaining Work  
◆ ◆ Milestone

TASK filter: WBS .

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to:	BW	JNL / SEB / RT
	Blackwater Decision Statement condition 11.2		









# Blackwater Gold Project 2 - Construction Schedule

Activity ID	Activity Name	Duration	Start	Finish	2023												2024												2025
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
A1580	Construction laydown areas – Construction, commissioning, and operation	1.3y	10-Apr-2023	02-Aug-2024	10-Apr-2023												02-Aug-2024												
A1590	Operations camp – Construction, commissioning, and operation	1.0y	05-Aug-2023	24-Jul-2024	05-Aug-2023												24-Jul-2024												
A1600	Exploration camp – Operation; relocation of facilities to operations camp pad	0.5y	27-Nov-2023	25-May-2024	27-Nov-2023												25-May-2024												
A1610	Truck shop and wash/Mine office – Construction, commissioning, and operation	0.6y	01-May-2024	22-Nov-2024													01-May-2024												22-Nov-2024
A1620	Ready Line and Bulk Fuel Storage area – Construction, commissioning, and operation	0.2y	30-Sep-2023	19-Dec-2023	30-Sep-2023												19-Dec-2023												
A1630	Waste management facilities – Construction, commissioning, and operation	0.5y	07-Jun-2023	19-Dec-2023	07-Jun-2023												19-Dec-2023												
A1640	Potable and fire water supplies – Construction, commissioning, and operation	0.9y	31-Mar-2023	09-Feb-2024	31-Mar-2023												09-Feb-2024												
A1650	Helipad – Construction, commissioning, and operation	0.5y	02-Jun-2024	29-Nov-2024													02-Jun-2024												29-Nov-2024
<b>Borrow Pits, Aggregate Screening and Concrete Batch Plant</b>		1.3y	31-Mar-2023	22-Jul-2024																									
A1660	Borrow, aggregate screening and concrete batch plant area – Construction and operation	0.5y	31-Mar-2023	30-Sep-2023	31-Mar-2023												30-Sep-2023												
A1670	Borrow, aggregate screening and construction laydown area – Construction and operation	0.8y	31-Mar-2023	26-Jan-2024	31-Mar-2023												26-Jan-2024												
A1680	TSF and FWR embankment borrow areas	0.8y	18-Oct-2023	22-Jul-2024	18-Oct-2023												22-Jul-2024												
<b>Offsite Infrastructure</b>		1.3y	15-Sep-2023	15-Dec-2024																									
A1710	Construction of transmission line from Glenannan substation to mine site	1.3y	15-Sep-2023	15-Dec-2024	15-Sep-2023												15-Dec-2024												
A4090	Decommissioning of the Mount Davidson Exploration Road	0.3y	25-Mar-2024	23-Jun-2024													25-Mar-2024												23-Jun-2024

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: WBS .

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to:	BW	JNL / SEB / RT
	Blackwater Decision Statement condition 11.2		

## Blackwater Gold Project 3 - Year +1 to Year +5

Activity ID	Activity Name	Duration	Start	Finish	2024			2025				2026				2027				2028				2029			2030		
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3		
<b>Blackwater Gold Project</b>					5.0y			15-Dec-2024				19-Nov-2029																	
<b>3 - Year +1 to Year +5</b>					5.0y			15-Dec-2024				19-Nov-2029																	
<b>Open Pit</b>					5.0y			15-Dec-2024				19-Nov-2029																	
A1730	Continued clearing of pit area	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1740	Extraction Method - Diesel drill, blast and shovel; Addition of electric drill and shovel (Year +5)	1.0y	24-Nov-2028	19-Nov-2029															24-Nov-2028					19-Nov-2029					
A1750	Installation of 4.16 kV substation to power electric drill and shovel (Year +5)	1.0y	24-Nov-2028	19-Nov-2029															24-Nov-2028					19-Nov-2029					
A1760	Staged increase to in-pit mine fleet (Year +1)	1.0y	15-Dec-2024	10-Dec-2025	15-Dec-2024					10-Dec-2025																			
A1762	Staged increase to in-pit mine fleet (Year +4)	1.0y	30-Nov-2027	24-Nov-2028														30-Nov-2027					24-Nov-2028						
A1764	Staged increase to in-pit mine fleet (Year +5)	1.0y	24-Nov-2028	19-Nov-2029															24-Nov-2028					19-Nov-2029					
A1770	Construction Borrow Pit – Mining to pit bottom 1,450 masl (Year +2)	1.0y	10-Dec-2025	05-Dec-2026														10-Dec-2025					05-Dec-2026						
A1780	Starter Pit – Mining to pit bottom 1,450 masl (Year +3)	1.0y	05-Dec-2026	30-Nov-2027															05-Dec-2026					30-Nov-2027					
A1790	East Pushback 1 – Mining to pit bottom 1,460 masl (Year +4)	1.0y	30-Nov-2027	24-Nov-2028															30-Nov-2027					24-Nov-2028					
A1800	East Pushback 2 – Mining to 1,460 masl bench (Year +5)	1.0y	24-Nov-2028	19-Nov-2029																				24-Nov-2028					
A1810	West Pushback – Mining to 1,540 masl bench (Year +5)	1.0y	24-Nov-2028	19-Nov-2029																				24-Nov-2028					
<b>Process Facilities</b>					5.0y			15-Dec-2024				19-Nov-2029																	
A1820	Phase 1 commissioning and operations to 4.5 Mt per annum (Year +1) and 5.5 Mt per annum (Year +2)	2.0y	15-Dec-2024	05-Dec-2026	15-Dec-2024					05-Dec-2026																			
A1830	Conduct upgrades to increase throughput to 12 Mt per annum (Year +5)	3.0y	05-Dec-2026	19-Nov-2029															05-Dec-2026					19-Nov-2029					
<b>Tailings Storage Facility (TSF)</b>					5.0y			15-Dec-2024				19-Nov-2029																	
A1840	Main Dam C – Monitoring and annual raises up to 1,312 masl (Year +5)	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1850	TSF C Pond – Receipt of discharge from mine site drainage network, IECD pond, and final ECD pond	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1860	Additional receipt of discharge from water accumulated behind Main Dam D initial fill areas;	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1870	With Impoundment of PAG and ML waste rock and tailings Serves as process water source	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1880	Main Dam D – Initial construction of Stage 1 to 1,256 masl (Year +5)	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1890	Water reclaim pump systems in the TSF C Pond used to reclaim water to the mill to support ore processing	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1900	Expansion of water reclaim systems coinciding with processing facility expansions - Siting, Const & comm (Year +5)	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1910	PAG/NAG3 waste rock disposal occurs within TSF C adjacent to Main Dam C	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1920	Tailing distribution systems and pipeline convey tailings to discharge location at west side of TSF C	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
A1930	IECD and pond – Operational with pumpback to the TSF C Pond	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						
<b>Waste Stockpiles (WSF)</b>					5.0y			15-Dec-2024				19-Nov-2029																	
A1940	Vegetation clearing, grubbing, and surface preparation as required	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																		19-Nov-2029						

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 1 to 5.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 3 - Year +1 to Year +5

Activity ID	Activity Name	Duration	Start	Finish	2024				2025				2026				2027				2028				2029				2030			
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
A1950	Lower Waste Stockpile – Stockpiling to 1,450 masl (Year +5)	5.0y	15-Dec-2024	19-Nov-2029																												
<b>Low Grade Ore (LGO) Stockpiles</b>																																
A1960	Vegetation clearing, grubbing, and surface preparation as required	5.0y	15-Dec-2024	19-Nov-2029																												
A1970	Stockpiling of LGO Stockpile (lower grade ore) to lift height 1,500 masl (Year +3)	1.0y	05-Dec-2026	30-Nov-2027																												
A1980	Stockpiling of LGO Stockpile Pile A (higher grade ore) to lift height 1,470 masl (Year +3)	1.0y	05-Dec-2026	30-Nov-2027																												
<b>Water Management Structures</b>																																
A1990	Open Pit dewatering	5.0y	15-Dec-2024	19-Nov-2029																												
A2000	WMP outflows pumped to Processing Plant and FWR	5.0y	15-Dec-2024	19-Nov-2029																												
<b>Water Treatment</b>																																
A2010	Neutralization of Low Grade Ore (LGO) Stockpile runoff with lime before discharging to the TSF C Pond along with tailing	5.0y	15-Dec-2024	19-Nov-2029																												
A2020	Treatment of waters accumulating in the Open Pit and runoff from the Lower Waste Stockpile treated by Metals WTP	5.0y	15-Dec-2024	19-Nov-2029																												
A2030	Treated water is used at the mill and excess treated water conveyed to WMP	5.0y	15-Dec-2024	19-Nov-2029																												
A2040	Excess TSF C Pond water treatment at Membrane WTP and discharge to the WMP	5.0y	15-Dec-2024	19-Nov-2029																												
<b>Mine Service and Haul Roads</b>																																
A2050	Ex-pit haul roads – Expansion to service development of the pit	5.0y	15-Dec-2024	19-Nov-2029																												
A2060	In-pit haul roads – Expansion to service development of the pit	5.0y	15-Dec-2024	19-Nov-2029																												
<b>Mine Access Road (MAR)</b>																																
A1110	Tree clearing, bulk excavation and grading, surfacing and installation of bridges	5.0y	15-Dec-2024	19-Nov-2029																												
<b>Ready Line and Bulk Fuel Supply</b>																																
A2070	Fuel storage expanded to 300,000 L (Year +4)	1.0y	30-Nov-2027	24-Nov-2028																												
<b>Ongoing Use and Maintenance</b>																																
A2080	Topsoil stockpiles	5.0y	15-Dec-2024	19-Nov-2029																												
A2090	Central Diversion System, WMP, and FWR	5.0y	15-Dec-2024	19-Nov-2029																												
A2100	Surface drainage for infrastructure	5.0y	15-Dec-2024	19-Nov-2029																												
A2110	Mine service roads	5.0y	15-Dec-2024	19-Nov-2029																												
A2120	Power supply and distribution	5.0y	15-Dec-2024	19-Nov-2029																												
A2130	Explosives storage facility	5.0y	15-Dec-2024	19-Nov-2029																												
A2140	Ancillary facilities	5.0y	15-Dec-2024	19-Nov-2029																												
A2150	Borrow pits and aggregate and concrete batch plants (Plant expansion)	5.0y	15-Dec-2024	19-Nov-2029																												
<b>Off-Site Infrastructure</b>																																
A1690	Decommissioning of Exploration Access Road	1.0y	25-Sep-2028	20-Sep-2029																												
A2160	Transmission line	5.0y	15-Dec-2024	19-Nov-2029																												

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 1 to 5.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 3 - Year +1 to Year +5

Activity ID	Activity Name	Duration	Start	Finish	2024				2025				2026				2027				2028				2029				2030		
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
A2170	Airstrip and airstrip access road – Construction and connection to Mine Access Road (MAR)	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																								19-Nov-2029		
A4120	Installation of Freshwater Supply System and Pumping and Pipeline systems from Tattelkuz Lake	5.0y	15-Dec-2024	19-Nov-2029	15-Dec-2024																								19-Nov-2029		

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 1 to 5.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 4- Year +6 to Year +10

Activity ID	Activity Name	Duration	Start	Finish	2029			2030				2031				2032				2033				2034			2035		
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
<b>Blackwater Gold Project</b>																													
<b>4 - Year +6 to Year +10</b>																													
<b>Open Pit</b>																													
A2180	Continued clearing of pit to final pit limits	5.0y	19-Nov-2029	24-Oct-2034	19-Nov-2029  24-Oct-2034																								
A2190	Extraction Method – Diesel drill and shovel; Addition of a second electric drill and shovel (Year +9)	1.0y	03-Nov-2032	29-Oct-2033	03-Nov-2032  29-Oct-2033																								
A2200	Installation of second 4.16 kV substation to power electric drill and shovel (Year +9)	1.0y	03-Nov-2032	29-Oct-2033	03-Nov-2032  29-Oct-2033																								
A2210	Staged increase to in-pit mine fleet (Year +6)	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2212	Staged increase to in-pit mine fleet (Year +8)	1.0y	09-Nov-2031	03-Nov-2032	09-Nov-2031  03-Nov-2032																								
A2214	Staged increase to in-pit mine fleet (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
A2220	East Pushback 2 – Mining to pit bottom 1,380 masl bench (Year +7)	1.0y	14-Nov-2030	09-Nov-2031	14-Nov-2030  09-Nov-2031																								
A2230	West Pushback – Mining to pit bottom 1,300 masl bench (Year +9)	1.0y	03-Nov-2032	29-Oct-2033	03-Nov-2032  29-Oct-2033																								
A2240	North Pushback 1 – Mining to 1,310 masl bench (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
A2250	North Pushback 2 – Mining to 1,410 masl bench (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
A2260	South Pushback – Mining to 1,670 masl bench (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
<b>Processing Plant</b>																													
A2270	Phase 2 plan commissioning and operations to 12 Mtpa (Year +6)	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2280	Initiate upgrades to increase annual throughput to 20 Mtpa (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
<b>Tailings Storage Facility (TSF)</b>																													
A2290	West Dam – First stage lift construction to 1,345 masl including seepage monitoring sump and pumpback system (Year +6)	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2300	Main Dam C – Monitoring and raises to 1,329 masl (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
A2310	TSF C Pond – Receipt of discharge from mine site drainage network, flows pumped from TSF D	5.0y	19-Nov-2029	24-Oct-2034	19-Nov-2029  24-Oct-2034																								
A2320	Receipt of neutralized low-grade ore stockpile runoff; impoundment of PAG and ML waste rock ends during Year +6;	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2330	Continued impoundment of tailings; Serves as process water source	5.0y	19-Nov-2029	24-Oct-2034	19-Nov-2029  24-Oct-2034																								
A2340	Main Dam D – Monitoring and annual raises to 1,298 masl (Year +10)	1.0y	29-Oct-2033	24-Oct-2034	29-Oct-2033  24-Oct-2034																								
A2350	TSF D Pond – Starting Year +7 may also receive discharge from mine site drainage network, ECD pond;	4.0y	14-Nov-2030	24-Oct-2034	14-Nov-2030  24-Oct-2034																								
A2360	TSF D Pond discharge serves as process water source; Impoundment of PAG and ML waste rock beginning in Year +6	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2370	Expansion of tailings distribution infrastructure in Year +6	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2380	Addition of a secondary line to the southwest end of TSF C to West Dam, operational in approximately Year +6	1.0y	19-Nov-2029	14-Nov-2030	19-Nov-2029  14-Nov-2030																								
A2390	Installation of two pipelines to convey tailings along the crest of Main Dam C to discharge into TSF C beginning Year +7	1.0y	14-Nov-2030	09-Nov-2031	14-Nov-2030  09-Nov-2031																								
A2400	Additional pipelines to cover PAG/NAG3 disposal area - siting and construction to pre-commissioning	1.0y	14-Nov-2030	09-Nov-2031	14-Nov-2030  09-Nov-2031																								

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 6 to 10.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to:	BW	JNL / SEB / RT
	Blackwater Decision Statement condition 11.2		

## Blackwater Gold Project 4- Year +6 to Year +10

Activity ID	Activity Name	Duration	Start	Finish	2029				2030				2031				2032				2033				2034				2035			
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
A2410	Expansion of water reclaim systems from TSF C Pond coinciding with processing facility expansions (Year +10)	1.0y	29-Oct-2033	24-Oct-2034																												
A2420	IECD and Pond – Decommissioned by PAG/NAG3 disposal area in TSF D following development of the Main Dam D (Year +6)	1.0y	19-Nov-2029	14-Nov-2030																												
A2430	Final ECD – Construction and operation of dam and pond starting in Year +6; Pumpback of water to the TSF D Pond	1.0y	19-Nov-2029	14-Nov-2030																												
<b>Waste Stockpiles (WSF)</b>		<b>5.0y</b>	<b>19-Nov-2029</b>	<b>24-Oct-2034</b>																												
A2440	Vegetation clearing, grubbing, and surface preparation as required	5.0y	19-Nov-2029	24-Oct-2034																												
A2450	Lower Waste Stockpile – Expansion to ultimate 1,470 masl (Year +8); completion of stockpiling (Year +10)	3.0y	09-Nov-2031	24-Oct-2034																												
A2460	Upper Waste Stockpile – Grubbing and site prep, foundation prep, and water management construction (Year +10)	1.0y	29-Oct-2033	24-Oct-2034																												
<b>Low Grade Ore (LGO) Stockpile</b>		<b>5.0y</b>	<b>19-Nov-2029</b>	<b>24-Oct-2034</b>																												
A2470	Vegetation clearing, grubbing, and surface preparation, as required	5.0y	19-Nov-2029	24-Oct-2034																												
A2480	Stockpiling of LGO Stockpile (lower grade ore) to lift height 1,520 masl (Year +8)	1.0y	09-Nov-2031	03-Nov-2032																												
A2490	Stockpiling of LGO Stockpile Pile A (higher grade ore) to lift height 1,480 masl (Year +8)	1.0y	09-Nov-2031	03-Nov-2032																												
<b>Water Management Structures</b>		<b>5.0y</b>	<b>19-Nov-2029</b>	<b>24-Oct-2034</b>																												
A2500	Open Pit dewatering	5.0y	19-Nov-2029	24-Oct-2034																												
A2510	Northern Diversion System const, collection channels, water transfer pond, intake structure and pipeline to FWR Year +6	1.0y	19-Nov-2029	14-Nov-2030																												
A2520	Relocation of Central Diversion System infrastructure to Phase 2 positions to the WMP (Year +6)	1.0y	19-Nov-2029	14-Nov-2030																												
<b>Mine Service and Haul Roads</b>		<b>5.0y</b>	<b>19-Nov-2029</b>	<b>24-Oct-2034</b>																												
A2530	In-pit Haul Roads – Expansion to service pit expansion	5.0y	19-Nov-2029	24-Oct-2034																												
<b>Power Supply and Distribution</b>		<b>5.0y</b>	<b>19-Nov-2029</b>	<b>24-Oct-2034</b>																												
A2540	Expansion of power distribution network to Processing Plant for increased throughput	5.0y	19-Nov-2029	24-Oct-2034																												
A2550	Expansion of power distribution network to Open Pit for addition of electric drilling and shovel extraction	5.0y	19-Nov-2029	24-Oct-2034																												
<b>Ready Line and Bulk Fuel Supply</b>		<b>1.0y</b>	<b>03-Nov-2032</b>	<b>29-Oct-2033</b>																												
A2560	Fuel storage expanded to 675,000 L (Year +9)	1.0y	03-Nov-2032	29-Oct-2033																												
<b>Water Treatment</b>		<b>5.0y</b>	<b>19-Nov-2029</b>	<b>24-Oct-2034</b>																												
A2570	Neutralization of Low Grade Ore (LGO) Stockpile runoff with lime before discharging to the TSF C Pond along with tailing	5.0y	19-Nov-2029	24-Oct-2034																												
A2580	Treatment of waters from the Open Pit and runoff from the Upper Lower Waste stockpiles treated at the Metals WTP	5.0y	19-Nov-2029	24-Oct-2034																												
A2590	Treated water is used at the mill and excess treated water conveyed to WMP	5.0y	19-Nov-2029	24-Oct-2034																												

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 6 to 10.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to:	BW	JNL / SEB / RT
	Blackwater Decision Statement condition 11.2		

## Blackwater Gold Project 4- Year +6 to Year +10

Activity ID	Activity Name	Duration	Start	Finish	2029				2030				2031				2032				2033				2034			2035				
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	
A2600	Excess TSF C Pond water treatment at Membrane WTP and discharge to the WMP	5.0y	19-Nov-2029	24-Oct-2034																												
<b>Ongoing Use and Maintenance</b>		5.0y	19-Nov-2029	24-Oct-2034																												
A2610	Topsoil stockpiles erosion control and invasive plant management	5.0y	19-Nov-2029	24-Oct-2034																												
A2620	Central and Northern Diversion systems and Central Water Transfer Pond North and South Interception trenches	5.0y	19-Nov-2029	24-Oct-2034																												
A2630	Pit dewatering	5.0y	19-Nov-2029	24-Oct-2034																												
A2640	Fresh Water Reservoir (FWR)	5.0y	19-Nov-2029	24-Oct-2034																												
A2650	Surface drainage for Infrastructure	5.0y	19-Nov-2029	24-Oct-2034																												
A2660	Mine service roads	5.0y	19-Nov-2029	24-Oct-2034																												
A2670	Ex-pit haul roads	5.0y	19-Nov-2029	24-Oct-2034																												
A2680	Power supply and distribution to other mine site components	5.0y	19-Nov-2029	24-Oct-2034																												
A2690	Explosives storage facility	5.0y	19-Nov-2029	24-Oct-2034																												
A2700	Ancillary structures	5.0y	19-Nov-2029	24-Oct-2034																												
A2710	Borrow pits and aggregate and concrete batch plant (Plant expansion)	5.0y	19-Nov-2029	24-Oct-2034																												
<b>Off-Site Infrastructure</b>		5.0y	19-Nov-2029	24-Oct-2034																												
A2720	Transmission line	5.0y	19-Nov-2029	24-Oct-2034																												
A2730	Freshwater supply system (FWSS) intake, pump stations and pipeline	5.0y	19-Nov-2029	24-Oct-2034																												
A2740	Airstrip and airstrip access road	5.0y	19-Nov-2029	24-Oct-2034																												

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 6 to 10.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to:	BW	JNL / SEB / RT
	Blackwater Decision Statement condition 11.2		





# Blackwater Gold Project

## 5 - Year +11 to Year +18

Activity ID	Activity Name	Duration	Start	Finish	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	47	
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
A2942	Stockpiling of LGO Stockpile Pile A height 1,480 masl, handling to commence in Year +15,	1.0y	03-Oct-2038	28-Sep-2039						03-Oct-2038										
A2950	Low Grade Ore (LGO) Stockpile Pile A will be depleted by Year +18	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
<b>Water Treatment</b>																				
A2960	Neutralization of Low Grade Ore (LGO) Stockpile runoff with lime before discharge along with tailings to TSF C	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A2970	Treatment of waters from the Open Pit and runoff from the Upper and Lower Waste Stockpiles treated by Metals WTP	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A2980	Metals WTP treated water is used at the mill and excess treated water conveyed to WMP	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A2990	Excess TSF C Pond water treatment at Membrane WTP and discharge to the WMP, if req'd due to prevailing climate condition	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
<b>Water Management Structures</b>																				
A3000	Water Management Pond relocated to accommodate continued filling of TSF C (Year +12)	1.0y	19-Oct-2035	13-Oct-2036			19-Oct-2035			13-Oct-2036										
<b>Mine Service and Haul Roads</b>																				
A3010	In-pit haul roads – Expansion to service pit expansion	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
<b>Components Ongoing Use and Maintenance</b>																				
A3020	Topsoil stockpiles	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3030	Central and Northern Diversion Systems	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3040	ECD, interception trenches, and pumpback system	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3050	FWR	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3060	Surface drainage for infrastructure	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3070	Mine service roads	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3080	Ex-pit haul roads	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3090	Power supply and distribution	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3100	Explosives storage facility	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3110	Ancillary facilities	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3120	Borrow pits and aggregate sources	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
<b>Off-Site Infrastructure</b>																				
A3130	Transmission line	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3140	FWSS pumphouse and pipeline	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					
A3150	Airstrip and airstrip access road	8.0y	24-Oct-2034	12-Sep-2042	24-Oct-2034										12-Sep-2042					

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 11 to 18.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 6 - Year +19 to Year +23

Activity ID	Activity Name	Duration	Start	Finish	2042		2043				2044				2045				2046				2047				2048	
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
<b>Blackwater Gold Project</b>																												
<b>6 - Year +19 to Year +23</b>																												
<b>Open Pit</b>																												
A3160	Decommissioning of mine fleet and electrical distribution system, de-watering wells, sumps, and related works	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3170	Initiate filling of Pit Lake (See Water Management Structures)	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
<b>Processing Plant</b>																												
A3180	Milling of Low Grade Ore (LGO) Stockpile reclaim at 20 Mt per annum (Year +19 to Year +22)3	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
<b>Tailings Storage Facility (TSF)</b>																												
A3190	West Dam – Monitoring and maintenance	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3200	Main Dam C – Monitoring and maintenance of dam	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3210	TSF C Pond – Conveyance of supernatant to Open Pit starting Year +19; Serves as process water source;	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3220	TSF C Pond – tailings infill ceases Year +21	3.0y	12-Sep-2042	27-Aug-2045	12-Sep-2042	▶															27-Aug-2045							
A3230	Main Dam D – Monitoring and maintenance and raised to final elevation of 1,331 masl (Year +20)	1.0y	07-Sep-2043	01-Sep-2044			▶																					
A3240	TSF D Pond – Receipt from mine site drainage network; impoundment of PAG, impoundment of tailings starting in Year +21	3.0y	01-Sep-2044	17-Aug-2047					▶																			
A3250	TSF D Pond – serves as process water source	3.0y	01-Sep-2044	17-Aug-2047					▶																			
A3260	ECD and Pond – Monitoring of dam and pond; Conveyance of captured flows to Open Pit starting Year +19	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
<b>Waste Stockpiles (WSF)</b>																												
A3270	Lower Waste Stockpile – Resloping, geotechnical stabilization, and monitoring	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3280	Upper Waste Stockpile – Resloping, geotechnical stabilization, and monitoring	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
<b>Low Grade Ore (LGO) Stockpile</b>																												
A3290	Re-handling of ore to Processing Plant with depletion by Year +23	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3300	Closure and progressive reclamation	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
<b>Water Management Structures</b>																												
A3310	Pit Lake – Filling with natural groundwater and TSF C Pond supernatant (Year +20 to Year +23), and ECD Pond	4.0y	07-Sep-2043	17-Aug-2047			▶																					
A3320	Lower Waste Stockpile run off directed to TSF C Pond and Upper Waste Stockpile runoff directed to Open Pit	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3330	Continued operation of FWR for mill processing supply and Davidson Creek instream flow needs (IFN)	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
A3340	Continued operation of the Central and Northern Diversion Systems with water conveyed to the WMP and FWR, respectively	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042	▶																				17-Aug-2047		
<b>Water Treatment</b>																												

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 19 to 23.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 6 - Year +19 to Year +23

Activity ID	Activity Name	Duration	Start	Finish	2042				2043				2044				2045				2046				2047				2048	
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
A3350	Continued operation of the lime neutralization for Low Grade Ore (LGO) Stockpile runoff	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3360	Metals treatment for pit dewatering, the Upper and Lower Waste Stockpiles not required.	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3370	Pit water will be allowed to naturally flow into the Open Pit to aid in pit filling.	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3380	Lower WSP water will be directed to the TSF; Upper WSP water will be directed to the Open Pit and TSF.	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3390	Membrane treatment of excess TSF C water not required as it will be pumped to the Open Pit to aid in pit filling	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
<b>Mine Service and Haul Roads</b>		5.0y	12-Sep-2042	17-Aug-2047																										
A3400	Ex-pit haul roads – Progressive closure and reclamation	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3410	In-pit haul roads – Closure and progressive inundation of in-pit haul roads (Year +19)	1.0y	12-Sep-2042	07-Sep-2043	12-Sep-2042  07-Sep-2043																									
<b>Power Supply and Distribution</b>		5.0y	12-Sep-2042	17-Aug-2047																										
A3420	Decommissioning of electrical distribution to Open Pit for drills and shovels	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
<b>Explosives Storage Facility</b>		5.0y	12-Sep-2042	17-Aug-2047																										
A3430	Progressive closure and reclamation	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
<b>Components Ongoing Use and Maintenance</b>		5.0y	12-Sep-2042	17-Aug-2047																										
A3440	Topsoil stockpiles	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3450	Central and Northern Diversion Systems	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3460	ECD, interception trenches, and pumpback system	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3470	FWR Surface drainage for infrastructure	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3480	Mine service roads	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3490	Power supply and distribution	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3500	Ancillary facilities	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3510	Borrow pits and aggregate sources	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
<b>Off-Site Infrastructure</b>		5.0y	12-Sep-2042	17-Aug-2047																										
A3520	Transmission Line	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3530	FWSS pumphouse and pipeline	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									
A3540	Airstrip and airstrip access road	5.0y	12-Sep-2042	17-Aug-2047	12-Sep-2042  17-Aug-2047																									

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: Year 19 to 23.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 7 - Year +24 to Year +45

Activity ID	Activity Name	Duration	Start	Finish	2046		2047				2048				2049				2050				2051				2052				2053				2054							
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2					
<b>Blackwater Gold Project</b>					22.0y		17-Aug-2047				23-Apr-2069																															
<b>7 - Year +24 to Year +45</b>					22.0y		17-Aug-2047				23-Apr-2069																															
<b>Open Pit</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3550	Filling of Pit Lake to be completed (Year +45)	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
<b>Processing Plant</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3560	Decommissioning (Year +24 and Year +25)	2.0y	17-Aug-2047	06-Aug-2049			17-Aug-2047				06-Aug-2049																															
A3562	Reclamation (Year +26 onwards)	20.0y	06-Aug-2049	23-Apr-2069							06-Aug-2049																															
<b>Tailings Storage Facility (TSF)</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3570	Reclamation of dams/tailings beaches	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
<b>Waste Stockpiles (WSF)</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3580	Lower Waste Stockpile – Rehandling material for reclamation purposes followed by reclamation and monitoring	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
A3590	Upper Waste Stockpile – Reclamation followed by monitoring	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
<b>Low Grade Ore (LGO) Stockpile</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3600	Reclaimed with monitoring and maintenance as required	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
<b>Topsoil Stockpiles</b>					1.0y		06-Aug-2049				01-Aug-2050																															
A3610	Handling and distribution of salvaged soil with eventual closure and reclamation of the stockpiles (Year +26)	1.0y	06-Aug-2049	01-Aug-2050							06-Aug-2049				01-Aug-2050																											
<b>Mine Service and Haul Roads</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3620	Operation and maintenance of roads needed for the Closure phase	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
A3630	Decommissioning and reclamation of other roads	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
<b>Power Supply and Distribution</b>					22.0y		17-Aug-2047				23-Apr-2069																															
A3640	Operation and maintenance of power supply and distribution needed for the Closure phase	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
A3650	Decommissioning and reclamation of other components of the power supply	22.0y	17-Aug-2047	23-Apr-2069			17-Aug-2047																																			
<b>Ancillary Structures</b>					20.0y		06-Aug-2049				23-Apr-2069																															
A3660	Helipad – Decommissioning and reclamation (Year +25)	1.0y	06-Aug-2049	01-Aug-2050							06-Aug-2049				01-Aug-2050																											
A3670	Camp Facilities – Decommissioning and reclamation (Year +26)	1.0y	01-Aug-2050	27-Jul-2051							01-Aug-2050				27-Jul-2051																											
A3680	Construction Laydown Areas – Decommissioning and reclamation (Year +26)	1.0y	01-Aug-2050	27-Jul-2051							01-Aug-2050				27-Jul-2051																											
A3690	Truck shop/Mine office – Modification for vehicle servicing, fuel storage and dispensing, for Closure Phases (Year +26)	1.0y	01-Aug-2050	27-Jul-2051							01-Aug-2050				27-Jul-2051																											
A3700	Mine site shop, warehousing, offices and accommodations for Closure Phases (Year +26)	1.0y	01-Aug-2050	27-Jul-2051							01-Aug-2050				27-Jul-2051																											
A3710	Ready Line and Bulk Fuel Storage area – Decommissioning and reclamation (Year +26)	1.0y	01-Aug-2050	27-Jul-2051							01-Aug-2050				27-Jul-2051																											
A3720	Waste Management Facilities – Decommissioning and reclamation (Year +26)	1.0y	01-Aug-2050	27-Jul-2051							01-Aug-2050				27-Jul-2051																											


- Critical Remaining Work
- Remaining Work
- summary

TASK filter: WBS .

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

# Blackwater Gold Project

## 7 - Year +24 to Year +45



- Critical Remaining Work
- Remaining Work
- summary

TASK filter: WBS .

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT



# Blackwater Gold Project

## 7 - Year +24 to Year +45

2054				2055				2056				2057				2058				2059				2060				2061				2062				2063				2064				2065				2066				2067				2068				2069				2070		
Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3									
23-Apr-2069																																																																		
28-Apr-2068																																																																		
23-Apr-2069																																																																		

Critical Remaining Work  
 Remaining Work  
 summary

TASK filter: WBS .

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT

## Blackwater Gold Project 8 - Post Closure Year +46

Activity ID	Activity Name	Duration	Start	Finish	2069				2070	
					Q1	Q2	Q3	Q4	Q1	Q2
<b>Blackwater Gold Project</b>										
<b>8 - Post Closure Year +46</b>										
<b>Open Pit</b>										
A3800	Open Pit pond level maintained at or below design maximum	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
<b>Tailings Storage Facility (TSF)</b>										
A3810	Closed when water quality objectives met	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
A3820	Ongoing monitoring and reporting on stability of TSF dams	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
<b>Water Treatment</b>										
A3830	Relocation of the Membrane WTP to a new facility adjacent to the ECD	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
A3840	Treated water from ECD, Pit Lake, and TSF C at the Membrane WTP prior to discharge to Davidson Creek	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
<b>Mine Service and Haul Roads</b>										
A3850	Operation and maintenance of roads needed for the Post-closure phase	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
A3860	Decommissioning and reclamation of unused roads	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
<b>Power Supply and Distribution</b>										
A3870	Operation and maintenance of power supply and distribution needed for the Post-closure phase	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
A3880	Decommissioning and reclamation of other components of the power supply	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070
<b>Security</b>										
A3890	Security gate access	1.0y	23-Apr-2069	18-Apr-2070	23-Apr-2069					18-Apr-2070

- Critical Remaining Work
- Remaining Work
- summary

TASK filter: 10 - Post Closure Year 46.

Date	Revision	Checked	Approved
24-Apr-2023	V.3: Prepared pursuant to: Blackwater Decision Statement condition 11.2	BW	JNL / SEB / RT