



Appendix P.2

draft Reclamation and Closure Plan
Completed for the Updated 2021 Beaver Dam Mine EIS



**Beaver Dam Mine Project
DRAFT Reclamation and Closure Plan
Version 1
May 2021**

Atlantic Mining NS Inc.

REVISION HISTORY

Version	Date	Notes/Revisions
Version 1	May 2021	Submitted with the Beaver Dam Mine Project Updated 2021 Environmental Impact Statement application to the Impact Assessment Agency of Canada and Nova Scotia Environment. This draft reclamation and closure plan will be updated and refined during various phases of the project and will adhere to adaptive management. A final reclamation and closure plan will be issued prior to active closure for approval.

Table of Contents

1	INTRODUCTION.....	1-1
1.1	Ownership.....	1-6
1.2	Regulatory Requirements.....	1-6
1.3	Location	1-7
2	BASELINE CONDITIONS.....	2-1
2.1	Geology	2-1
2.2	Climate	2-2
2.3	Surface Water and Groundwater.....	2-2
2.4	Vegetation and Wetlands.....	2-3
2.5	Wildlife and Species at Risk	2-3
2.6	Land Use	2-4
2.6.1	Historic Land Use	2-4
2.6.2	Current Land Use	2-4
2.6.3	Traditional Land Use	2-4
3	MINE PLAN AND INFRASTRUCTURE.....	3-1
3.1	Administration and Ancillary Areas.....	3-1
3.2	Mine Haul Roads	3-1
3.3	Open Pit.....	3-3
3.4	Permanent and Temporary Stockpiles	3-5
3.4.1	Waste Rock	3-6
3.4.1.1	Non-Acid Generating (NAG) Stockpile.....	3-7
3.4.1.2	Low Grade Ore Stockpile	3-7
3.4.1.3	Potential Acid Generating Stockpile	3-8
3.4.2	Temporary Stockpiles.....	3-8
3.4.2.1	Topsoil Stockpile	3-8
3.4.2.2	Till Stockpiles	3-8
3.4.2.3	Organic Stockpile	3-9
3.5	Historic Tailings and Waste Rock.....	3-9
3.6	Water Management	3-10
3.6.1	Water Management Objectives and Strategies.....	3-10

3.6.2	Natural Waterbodies and Water Courses Considerations.....	3-10
3.6.3	Water Management Facilities.....	3-10
3.6.4	Mine Development Stages.....	3-11
3.6.4.1	<i>Construction</i>	3-11
3.6.4.2	<i>Operations</i>	3-12
4	CLOSURE PLAN.....	4-1
4.1	Final Land Use.....	4-1
4.1.1	Engagement.....	4-1
4.1.2	Signage.....	4-1
4.2	Infrastructure and Mine Reclamation.....	4-4
4.2.1	Administration and Ancillary Areas.....	4-4
4.2.1.1	<i>Petroleum and Hazardous Waste</i>	4-4
4.2.1.2	<i>Non-Hazardous Waste</i>	4-4
4.2.1.3	<i>Explosive Storage</i>	4-4
4.2.2	Mine Roads.....	4-6
4.2.3	Open Pit.....	4-6
4.2.4	Waste Rock Storage Area.....	4-6
4.2.5	Potential Acid Generating Stockpile.....	4-7
4.2.6	Temporary Stockpiles.....	4-7
4.3	Closure Water Management.....	4-7
4.3.1	Post-Closure Water Treatment System.....	4-8
4.3.1.1	<i>Aeration System and Settling Pond</i>	4-8
4.3.1.2	<i>Successive Alkalinity Producing Systems followed by Settling Pond</i>	4-8
5	POST CLOSURE MONITORING AND INSPECTIONS.....	5-1
5.1	Physical/Structural Stability Monitoring.....	5-1
5.2	Surface Water Monitoring.....	5-1
5.2.1	Environmental Effects Monitoring.....	5-1
5.3	Vegetation.....	5-2
6	RECLAMATION SCHEDULE.....	6-1
7	ENGAGEMENT PLAN.....	7-1
8	RECLAMATION CLOSURE COST ESTIMATE.....	8-1

9 REFERENCES..... 9-1

List of Tables

Table 1-1: Content of Reclamation (from *Mineral Resources Act*) 1-6

Table 3-1: Haul Road Material Design 3-2

Table 3-2: Haul Road Construction Quantities 3-3

Table 3-3: Beaver Dam Mine Pit Slope Design Inputs 3-3

Table 3-4: Stockpile Locations and Design Criteria..... 3-5

Table 3-5: Waste Rock (NAG and PAG) Lift Capacities 3-7

Table 3-6: Topsoil Storage Capacities 3-8

Table 3-7: Till Storage Capacities 3-9

Table 3-8: Organic Storage Capacities 3-9

Table 4-1: Overview of Preliminary Closure Objectives/Criteria 4-2

Table 6-1: Preliminary Reclamation Schedule..... 6-1

Table 8-1: Facility Surface Areas 8-1

Table 8-2: Closure Cost Estimate Summary 8-1

List of Figures

Figure 1-1: Beaver Dam Mine Project Location 1-2

Figure 1-2: Beaver Dam Mine Site Layout 1-3

Figure 1-3: Beaver Dam Mine Site Facilities Layout..... 1-4

Figure 1-4: Haul Road Route and Proposed Bypass Roads 1-5

Figure 3-1: Open Pit Plain View 3-4

Figure 4-1: Beaver Dam Mine Site Active Closure..... 4-5

List of Appendices

- Appendix 1 Mine Development Phases (Pre-Development, Construction, Operation and Closure)
- Appendix 2 Open Pit Design and Cross-Sectional Drawings
- Appendix 3 Mine Waste Stockpile Geotechnical Design

1 INTRODUCTION

Atlantic Mining NS Inc. (AMNS) is proposing to construct, operate and reclaim the Beaver Dam Mine Project (Project), which is situated in Marinette, Nova Scotia. The Project is approximately 18 kilometres (km) from Sheet Harbour, Nova Scotia (NS) and 30 km northeast of the community of Mooseland within the Halifax regional municipality (Figure 1-1). The Project is an open pit gold mine that will transport a maximum of 2.1 million tonnes (Mt) of ore per year for processing and tailings deposition at the Touquoy Mine. Tailings will be deposited sub-aqueously in the Touquoy mined-out pit, which will not result in any increase in the mine footprint. The Beaver Dam Mine Site will disturb approximately 152 hectares (ha), which include the following major components:

- administrative and ancillary buildings/areas (i.e., fuel storage, truck shop, parking areas, explosive storage area) (Figure 1-2 and 1-3);
- an open pit;
- a waste rock storage area (WRSA) that includes non-acid generating (NAG) stockpile and a low grade ore stockpile (LGO);
- potential acid generating (PAG) stockpile;
- four topsoil piles;
- two till piles;
- organic stockpiles;
- water management structures (i.e., settling ponds, evaporation pond and water diversion ditches); and
- mine site roads.

The Project will upgrade existing forestry roads and construct 4 km of new road (i.e., approximately 31 km haul road route) to transport ore from the Beaver Mine Site to the Touquoy Mine for processing (Figure 1-4). At Touquoy, tailings from Beaver Dam Mine ore will be deposited sub-aqueously in the mined out pit. The Project will operate for four years following one year of construction. Active closure, consisting of major earthworks and reclamation activities, is expected to be two years with monitoring and adaptive management to occur over 10+ years. It is expected that some aspects on monitoring will extend beyond 10 years, however, the intent is to allow subsequent reclamation plans to better inform the total length of monitoring.

Concerns raised during public and Indigenous engagement regarding the limitation of access creates the need to construct bypass road adjacent and parallel to the Haul Road (Figure 1-4). The bypass roads will be approximately 6 metres (m) wide to allow recreational and light trucks to maintain access into the area while the mine is operational. Bridges and culverts will be upgraded as part of Haul Road construction to accommodate the necessary hauling weight requirements. Currently, there is no plan to reclaim the haul road or bypass road following operations. The haul road and bypass road conform with future land use in the area, which is anticipated to be forestry, recreation, and traditional land uses based on engagement undertaken to date (Section 7). AMNS is committed to ongoing engagement throughout the life of mine including establishing an ad hoc advisory group on reclamation. Additional information on public and Mi'kmaq of Nova Scotia engagement are provided in the Updated 2021 EIS (AMNS 2021) and comments specific to reclamation and closure are provided in Section 7.

The Project is currently undergoing a joint federal and provincial Environmental Impact Assessment process. AMNS plans to apply for an Industrial Approval as well as other necessary provincial and federal permits and authorizations to allow construction, operation, and closure of the mine following an approval of environmental assessment.


This draft Reclamation and Closure Plan (the Plan) is largely conceptual since the mine is awaiting final approval and permitting. Engineer designs of mine components are in the process of being completed as part of the next stage of detailed engineering. As noted above, there are no plans to reclaim the haul road including the bypass roads, therefore this plan is focused on the Beaver Dam Mine Site. A separate reclamation plan for Touquoy Mine has been developed as part of its permitting. The most recent Touquoy Reclamation Plan (Rev. 4) developed by Stantec, was submitted in November 2020 (Stantec 2020) and is currently under final review with Nova Scotia Environment and Climate Change Canada and Department of Energy and Mines. **This Reclamation and Closure Plan, therefore, is only focused on the Beaver Dam Mine Site and has been developed to support the Beaver Dam Mine Project EIS, Mineral Lease, Crown Lease, and Industrial Approval.**

This Plan has been developed to address the regulatory requirements of the *Nova Scotia Mineral Act*, which are detailed in Section 1.2.

Figure 1-1: Beaver Dam Mine Project Location



Figure 1-4: Haul Road Route and Proposed Bypass Roads



1.1 Ownership

AMNS, a wholly owned subsidiary of St Barbara Limited, is the Project owner and has, or is in the process of acquiring, property ownership/lease rights for the Project.

1.2 Regulatory Requirements

The *Mineral Resources Act* (Act) states that the reclamation plan include actions necessary to do all of the following:

- (a) *protect the environment against adverse effects resulting from operations in the area;*
- (b) *minimize the detrimental impact of operations on adjoining lands;*
- (c) *minimize hazards to public safety resulting from operations;*
- (d) *leave the area in a state that is compatible with adjoining land uses and that conforms to*
 - (i) *any zoning by-law or development plan applicable to the area, and*
 - (ii) *the specifications, limits, terms and conditions of any licence, lease, non-mineral registration or surface access rights issued under the Act in respect of the area.*

The Mineral Resources Regulations Section 74(1) provides the prescribed content reclamation plan, which is provided Table 1-1 as well as the corresponding sections/appendices within this Plan where the information is addressed.

Table 1-1: Content of Reclamation (from *Mineral Resources Act*)

Content	Sections/Appendices
(a) the final use for the land after reclamation	Section 4.1.
(b) identification of any existing features of social, environmental, or ecological significance that would be affected by the reclamation activities	Section 2
(c) a brief description of the existing and planned mine property, outlining the items to be reclaimed and including the size, area or volume of the infrastructure or disturbances created	Section 2
(d) all equipment, infrastructure, fixed plant material and refuse and any chemical or other hazardous industrial materials that will be disposed of	Section 4.2.1
(e) disposition of buildings and foundations, to be done in accordance with the Minister's requirements	Section 4.2.1
(f) disposition of petroleum storage tanks on property	Section 4.2.1.1
(g) disposition of potential and known hydrocarbon or metal contamination of soils	Section 4.2.1.1
(h) disposition of potential and known refuse dumps	Section 4.3.1
(i) open pits and underground openings, with subsidence mitigation plans	Section 4.2.2
(j) overburden or waste rock dumps or stockpiles	Section 4.2.2, 4.2.3, 4.2.4, and 4.2.5
(k) <i>tailings management</i>	<i>N/A (tailings will be disposed in the mined-out pit at Touquoy and reclamation planning is described in the Touquoy Reclamation Plan (Stantec 2020))</i>
(l) bodies of water on site	Section 2.3

Table 1-1: Content of Reclamation (from *Mineral Resources Act*) (continued)

Content	Sections/Appendices
(m) mitigation plan for acid rock drainage	Section 4.2.4 and 4.3
(n) surface water management planning	Section 3.6, 4.3, and 5.2
(o) geotechnical assessments or dam safety reviews of all slopes, structures or dams	Section 5.1 and Appendix 3
(p) design for long term slopes or open pits to be flooded	Section 5.1
(q) revegetation plans	Section 5.3
(s) public safety measures	Section 4.2
(t) post-reclamation monitoring plan	Section 5
(u) community engagement and consultation plan, with periodic community update schedule	Section 4. 1.1
(v) drawings at an adequate scale to show the property before mining and at closure the for the following intervals: (i) during reclamation, (ii) at the point of peak disturbance, (iii) at the end of mining, (iv) as reclaimed	Section 3 and Appendix 1
(w) schedule for reclamation work, including all planned progressive reclamation activity and post-reclamation monitoring plan	Section 7
(x) cost estimate for reclamation work and post-reclamation monitoring, inclusive of a contingency and project management and professional fees	Section 8
(y) any additional information that the Registrar considers necessary for the purposes of ensuring the site is reclaim	Appendix 3

1.3 Location

The Project is in Marinette, within the Regional Municipality of Halifax, NS. The site is approximately 85 km northeast of Halifax, NS, approximately 17 km north-northwest from Sheet Harbour and 30 km from Mooseland (Figure 1-1). There are no dwellings within 5 km of the Beaver Dam deposit. The Beaver River IR 17 is located approximately 5 km from the Beaver Dam Mine Site and 5 km from the haul road at intersection with Highway 224 (Figure 1-4). The Project can be accessed by the Beaver Dam Mines Road, an unpaved secondary road branching northeastward from Provincial Highway 224. The Beaver Dam Mines Road is a well-maintained and frequently travelled road used by forestry companies actively operating in the area. Goods and services needed are generally sourced from Halifax/Dartmouth. The closest international airport is the Halifax Stanfield International Airport about 25 km north of Halifax. Where needed, supplies can be shipped through the Port of Halifax.

The Beaver Dam Mine Site is centered on 521319 E/4990700 N (UTM NAD 83 Zone 20). It is situated on NTS map sheet 11E/2A and is about 85 km northeast of Halifax (Figure 1-1).

2 BASELINE CONDITIONS

The Project is located within the Eastern Drumlins ecodistrict, a further subdivision of the Eastern ecoregion of NS. The ecodistrict is characterized by drumlin fields with generally north-south oriented drumlins. The area has relatively low relief with frequent drumlins and numerous lakes, ponds, streams, and wetlands. The Project catchment areas drain to the Cameron Flowage/Killag River, Cope Brook and Tent Brook watersheds.

The Beaver Dam Mine Site is in an area with low topographic relief. Average elevations are approximately 140 metres above sea level (masl) with scattered drumlins reaching approximate elevations between 165 to 175 masl. The terrain consists of a mosaic of mature, immature, regenerating and disturbed mixed wood forest, wetlands, and vegetation.

There are four mapped waterbodies located within the Beaver Dam Mine Site. Crusher Lake is in the western section of the Beaver Dam Mine Site, Mud Lake is located in the northwestern corner, and Cameron Flowage/Killag River is located in the northeast corner, near the location of the proposed open pit. The fourth mapped waterbody (unnamed) is located in the southwest corner, as a headwater open water wetland draining to Paul Brook. Five mapped watercourses are located within the Beaver Dam Mine Site. Within the Haul Road footprint, there are 16 mapped watercourses, including two major rivers: West River Sheet Harbour River and Morgan River. Five small mapped waterbodies are documented along the Haul Road just west of Lake Alma. During field assessments, however, these small waterbodies were confirmed to be wetland habitat.

A geographical restriction is applied to the development of the Beaver Dam Mine to minimize disturbance to environment. The open pit is at least 50 m away from the Cameron Flowage/Killag River to the north (Section 3.2). Waste and till storage facilities, as described in Section 3.3 are at least 100 m from all lakes and property boundaries, 500 m from all surveyed Boreal Felt Lichen, 50 m from all surveyed Boreal Felt Lichen habitats, and 100 m from all surveyed Frosted Glass Lichen. Wetland disturbance at Beaver Dam by waste storage piles is minimized wherever possible.

2.1 Geology

The proposed Project lies largely within the sandstone turbidites and slate:continental rise prism (in places metamorphosed to schist and gneiss) of the Goldenville Formation, with some granitoid in the west (Keppie 2000). The Beaver Dam deposit is hosted in the southern limb of a north-dipping overturned anticline that hosts the vein gold mineralization. Based on available surficial geology maps, the native surficial soils in the area consist of glacial till organic deposits (bogs and swamps), hummocky ground moraine, stony till plain, and silty drumlin (Stea 1992). The Beaver Dam deposit is hosted in the southern limb of a north-dipping overturned anticlinal fold. The Moose River Formation is relatively thick in the vicinity of the Beaver Dam deposit.

The host stratigraphy is offset into segments by two northwest trending faults: the sinistral Mud Lake Fault and the dextral Cameron Flowage Fault. The Mud Lake Fault truncates, and forms the eastern boundary to, the Main Zone mineralization.

Lithologies at Beaver Dam have been metamorphosed to amphibolite facies (biotite grade) increasing to higher (staurolite) grade with proximity to the River Lake Pluton, the contact of which is about 2 km west of the Beaver Dam deposit.

Gold mineralization at Beaver Dam has been recognized over a strike length of approximately 1.4 km, extending from the Main Zone northwest to the Mill Shaft Zone. Historic drilling has shown that mineralization weakens between the Main Zone and Mill Shaft Zone. The eastern end of the main zone is controlled by the Mud Lake Fault and possible offsets to the mineralization have been identified between the Mud Lake and Cameron Flowage faults and in the Northeast Zone, immediately east of the Cameron Flowage Fault.

2.2 Climate

The Mine Site is located inland and somewhat removed from the immediate climatic influence of the Atlantic Ocean. It is characterized by warmer summers and cooler winters. Daily rainfall, snowfall and mean temperature data were obtained from the Environment Canada Middle Musquodoboit Climate Station (Climate ID 8203535) for a 41-year period between 1968 to 2016. Monthly lake evaporation normals were obtained from the Environment Canada Truro Climate Station (Climate ID 8205990), which is the closest climate station to the Site that collects lake evaporation data.

The average monthly temperature at the Site ranges from a low of -6.2°C in January to a high of 18.5°C in July. The lowest average total monthly precipitation occurs in June (94.8 millimetres [mm]), while the highest occurs in November (137.1 mm). Hurricanes are also possible in this region. The largest hurricane on record, recorded at Halifax International Airport (approximately 80 km west of the Site), was Hurricane Beth in 1971 with 296.4 mm of rainfall over 48 hours.

Nova Scotia Environment and Climate Change (NSECC) provides climate change projections across the province (NSE 2020). The two climate regions nearest the Site (i.e., Halifax Regional Municipality and Truro, NS) project a 5% increase in short period rainfall intensity for the 2020s according to NSE (2020). As such, a 5% increase to the historic Intensity, Duration and Frequency (IDF) curve was incorporated into the design of water management structures that are sized to address this climate related effects Updated 2021 EIS (AMNS 2021, Appendix Q.1 Mine Water Management Plan).

2.3 Surface Water and Groundwater

The Cameron Flowage/Killag River, Crusher Lake, Mud Lake, Tent Brook and Cope Brook (Beaver Dam Mine Site area) and associated drainage are the watercourses that will receive direct discharge and/or their catchment areas have potential to be impacted by Project water management activities, such as non-contact water diversions (Figure 1-2 and Appendix 2). Drainage in the area generally flows to the southeast along poorly drained streams, shallow lakes, and wetlands that eventually drain into Cameron Flowage and the Killag River (AMNS 2021). A drainage divide is present within the proposed Beaver Dam Mine Site, with drainage towards the south through Paul Brook (AMNS 2021). Locally, water in the eastern portion of the Site is directed toward an artificial historical settling pond with the remains of a dam which is maintaining the water level in the pond. Overflow from the historical settling pond is directed into Cameron Flowage and the Killag River (AMNS 2021).

Groundwater flow systems in Nova Scotia are relatively shallow, with the majority of groundwater flow occurring in the upper 150 m. Large scale groundwater flow between watersheds has not been observed, likely due to the geology present throughout the Province (i.e., low permeability faulted/folded bedrock) that does not lend itself to the development of large regional aquifer systems (Kennedy et al., 2010).

The bedrock sequence forms a fractured rock aquifer system, which is overlain by a thin intermittent water bearing unit in the overburden (Peter Clifton & Associates, 2015). The degree of hydraulic connection amongst the smaller bedrock fracture systems is probably poor to moderate (Peter Clifton & Associates, 2015).

At the Site, the groundwater table is close to ground surface (typically within 2 to 5 m below ground surface [bgs]) and has been observed to respond rapidly to precipitation events. Seasonal variations in groundwater levels in Nova Scotia aquifers are usually less than approximately 3 m, which is consistent with seasonal groundwater level variations of approximately 1 to 2 m observed at monitoring wells throughout the Mine Site.

Local groundwater flow in the till overburden is a function of topographic relief with recharge occurring in areas of high elevation and discharge occurring to low lying streams, rivers, and bogs. Groundwater elevation data collected at the Site supports that overburden groundwater flow mimics topographic relief and locally discharges to low lying surface water features. Cameron Flowage likely is the most significant surface water body receiving groundwater discharge at the Site.

Regional groundwater flow in the fractured crystalline bedrock is controlled by secondary permeability and fracturing. In general, the permeability of the fractured crystalline bedrock decreases with depth moving from the shallow weathered fractured crystalline bedrock to the deeper more competent fractured crystalline bedrock. Bedrock groundwater flow is expected to be predominantly southeastward along the dominant fault trends, with a lesser component of groundwater flow occurring in the northeast and east directions (Jacques, Whitford & Associates Ltd, 1986). Regionally, bedrock groundwater flow is from northwest to southeast, along dominant fault trends and consistent with regional topographic relief from a topographic high of over 200 m AMSL in central Nova Scotia to sea level at the southeast shore of Nova Scotia (AMNS 2021).

Groundwater monitoring will be continued during construction, operation and closure to confirm impact predictions and provide insight on future reclamation plans so adaptive management can be applied.

2.4 Vegetation and Wetlands

The mine site is located in the Eastern Ecoregion of the Acadian Ecozone and lays within the Eastern Interior Ecodistrict (previously subdivided into the Eastern Interior and Eastern Drumlins Ecodistricts). Habitat surveys confirmed 12 different ecosites with the dominant ecosites consisting of spruce-pine and spruce-hemlock forest groups, with some associated with a natural disturbance regime. Habitat within the mine site is largely disturbed because of timber harvesting, historic mining and/or road and trail networks. An interior forest analysis was conducted to quality Project impacts through habitat fragmentation.

A total of 295 vascular plant species were identified, five of which were considered priority species: lesser rattlesnake plantain (*Goodyera repens*, S3), southern twayblade (*Neottia bifolia*, syn. *Listera australis*, S3) appalachian polypody (*Polypodium appalachianum*, S3), and highbush blueberry (*Vaccinium corymbosum*, S3S4). No SAR vascular plants were observed. Eleven priority lichen species were observed, three of which were SAR: boreal felt lichen (*Erioderma pedicellatum*), blue felt lichen (*Pectania plumbea*), frosted glass whisker lichen (*Sclerophora peronella*). AMNS has adjusted the project to avoid impacts to rare lichens and where lichens cannot be avoided a lichen transplant monitoring program will be implemented. The monitoring of rare lichens is expected to extend into post closure monitoring. A description of vegetation and wetlands is detailed in the Updated 2021 EIS (AMNS 2021).

Wetlands including swamps, bog, fens, and marshes or wetland within the Bever Dam Mine Site. Attempts have been made to avoid direct impacts to wetland habitat however approximately 117 ha of wetlands will be disturbed (AMNS 2021).

2.5 Wildlife and Species at Risk

Baseline surveys confirmed presence of ten mammalian species, including coyote, black bear, white-tailed deer, mainland moose (NSESA Endangered, S1), American red squirrel, porcupine, snowshoe hare, beaver, eastern chipmunk and racoon. Nine species of herpetofauna were observed during file surveys, either directly or indirectly (through vocalizations, egg masses, cast snake skins, etc.). In addition, a snapping turtle (SARA/COSEWIC SC, NSESA V, S3) and nest were observed within the Beaver Dam Mine Site.

2.6 Land Use

2.6.1 Historic Land Use

The proposed Project is in an area of historic gold mining, where exploration and mining activities have occurred intermittently since gold was first discovered in 1868. The Touquoy Gold Mine (located near the proposed Project) lies approximately 19 km away from the Beaver Dam Mine Site (straight line) and was officially opened on October 11, 2017 with commercial production achieved in March 2018 and an anticipated life of mine of five years. The proposed Project involves open pit mining of gold ore, which will be crushed on site and then trucked (approximately 30 km) to the Touquoy Gold Mine for processing.

The Project site consists of portions of several properties currently owned by Northern Timber Nova Scotia Corporation although a leasing or ownership arrangement is currently under negotiation by AMNS. Toward the western end of the site, the property crosses a portion of provincial Crown land (AMNS 2021). Logging has been widely carried out somewhat recently including clear cutting in the immediate area of the proposed footprint.

The Project lies between Cameron Flowage to the east, which is part of the Killag River, and Crusher Lake to the west. Constructed or remains of various dams are present along local water ways (AMNS 2021). The proposed open pit partially encompasses the area of historical mine workings and is located immediately south of the Cameron Flowage in the vicinity of an historical shaft (former Austen shaft) and northwest of an historical two-stage settling pond and associated earthen dam (AMNS 2021). The dam has the remains of a control structure with a discharge to Cameron Flowage (AMNS 2021).

There is evidence of human use and historical mining at the site, including access roads/laydown areas, abandoned cabins, hunting blinds, old mine workings, dam structures, apparent building foundations, waste rock piles, and an old mining excavation. There are currently no permanent buildings in use and the site is not serviced. AMNS is committed to removing the historic tailings and waste rock from the site and disposing in the mined-out pit at Touquoy (Section 3.5).

2.6.2 Current Land Use

The Project occurs within an area used for forestry with existing road used to access logging areas. The area is used by recreational hunters and fishers. The existing roads are used by light vehicles and recreational vehicles to access areas lakes and rivers as well as access east of the Killag River where there are camps and gathering sites. AMNS has and continues to undertake geological and geotechnical drilling to support the EIS and mine plans. Environmental monitoring is ongoing to support the Project.

The Nova Scotia Salmon Association (NSSA) leads the West River Sheet Harbour Acid Mitigation Project, which involves the operation and maintenance of automated lime dosers on both the Killag River and the West River (NSSA 2020). The lime doser on the Killag River is situated downstream from the proposed Project. The lime dosers are intended to buffer the naturally low pH of river water downstream to a more suitable pH to support Atlantic salmon and brook trout (NSSA 2020). In addition to these liming efforts, the NSSA conducts monitoring of Atlantic salmon (e.g., annual smolt monitoring, adult monitoring, electrofishing surveys) as well as other ecosystem components, such as invertebrates and water chemistry (NSSA 2020).

2.6.3 Traditional Land Use

The Confederacy of Mainland Mi'kmaq (CMM) was retained in 2009 by GHD Limited on behalf of the AMNS to complete an Mi'kmaq Ecological Knowledge Study (MEKS) for the proposed Project at the Beaver Dam Mine Site. In 2015, CMM was retained to update the MEKS, due to changes in the Haul Road to include approximately 4 km of new construction. CMM was then retained again in 2016 to finalize the MEKS to include the revised Project Area (PA) and any additional information.

In addition to the MEKS cited above, in 2018, a Traditional Land and Resource Use Study (TLRUS; MFC 2019) was undertaken by Millbrook First Nation to document historical and current use of the Project Area and surrounding areas by the Millbrook First Nation. This document was shared with AMNS under a confidentiality agreement. AMNS has integrated information obtained from the TLRUS, with permission from Millbrook First Nation, in appropriate sections of the EIS.

There are a number of activities associated with the harvest and use of plants, animals and fish within the PA and in the Local Assessment Area (LAA) that relate to historical traditions and customs of the Mi'kmaq that are still practiced today. As described, the TLRUS (MFC 2019), the MEKS and residents of the Beaver Lake IR 17 identify trapping and hunting activities, plant and berry gathering, and fishing in, near and surrounding the PA for purposes of sustenance, spiritual and cultural practice. The TLRUS (MFC 2019) described the frequency of use within the LAA which can be summarized as regular: weekly to annually across all seasons. This means the area was, and still is, an important resource area for the Millbrook First Nation community members and by extension, all Mi'kmaq of Nova Scotia, and any Project activities may have potential impacts on the ability of the Mi'kmaq of Nova Scotia to access certain areas to practice their rights where species with important cultural relevance may be found. Wild meat was traditionally a staple of the Millbrook First Nation diet, and a few of the harvesters interviewed for the TLRUS (MFC 2019) indicated they rely mainly on this food source and they share their food with other community members, rather than purchase their meat at a local supermarket.

Some Mi'kmaq community members have camps on Crown land where they go to enjoy peaceful recreational and traditional activities with family and community members. There are five camps documented within 1 km of the Haul Road and multiple other camp locations throughout the LAA (MFC 2019).

3 MINE PLAN AND INFRASTRUCTURE

The proposed Beaver Dam Mine is an open pit mine with a maximum ore production of approximately 2.1 million tonnes per year (MT/year). The ore will be processed at the existing Touquoy mine with tailings deposited in the mined out pit.

The Project components have been separated into four sections based on the areas of the site and are detailed in the following subsections. The site components are shown on Figures 1-2 and 1-3 with additional drawings showing details of each area in Appendix 1.

3.1 Administration and Ancillary Areas

The Administration and Ancillary Areas are located in the northwest area of the site as shown on Figures 1-2 and 1-3. This area contains most of the buildings at the site. The components include:

- Administration/Security Building;
- Truck Shop/Truck Wash;
- Crusher Structure and Conveyor (optional);
- Stormwater/Evaporation Retention Pond;
- Various Trailers;
- Septic and Propane Tanks;
- Petroleum and Hazardous Material Storage; and
- Explosive Storage Area.

These areas are used to maintain mining operations.

3.2 Mine Haul Roads

Mine haul road designs, external to the open pit, are completed that demonstrate the ability to transport ore and waste materials by mine haulers from the open pits to the scheduled destinations.

The mine haul road designs are run with the following inputs:

- 27 m wide haul roads that incorporate dual lane running width and berms on both edges of the haul road;
- 10% maximum grade;
- primarily constructed using pit run waste rock, hauled from pit, then dumped out, with final contouring done by dozers;
- running surface capped by 0.5 m crushed rock layer;
- balanced cut and fill areas built by dozers; and
- areas with excess cut handled by excavators and construction haulers.

Density for cut and fill as per the Table 3-1.

Table 3-1: Haul Road Material Design

Material	Bank Cut Density (t/m ³)	Swell Factor	Placed Density (t/m ³)
Haul Road Rock	2.78	30%	2.10

Source: AMNS (2021).

Notes: t/m³ = tonnes per cubic metres; % = percent.

Additional roads surround the west, north and east limits of the open pit, as well as out to the explosives and magazine storage pads. The following design criteria is used for these additional roads.

Pit perimeter road:

- 2 m in height;
- 12 m wide top surface to fit berms on both sides, and sized for travel by highway class vehicles as well as one way travel for articulated hauler;
- 10% maximum grade; and
- primarily fill constructed using pit run waste rock, hauled from pit, then dumped out, with final contouring done by dozers.

Explosive access road and pads:

- 6 m wide for on-highway class vehicle traffic;
- following existing on site road paths;
- magazine pad dimensions of 20 m x 15 m as per supplier recommendations;
- explosive storage pad dimensions of 50 m x 50 m as per supplier recommendations; and
- balanced cut/fill construction by dozers.

The haul roads run from the open pit entrances on the west side of the pit:

- west of the Non-acid Generating (NAG) and low grade Waste Rock Storage Area (WRSA);
- switchbacking southeast at the exit towards the Run of Mine (ROM) pad and PAG; and
- till will come out of the east side of the pit onto the haul road to the east and south towards the till stockpiles. The depth of the pit during till excavation will not require exiting to the west.

The pit haul roads at the Beaver Dam Mine Site will be built during the construction phase of the Project. The following table lists the cut and fill quantities estimated to construct the designed Beaver Dam mine haul roads, as well as the pit perimeter berm and the explosives access roads. Fill volumes for the haul road and pit perimeter berms are sourced as NAG rock from the open pit. The explosives storage road and pad are balanced cut to fill.

Table 3-2: Haul Road Construction Quantities

Road	Cut Volume (kBCM)	Fill Volume (kLCM)
Ex-Pit Haul Roads	42	140
Pit Perimeter Berm	0	43
Explosives Roads and Pads	1	2

Source: AMNS (2021).

Notes: kBCM = kilo bank cubic metre; kLCM = kilo loose cubic metre.

3.3 Open Pit

The Open Pit is located to the northeast of the site as shown on Figure 1-2. Figure 3-1 shows the plain view of the open pit and Appendix 1 shows the cross-sectional views. The total disturbance footprint of the open pit at the end of operations is approximately 32 ha. The final pit geometry will remain within the limits outlined in the permits governing operation of the mine and the final pit geometry will be updated for the final closure plan.


The pit design includes 5 m bench heights with minimum 8 m wide berms placed every four benches, or quadruple benching. Bench face angles and subsequent inter-ramp angles are varied based on prescribed azimuths and depth from surface. Table 3-3 show the bench face angles and inter-ramp angles that are used for mine planning. A geotechnical stability assessment, Table 3-3, indicates that the pit slopes are stable, and the open pit will be monitored for stability during development through ongoing visual inspection and survey monuments (Golder 2021, *In Progress*).

Table 3-3: Beaver Dam Mine Pit Slope Design Inputs

Domain	Elevation	Bench Face Angle (°)	Inter-ramp Angle (°)
Northwest	Overburden	37.0	27.0
Northwest	20 m below Overburden	60.0	46.0
Northwest	Main Zone Argillite	60.0	46.0
Northwest	Main Zone Greywacke	60.0	46.0
Northeast	Overburden	37.0	27.0
Northeast	20 m below Overburden	60.0	46.0
Northeast	Main Zone Argillite	60.0	46.0
Northeast	Main Zone Greywacke	60.0	46.0
East	Overburden	37.0	27.0
East	20 m below Overburden	60.0	42.0
East	Main Zone Argillite	60.0	46.0
East	Main Zone Greywacke	60.0	46.0
South	Overburden	37.0	27.0
South	20 m below Overburden	55.0	42.0
South	Main Zone Argillite	65.0	49.0
South	Main Zone Greywacke	60.0	46.0
West	Overburden	37.0	27.0
West	20 m below Overburden	70.0	49.0
West	Main Zone Argillite	70.0	53.0
West	Main Zone Greywacke	70.0	53.0

Notes: m = metre; ° = degree.

Figure 3-1: Open Pit Plain View



The pit is actively dewatered during operation with the water from the pit pumped to the north settling pond. Details on water management during construction and operations are described in Section 3.6.

3.4 Permanent and Temporary Stockpiles

The stockpiles on the Beaver Dam Mine site consist of the following:

- Waste Rock Storage Area (NAG and LGO stockpiles);
- Potential Acid Generating (PAG) Stockpile;
- Topsoil Stockpiles;
- Till Stockpiles (TLS); and
- Organic Material Stockpile (OMS).

Table 3-4 summarizes the proposed stockpile locations including the waste rock storage area, potential acid generating stockpile and reclamation material stockpiles. Stockpiles are located to avoid water courses, surveyed lichen and lichen habitat buffer zones and the Crusher Lake buffer zone. They are also sited to minimize disturbance of surveyed wetland areas. The stockpile locations are shown on Figure 1-2. The following sections describe the general features and geotechnical stability considerations for each stockpile.

Table 3-4: Stockpile Locations and Design Criteria

Stockpile	General Description	Design Criteria				Bulk Density (t/m ³)	Swell Factor	Placed Density
		Area (ha)	Maximum Crest Height (m)	Weight (Mt)	Volume (Mm ³)			
Waste Rock Storage Area								
Non-Acid Generating (NAG) Stockpile	Located in the most Western extent of site, accessed by existing public roadways off Beaver Dam Road.	60	190	34.28	16.32	2.73	30%	2.10
Low Grade Ore (LGO) Stockpile	Located in the Western portion of site directly East in near proximity to the NAG stockpile, accessed by existing public roadways off Beaver Dam Road.	12	170	2.45	1.17	2.73	30%	2.10

Table 3-4: Stockpile Locations and Design Criteria (continued)

Stockpile	General Description	Design Criteria				Bulk Density (t/m ³)	Swell Factor	Placed Density
		Area (ha)	Maximum Crest Height (m)	Weight (Mt)	Volume (Mm ³)			
Potential Acid Generating Stockpile Area								
Potential Acid Generating (PAG) Stockpile	Located in the North-Central section of site, directly North of the originally proposed crusher pad, accessed by Beaver Dam Road.	10	180	2.50	1.19	2.73	30%	2.10
Temporary Stockpiles								
Topsoil Stockpiles	Four small topsoil stockpiles are planned for the site. They are spaced across the site near areas requiring topsoil stripping.	15	165	1.10	0.55	2.00	-7%	2.00
Till Stockpiles (TLS)	Two till stockpiles are planned. They are both located East of the in the Central-East end of site.	15	165	2.66	1.73	2.00	30%	1.54
Organic Material Stockpile (OMS)	Located on the South-East section of site, accessed by public roads off Beaver Dam Road.	31	165	2.29	1.49	N/A	N/A	N/A

Source: Golder 2021 and AMNS 2021.

Notes: ha = hectares; m = meters Mt = million tonnes; Mm³ = million cubic metres; t/m³ = tonnes per cubic metre; % = percent; N/A = not applicable.

3.4.1 Waste Rock

Waste rock is generated during open pit development and used during operations for grading and construction of embankments and other infrastructure. The waste rock stockpiles locations are located in areas to avoid water courses, surveyed lichen and lichen habitat buffer zones and the crusher lake buffer zone (AMNS 2021). Stockpiles are also sited to minimize disturbance of surveyed wetland area. Waste rock not used for site development is stored permanently in the WRSA to be reclaimed at closure. The WRSA (i.e., NAG rock stockpile, and the LGO stockpile), is located to the northwest of the Beaver Dam Mine Site as shown on Figure 1-2. A PAG stockpile, situated immediately south of the pit (Figure 1-2), described below, to allow for closure drainage to be directed towards the pit. Preliminary waste rock characterization has been completed, with pit excavated materials tagged as PAG vs. NAG based on block model codes defined by 3D solids delineating PAG materials (AMNS 2021).

3.4.1.1 Non-Acid Generating (NAG) Stockpile

The NAG rock stockpile will consist of benches 10 m in height with approximate with 15 m horizontal benches between each lift during construction (Table 3-5). During placement, waste rock is end-dumped at angle of repose of the waste rock. As construction proceeds to a higher lift, the preceding lift will be progressively recontoured during operations to a closure slope of 2.7H:1V, with benches left between each lift to allow a final overall slope from toe to crest of 3.0H:1V. The bench widths in some areas may vary between 3 to 4 m. The waste rock areas will have a 21 m dual lane haul road wrapping around the sides of facility for progressive access to all lifts, suitable for 64 t payload haulers. A 10% maximum grades on access haul ramps is included in the design. Table 3-5 provides the lift capacities.

Table 3-5: Waste Rock (NAG and PAG) Lift Capacities

Lift top Elevation (m)	NAG Volume (MLCM)	NAG Capacity (Mt)	NAG Cumulative Capacity (Mt)	Low Grade Volume (MLCM)	Low Grade Capacity (Mt)	Low Grade Cumulative Capacity (Mt)	PAG Volume (MLCM)	PAG Capacity (Mt)	PAG Cumulative Capacity (Mt)
150	0.38	0.80	0.80	0.26	0.54	0.54			
160	3.53	7.41	8.21	0.58	1.23	1.77	0.2	0.43	0.43
170	4.84	10.17	18.38	0.32	0.68	2.45	0.59	1.24	1.67
180	4.16	8.73	27.11				0.25	0.52	2.19
190	3.41	7.17	34.28						

Source AMNS 2021.

Notes: m = metre; Mt = million tonnes; NAG = non-acid generating; PAG = potential acid generating.

Slope stability analysis of the WRSA was completed by Golder Associates Ltd. (Golder 2021, *In Progress*). The slope stability report recommended that the stockpile could be constructed to elevation 190 m using the geometry above and satisfy the stability requirements. In accordance with the Golder (2021, *In Progress*) recommendations, further construction to the final design elevation is based on monitoring and surveillance results during construction. Stability analysis will be completed by a professional engineer and provided to NSECC/DEM prior to exceeding elevation 190 m (Table 3-3).

3.4.1.2 Low Grade Ore Stockpile

The LGO stockpile is located adjacent to the NAG Stockpiles with a footprint of 12 ha and is designed to achieve a maximum height of 170 m (Table 3-4). When ore is mined from the pit it will either be delivered to the ROM pad or the “low grade waste” stockpile footprint:

- The ROM stockpile is for storing ore for delivery to Touquoy within the coming weeks. There is up to a 4-week capacity that can be stored during short-term periods of ore mining from the pit that exceed capacity to haul off site.
- During the construction period of the mine, any ore encountered in planned pit excavation will be stockpiled within the “low grade waste” NAG waste rock stockpile footprint. This material, <200 kilo tonnes (kt) estimated, is planned to be rehandled to the ROM pad before this area gets covered over by waste rock mined later in the mine life.
- The “low grade waste” stockpile is also planned to store all inferred resource and any mineralized materials that the short to medium term mine planning may want segregated from the bulk NAG waste rock. While this material is not considered ore for the purposes of the Feasibility Study (AMNS Internal, *In Progress*), experience at the Touquoy Mine operations would suggest that a dedicated area should be planned for segregating additional mineralization identified during operations.

3.4.1.3 Potential Acid Generating Stockpile

The PAG stockpile is located in the north-central section of site south of the open pit (Figure 1-2). As noted above, preliminary waste rock characterization has been completed, with pit excavated materials tagged as PAG vs. NAG based on block model codes defined by 3D solids delineating PAG materials. The PAG stockpile has been designed to store 2.5 Mt of PAG within 10 ha footprint (Table 3-4). The design includes a 180 m maximum height crest (Table 3-4). The lift capacities for PAG are provided in Table 3-5.

During construction, historic tailings and waste rock designated as PAG will be either temporarily or permanently stored in the PAG area depending on final quantities. It is anticipated that the majority of historic tailings will be removed from the Beaver Dam Mine site and stored sub-aqueously in mined-out Touquoy Pit. Additional details on historic tailings is provided in Section 3.5.

3.4.2 Temporary Stockpiles

3.4.2.1 Topsoil Stockpile

Four topsoil stockpiles are planned for the site and are spaced across the site near areas requiring topsoil stripping (Figure 1-2). Topsoil will be salvaged as required from all disturbed areas and stockpiled in designated areas. An average topsoil thickness of 0.3 m has been assumed for all disturbed areas. The total disturbance for topsoil stockpiles is 15 ha with a design crest height maximum of 165 m and total storage capacity of 1.10 Mt and 0.55 Mm³ (Table 3-4). The topsoil lifts will be 5 m and 3:1 slope. A 17 to 20 m berm allowance is included in the design. An overall slope range of 3:1 will be established once berms and ramps are completed. Table 3-6 provides a summary of the amount of topsoil lift capacities for each stockpile during construction.

Additional topsoil piles with the following capacities are designed to store materials salvaged from the waste and ore stockpile footprints, as well as from the haul road footprints. Where possible, the topsoil materials will be windrowed directly outside the design footprints, rather than hauled to these stockpiles. An annual or light seeding will be applied to limit erosion and potential suspended solids. Drainage ditches will be established around the stockpile and water collect will be directed to settling ponds, which are described in Water Management (Section 3.6).

Table 3-6: Topsoil Storage Capacities

Source	Area (m ²)	Topsoil Volume (BCM)	Placed Volume (MLCM)	Planned Pile
Open Pit	314,000	94,200	0.11	North Pit Pile
Non-acid generating stockpile Haul Roads	829,000	248,700	0.34	North SP Pile
PAG SP	98,000	29,400	0.07	South Pit Pile
Crusher Area	120,300	36,100	0.03	South Site Pile

Note: m² = square metres; BCM = bank cubic metres; MLCM = million loose cubic metres; SP = stockpile; PAG = potential acid generating.

3.4.2.2 Till Stockpiles

Two till stockpiles are planned (i.e., west and east) and they are both located east of the in the Central-East end of site (Table 3-4 and Figure 1-2). Till is defined as all materials between the topography surface and the bedrock contact surface, minus estimates for topsoil. Updates to bedrock contact surface have recently been made that will be included in design. The altered surface will be incorporated into an updated till quantity estimate during the detailed mine planning stage of the Project. The planned lifts for till stockpiles will be 10 m and a 20 m berm allowances for access around each lift. An overall slope range of 3:1 will be established

once berms and ramps are completed. Table 3-7 provides the lift top elevation, volume, and capacity. A portion of the till materials, related to the historic tailings and contamination from historic workings, is planned to be stored in the PAG stockpile location, however, the majority of historic tailings, as discussed in Section 3.5, will be disposed sub-aqueously in the mined-out pit at the Touquoy Mine.

An annual or light seeding will be applied to limit erosion and potential suspended solids. Drainage ditches will be established around the stockpile and water collect will be directed to settling ponds, which are described in Water Management (Section 3.6).

Table 3-7: Till Storage Capacities

Lift top Elevation (m)	West Till Capacity (Mt)	West Till Cumulative Capacity (Mt)	East Till Capacity (Mt)	East Till Cumulative Capacity (Mt)
150	0.15	0.15		
160	0.30	0.45	0.27	0.27
170	0.24	0.69	0.96	1.24
180			0.73	1.97

Notes: m = metre; Mt = million tonne.

3.4.2.3 Organic Stockpile

One organic stockpile is planned for the site, which is located on the south-east section of site. Organics will be salvaged as required from all disturbed areas and stockpiled in designated areas. The total disturbance for topsoil stockpiles is 31 ha with a design crest height maximum of 165 m (Table 3-5). The organic lifts will be 5 m and 7:1 slope. A 17 to 20 m berm allowance is included in the design. Table 3-8 provides a summary of the organic lift capacities.

An annual or light seeding will be applied to limit erosion and potential suspended solids. Drainage ditches will be established around the stockpile and water collected will be directed to settling ponds, which are described in Water Management (Section 3.6).

Table 3-8: Organic Storage Capacities

Lift top Elevation (m)	Organic Till Capacity (Mt)	Organic Till Cumulative Capacity (Mt)
160	0.85	0.85
165	1.45	2.30

Notes: m = metre; Mt = million tonne.

3.5 Historic Tailings and Waste Rock

Historic tailings have been deposited within the footprint of the open pit and will be excavated early in the mine life. Estimated quantities of 50,000 t of historic tailings are described in AMNS (2021) Historic Tailings Quantities Estimate. This quantity occurs above the bedrock contact surface and therefore has been measured as part of the overall till quantities coming out of the open pit. A further 350,000 t of till materials is estimated to be affected by the historic tailings and historic mine operations.

These materials will not be sent to the till stockpiles, but rather to the PAG storage area. The historic tailings are planned to be directed off site from Beaver Dam to Touquoy for final deposition. An Historic Tailings Management Plan and a Potential Acid

Generating Management Plan have been prepared for the Project to monitor and update estimates when construction and operations commence.

3.6 Water Management

3.6.1 Water Management Objectives and Strategies

The objective of the water management plan is to support and guide mine water management through the construction, operation, and closure stages of Mine development. The primary objectives of water management at the Mine Site are to reduce operational risks and environmental impacts of the Mine. The following strategies are planned to achieve the primary objectives:

- mitigate water quality and quantity impacts on receiving waters;
- reduce the water inventory at the Mine Site through off-site drainage of non-mine contact water;
- incorporate system flexibility to manage water under variable climatic conditions;
- reduce water quality monitoring requirements through the establishment of minimal effluent discharge points; and
- provide an effective adaptive monitoring program to manage mine water quantity and quality, throughout various stages of Mine Site development and maintain the Mine in compliance with regulatory requirements and approval conditions.

The Mine Water Management Plan provides an overview of the water supply source, water management, and water treatment associated to the Mine Site.

3.6.2 Natural Waterbodies and Water Courses Considerations

There are a number of sensitive receptors on or adjacent to the Beaver Dam Mine Site that require protection from sediment-laden runoff generated during Mine Site development and operations. The sensitive receptors include:

- Cameron Flowage and the Killag River System;
- Mud Lake;
- Crusher Lake;
- Tent Brook; and
- Cope Brook.

These receptors are to be protected from sediment impacts due to development of the Beaver Dam Mine Site.

3.6.3 Water Management Facilities

Facilities at the Beaver Dam Mine Site include an open pit, materials storage facilities, site roads, mine infrastructure for crushing, water management (i.e., settling ponds, ditches, culverts, water treatment systems [WTSs]), hauling, truck maintenance, administration, and road upgrades. The mined ore will be crushed and transported off-site to be processed.

Figures 1-2 and 1-3 show the proposed layout of the facilities used to manage the mine water at the Mine Site. This includes the network of surface water ditches and culverts leading to the settling ponds and the WTS.

The mine water management plan encompasses the main water management facilities described in further detail below:

- **Rock and Soil Material Storage** | The rock and soil material storage at the Beaver Dam Mine will include four topsoil stockpiles, two till stockpiles, an organic material stockpile, a low grade ore (LGO) stockpile and two non-ore bearing waste rock stockpiles. The non-ore bearing waste rock will be separated into one potentially acid generating (PAG) stockpile and one non-acid generating (NAG) stockpile. The till and organic material stockpiles will be located on the eastern side of the Mine Site. The LGO and NAG stockpiles will be located to the west of the open pit, while the PAG stockpile will be located just south of the open pit.
- **Runoff Collection Ditches and Culverts** | The surface water lined ditches include contact water ditches that collect runoff from all mine infrastructure, and clean water unlined ditches that collect water from adjacent undisturbed lands and direct it away from the Mine Site. Culverts are located throughout the Mine Site to convey stormwater below roads and mine infrastructure. The contact water ditches drain to one of four settling ponds located across the Mine Site.
- **North Settling Pond** | The north settling pond is located northwest of the open pit, and will collect mine contact surface water runoff and seepage from the crusher pad and administrative areas, the LGO, NAG, and PAG stockpiles, two topsoil stockpiles, and the site roads surrounding these facilities. It will also receive the pumped water from the historic tailings area during the construction phase and the pumped pit dewatering during operations.
- **Water Treatment System** | The WTS is located immediately downstream of the north settling pond, and will be the primary location for water treatment of mine contact water for the Mine Site at each stage of the Mine. Discharge from the WTS will meet the regulatory requirements for end-of-pipe discharge.
- **East Settling Pond** | The east settling pond is located southeast of the open pit next to Cameron Flowage, and will collect surface water runoff and seepage from the till stockpiles and a portion of the organic material stockpile. The primary purpose of the east settling pond is to reduce the total suspended solids (TSS) levels to acceptable limits, and control stormwater runoff.
- **South Settling Pond** | The south settling pond is located at the southeastern edge of the Mine Site and will collect surface water runoff and seepage from a portion of the organic materials stockpile and one topsoil stockpile. The primary purpose of the south settling pond is to reduce the TSS levels to acceptable limits, and control stormwater runoff.
- **Pumping Systems** | There will be several portable back up pumps located across the Mine Site to deal with any potential pooling of water. The pumps will be moved around the Mine Site as needed to dewater ponded water.

3.6.4 Mine Development Stages

3.6.4.1 Construction

Spanning a duration of one year, activities are mainly focused on Mine Site preparation and construction. Mine Site preparation includes clearing, grubbing, and grading, drilling and rock blasting, establishment of temporary stockpiles (i.e., topsoil, till, and organics) and waste rock stockpiles (i.e., NAG, LGO and PAG), and the dewatering of the existing settling pond. Construction activities include watercourse and wetland alteration, Mine Site road construction, surface infrastructure construction and installation, pit pre-stripping and surface water ditch and settling pond construction.

Construction is when the majority of the Mine Site development outside of the open pit is to occur including clearing, grubbing, and stockpiling of overburden soils. During this time not all mine water infrastructure will be constructed. To prevent discharge of sediment laden water from the Mine Site during construction the first piece of site infrastructure to be constructed will be the north settling pond. All site water will be directed towards the north settling pond (via an expanding network of surface water ditches or

pumping) prior to discharge until the east settling pond and south settling pond have been constructed. The north settling pond is to be constructed prior to any clearing or grubbing in preparation for construction of other components of the Mine Site.

Following the development of the north settling pond, other aspects of the Mine will be developed including the open pit, administrative areas, and site roads. Prior to the development of other aspects of the Mine the associated mine water infrastructure components are to be developed as well. For example, prior to clearing, grubbing and development of the till and organics stockpile areas the east and south settling ponds must be developed first. The contact water ditch network is to be developed in conjunction with the stockpile and road development, starting at the downstream end and working upstream.

3.6.4.2 Operations

Spanning a duration of four years, activities are mainly focused on mining and maintenance activities. These include drilling and rock blasting, pit dewatering, ore management, waste rock management, surface water management, dust and noise management, petroleum products management and Mine Site maintenance and repairs.

Water management during the operations phase will mainly include collection and management of mine water (surface and open pit). The surface water at the Mine Site will be managed so that runoff from all project component areas, including the crusher pad, material stockpiles and open pit, are collected and diverted to one of four settling ponds on-site.

Open pit mine water will be collected at the bottom of the pit and pumped to the north settling pond where it will be treated and tested to ensure it meets discharge criteria prior to release into the environment.

Once the mine water infrastructure has been constructed on-site, the erosion and sediment controls will function using a treatment train approach. The treatment train approach begins in the drainage ditches. Each ditch will be lined with an appropriately sized granular channel lining (riprap or gravel). Surface water runoff will then discharge from the surface water ditches into one of three settling ponds. Each settling pond consists of a forebay, filter berm, main pond, and outlet structure. The settling ponds have been designed to remove suspended sediment, and to control discharge for all storm events up to and including the 100-year design storm event over a minimum of duration of 24 hours. A detention time of 24 hours allows for any remaining suspended sediment to settle out of the water column prior to discharge into the downstream receiving environment. A summary of the water infrastructure design criteria is provided below.

- **North Settling Pond** | The pond has been designed to safely pass the Hurricane Beth design storm through an emergency spillway that is directed to the open pit. The pond is controlled by a multi-orifice concrete outlet structure to detain the 4-hour 25 mm, 10-year and 100-year climate change adjusted storms, for a minimum of 24 hours. The outlet structure drains to the WTS. Flows larger than the 100-year climate change adjusted storm will also be directed from the WTS to the open pit through an emergency spillway. This design configuration mitigates the risk of uncontrolled releases of untreated contact water to the environment. Contingency measures such as adding flocculating agent to the north settling pond will be put in place on an as-needed basis to ensure the pond discharge meets all water quality objectives.
- **Water Treatment System** | Discharge from the WTS will meet regulatory requirements for end-of-pipe discharge. The WTS will consist of aeration (oxidation), lime softening, coagulation/flocculation and multimedia and granular activated carbon (GAC) filtration as required based on the predictive water quality modelling and water quality monitoring on-site.
- **East Settling Pond** | The primary purpose of the east settling pond is to reduce the TSS levels to acceptable limits, and control stormwater runoff. The pond will have an overflow spillway designed to safely pass the Hurricane Beth design storm, and a multi-orifice outlet structure to detain up to the 100-year climate change adjusted storm for a minimum duration of

24 hours. The pond will be equipped with an emergency shut-off valve that will be closed in the event the discharge criteria cannot be met.

- **South Settling Pond** | The primary purpose of the south settling pond is to reduce the TSS levels to acceptable limits, and control stormwater runoff. The pond will have an overflow spillway designed to safely pass the Hurricane Beth design storm, and a multi-orifice outlet structure to detain up to the 100-year climate change adjusted storm for a minimum of 24 hours. The pond will be equipped with an emergency shut-off valve that will be closed in the event the discharge criteria are not met. Further details on the south settling pond including design criteria, dimensions and performance, are available in the Updated 2021 EIS (AMNS 2021).
- **West Settling Pond** | The primary purpose of the west settling pond is to collect runoff from the WRSA (i.e., NAG stockpile and direct to the north settling pond for treatment. The pond will have an overflow spillway designed to safely pass the Hurricane Beth design storm, and a multi-orifice outlet structure to detain up to the 100-year climate change adjusted storm for a minimum of 24 hours. Further details on the west settling pond including design criteria, dimensions and performance, are available in the updated 2021 EIS (AMNS 2021).
- **Open Pit** | Mine water from dewatering the open pit will be collected in in-pit sumps and pumped to the north settling pond.

4 CLOSURE PLAN

4.1 Final Land Use

The goal of reclamation is to return the physical, chemical, and biological qualities of the land and water regimes disturbed by the Project to a state that is safe, stable, and compatible with the surrounding landscape and final land use.

The final land use of the Crown lands will require the landowner's (Nova Scotia Crown Lands) approval and the acceptance by Nova Scotia Department of Lands and Forestry (NSLF), Nova Scotia Environment and Climate Change (NSECC) and the Nova Scotia Department of Energy and Mines (NSDEM).

Specific objectives, criteria, planned reclamation activities and performance monitoring to achieve the closure goals are also outlined. Sections 3, 4 and 5 provide a more detailed description of the closure activities, progressive reclamation opportunities and planned research studies, and post-closure monitoring.

4.1.1 Engagement

Initial land use activities identified by stakeholders for the post-mining landscape included outdoor recreation, commercial forestry and traditional land uses (AMNS 2021). Specific engagement is summarized below.

Continued engagement with the public and traditional land users regarding the mine's operational and closure planning will be undertaken through a combination of groups, as described in the Beaver Dam Mine Engagement Plan (AMNS 2021), including but not limited to:

- Millbrook First Nations;
- Mi'kmaq of Nova Scotia;
- Community Liaison Committee (CLC); and
- Reclamation and Closure working group that is anticipated to include representatives from members of the public, ATV association and other stakeholder groups.

It is anticipated, based on the results of this ongoing engagement, that the final land use concepts during post-closure will continue to evolve. It should be noted that future land use will need to comply with some restrictions related to minimizing disturbance and maintaining the structural, chemical and biological integrity of some of the closure measures. A brief description of the current closure vision for each major mine component is included in Table 4-1 below.

4.1.2 Signage

Once operations at the Beaver Dam Mine is complete and final reclamation plan is approved signage will be placed on site to alter the public that the site is actively being reclaimed. The signage will be posted at entry and at the locations where active reclamation is being undertaken. The signage will include a contact telephone number, email and website address to address questions or concerns.

Table 4-1: Overview of Preliminary Closure Objectives/Criteria

Mine Component	Closure Vision	Closure Objective	Closure Criteria	Primary Reclamation Activity	Post-Closure Inspection/Monitoring	Notable Uncertainty/ Research	
Administration and Ancillary Areas	The Mill Site will have all buildings, equipment, and related items removed, and the area will be revegetated. The area will be safe for the public to use for potentially outdoor recreation (e.g., hiking, trails, etc.).	Physical Stability	Buildings and equipment removed. Soil capping and revegetation treatments demonstrate early succession has been successful. No signs of significant erosion or sloughing prior to revegetation cover establishment.	Buildings demolished and removed from site. Equipment and other infrastructure removed from site. Surfaces graded and seeding/planting to allow drainage and prevent erosion.	Periodic inspections by a professional engineer will be completed.	No major uncertainties.	
		Chemical Stability	Confirmatory soil sampling and ESA (as required) have been completed and results accepted by NSE. Runoff water quality is suitable for discharge to surrounding area.	Removal of impacted soils (if required) as recommended by the confirmatory soil sampling program and/or ESA.	Confirmatory soil sampling and ESA (as required) have been completed. Surface water quality monitoring completed in adjacent watercourses.		
		Ecological and Land Use	Wildlife and the public can travel across the area safely.	Following building removal, area is graded, soil cover placed and revegetated.	Vegetation and soil monitoring will be completed.		
Open Pit and Spillway	The Open Pit will flood, and overflow will discharge to Cameron Flowage/Killag River via an engineered spillway. The shoreline will be designed with shallow grading at the predicted water level to allow safe egress for wildlife, and a shallow water zone that can provide riparian and wetland habitat. The existing mine ramp at the northeast shoreline will be maintained to allow safe access to the pit lake. (e.g., boat launch site). The presence of self-sustaining fish populations is not intended and will be limited. The riparian zone and shallow water may provide habitat for avifauna, amphibians, and other species.	Physical Stability	Final conditions of the open pit walls, overburden slopes and spillway (once constructed) are confirmed to be within approved design constraints by a professional engineer. No visual indications of significant deformation and degradation is observed during a final inspection by a professional engineer.	Annual geotechnical inspections will be completed during the mine's operation to manage pit wall stability prior to final closure. The overburden bench and barrier berm materials will be re-sloped.	Periodic inspections by a professional engineer will be completed.	No major uncertainties.	
		Chemical Stability	Water quality in the Pit Lake demonstrates a stable and/or decreasing trend and meets approved criteria. Decant elevation is suitable for discharge to Cameron Flowage/Killag River.	Dewatering will cease at the end of mining and the pit will be allowed to flood, eventually discharging via spillway to Cameron Flowage/Killag River. No treatment of this water is expected to be required prior to discharge.	Pit water quality and water levels will be monitored during flooding, and after discharge to Cameron Flowage/Killag River via spillway.		Pit flooding timelines and the Pit Lake water quality are uncertain. These processes will be assessed as part of ongoing monitoring and updated predictions completed prior to closure and during flooding.
		Ecological and Land Use	Safe access and egress options are available where practical to the Pit Lake once flooding is complete. Shallow water zones (< 5 m deep) are created along the Pit Lake perimeter where practical to provide options for ecosystem restoration design.	Retreat blasting and benching and waste rock deposition is completed to allow construction of a shallow water zone where practical along the Pit perimeter. Final Pit slopes and shoreline are approved by a professional engineer.	Periodic inspections by a professional engineer will be completed.		The post-closure aquatic habitat quality and quantity is uncertain. As predictions for post-closure pit lake water quality are refined, options for riparian and littoral zone habitat enhancement will be considered for various flora and fauna.
Waste Rock Storage Area	The WRSA will consist of benched outer slopes and be revegetated, likely resembling a grass/shrub land and/or open meadow condition.	Physical Stability	Inspection and monitoring results indicate structures are stable and performing as intended. Soil cover is stabilized by means of a sustainable vegetative cover. Acceptable rates of erosion are observed, soil/vegetation cover is not adversely affecting the surrounding environment.	Design and construction of the WRSA within the approved design. Geotechnical stability analysis to be updated as required as part of the detailed design. Detailed design is signed by a professional engineer. The WRSA will be re-sloped progressively during mining, the final lift will be completed at closure. A soil cover is placed and revegetated to reduce erosion concerns to acceptable levels. Detailed design includes surface grading and drainage structures that will prevent erosion.	Periodic inspections by a professional engineer and vegetation specialist will be completed.	Desktop studies are planned to complete numerical simulations for runoff on the existing WRSA shape and identify any areas of erosion concern during construction and closure. Revegetation trials will be completed to confirm effective methods for establishing a vegetated cover.	
		Chemical Stability	Water quality of runoff and seepage discharging from WRSA to perimeter ditches and WC-4 demonstrates a stable and/or decreasing trend and meets approved criteria.	Deposition of waste rock will occur as designed. Construction of a revegetated soil cover, properly graded, will reduce infiltration rates and water-rock interactions.	Surface water and groundwater monitoring will be completed through operations and following final sloping and soil cover placement.		Water quantity and quality of the runoff and seepage discharge from the WRSA are uncertain. These processes will be assessed as part of ongoing monitoring and updated predictions prior to closure.
		Ecological and Land Use	Wildlife travel and forage, and public use for safe outdoor recreation activities (e.g., hiking) that can be conducted across the WRSA.	Construction of a revegetated soil cover at the WRSA surface.	Periodic inspections by a professional engineer and vegetation specialist will be completed.		No major uncertainties.

Table 4-1: Overview of Preliminary Closure Objectives/Criteria (continued)

Mine Component	Closure Vision	Closure Objective	Closure Criteria	Primary Reclamation Activity	Post-Closure Inspection/Monitoring	Notable Uncertainty/ Research
Site Wide Revegetation	The various disturbed areas will have a soil cover placed and be revegetated to promote a mix of habitats suitable for the post-mining landscape (e.g., grassland/open meadow, shrubland, forest). The composition of habitats may be unique relative to surrounding area due to the changed landforms. Native seed mix will be used suitable to the area will be applied. Potentially traditional shrub species will be considered. Vegetation Trails at Touquoy and Beaver Dam will inform revegetation efforts.	Physical Stability/ Land Use ^(a)	Soil cover and revegetation treatments demonstrate early succession has been successful. Soil cover quality does not pose an elevated risk to humans and wildlife compared to surrounding areas.	Salvaged material stockpiling and management during operations. Revegetation trial plots will be completed to assess practical post-mining ecosystems possible and determine effective treatment applications prior to final closure. A soil cover and seeding/planting treatments will be applied to all disturbed sites as designed in the Final Plan.	Vegetation, soil and biodiversity monitoring.	Revegetation studies and field trials will be completed to assess practical post-mining ecosystems at each of the mine areas. An ad hoc committee will be established to confirm final land uses and provide input into final closure

Notes: ^(a) Additional land uses may be identified through ongoing engagement efforts with the Millbrook First Nations, the Mi'kmaq of Nova Scotia, CLC and Reclamation and Closure Working Group. Final approval of land uses requires the approval of NS Crown Lands, and acceptance by NSECC, DEM, and NSL.

4.2 Infrastructure and Mine Reclamation

4.2.1 Administration and Ancillary Areas

The reclamation of the Administration and Ancillary Areas consists of removal of buildings and other infrastructure, grading and revegetation. The final layout is shown on Figure 4-1.

The buildings will be removed during the first year of reclamation and either demolished, sold or re-used at other sites. Fuel, reagents, hazardous materials, chemicals etc. will be removed from structures prior to demolishing or removed from site. The wood-frame structures will be dismantled, with reusable parts being salvaged for recycling or re-use. The steel-frame and fabric-covered structures can be dismantled and removed from site. Trailer/mobile office units will be hauled from site. Crushing infrastructure, if used, will be dismantled, and removed from site. Septic tanks will be removed from site and disposed of at an approved facility.

Concrete foundation and slabs will be broken up into pieces with a maximum size of 0.5 m, any protruding reinforcing steel removed, and provided with a minimum of 0.5 m of cover using overburden soils.

The Stormwater/Evaporation Retention Pond will be drained, backfilled with overburden material, and re vegetated.

Following the removal of buildings and burial of foundations, the Administration and Ancillary area will be covered in salvaged overburden and topsoil, graded to establish drainage thereby prevent pooling, and revegetated.

4.2.1.1 Petroleum and Hazardous Waste

Petroleum products and waste will be removed from site at closure. Unused fuel will be returned to the supplier or disposed through a recognized waste management company. The contents of all fuel tanks will be pumped out by the fuel distributor or a waste management contractor. The petroleum and propane tanks owned by the suppliers will be removed from site by the supplier at the time of reclamation.

Reagents and other chemicals used in the mining/milling process remaining on site will be returned to the supplier or disposed of offsite at an approved facility.


4.2.1.2 Non-Hazardous Waste

Non-hazardous waste such as domestic waste will be removed from site. There is no landfilling on site.

4.2.1.3 Explosive Storage

Explosives onsite will be managed by contractors and will be removed from site once no longer required. Infrastructure associated with explosive storage will be removed following removal of explosives.

Figure 4-1: Beaver Dam Mine Site Active Closure



4.2.2 Mine Roads

Final mine road reclamation is dependant on final land use, however at this time the final land use is to focus on the re-establishment of natural ecosystems. Mine roads will be scarified and re-contoured to allow for drainage to re-established and re-seeded to manage potential erosion and sedimentation.

4.2.3 Open Pit

At closure, the open pit will be allowed to flood naturally over time with a combination of groundwater inflow, direct precipitation, and surface run-off to create a permanent lake with a shallow shoreline and a spillway to Cameron Flowage/Killag River. Access to the pit will be maintained by existing ramps to allow safe access during pit flooding and post-closure phases. The closure activities for the pit consists of the following:

- Retreat blasting to create a 5.0H:1V shoreline 2 m below and 1 m above the estimated final pit water level of 108 m. Material to be pushed into the pit onto the elevation 100 m bench to create additional shallow shoreline where possible. Areas where modifying the pit geometry would interfere with buffer from Cameron Flowage/Killag River will not be modified for closure.
- Maintain the pit ramps with the addition of safety berms.
- Provide vegetative cover on the 1 m of shoreline above the final water elevation (refer to Sections 4.2.1 and 5.3).
- Grading exposed overburden to final slopes of 2.6H:1V.
- Constructing a 2 m high barrier berm with 3.0H:1V slopes around the perimeter of the pit.
- Constructing a spillway and conveyance channel to the Cameron Flowage/Killag River.

The pit configuration is shown on Appendix 2 including plan view and typical cross sections. It is anticipated to maintain the design ramps for closure with the addition of safety berms for safe vehicular access to the pit lake during pit flooding and for post-closure monitoring.

The pit slopes have been designed for long term stability and all final slopes will be approved by geotechnical engineer prior to final closure to confirm that minimum factors of safety in the long term are achieved.

Geotechnical stability of the slopes within the pit on the design criteria are assessed by Golder Associated Ltd. (Golder 2021, *In Progress*) which confirmed the long-term stability for the above noted geometry.

4.2.4 Waste Rock Storage Area

The slopes of the WRSA will be recontoured to a closure slope of 2.7H:1V during operations and prior to closure. Benches will be left between each lift to allow for a final overall slope from toe to crest of 3.0H:1V. The bench widths generally vary from 3 to 4 m, however, there is a 20 m bench on the southeast section at elevation 150 m.

The closure plan and cost estimate assume closure activities to include:

- re-sloping of the final lift of the waste rock pile;
- contouring the ultimate top surface of the pile;
- providing a vegetated cover for closure; and

- grading and contouring the collection ditches and settling ponds.

Geotechnical stability of the slopes within the waste rock area on the design criteria are assessed by Golder Associated Ltd. (Golder 2021) which confirmed the long-term stability for the above noted geometry.

The re-sloping of the final lift, placement of a soil cover and revegetation treatments will be completed following end of mining (see Sections 4.2.1 and 5.3). After the waste rock area is fully built, surface water run-off will continue to be directed first towards the west settling pond and then to the north settling pond, with final discharge occurring only after water quality meets applicable criteria. This is further outlined in Section 5.2 of this plan. At that point, the water can be released to the environment or potentially directed to the open pit to accelerate flooding. Collection ditches and ponds will be removed, and areas graded and vegetated (once they are no longer required based on the above).

4.2.5 Potential Acid Generating Stockpile

The PAG stockpile will be covered with an engineered cover, HDPE geomembrane liner, which has low permeability. A 0.5 m layer of topsoil would be placed on the installed liner and hydroseeded. Based on ongoing monitoring this option may be reconsidered based on final quantities, source terms and water quality monitoring. Before the site completes operation, monitoring data will be reviewed to determine a suitable approach.

4.2.6 Temporary Stockpiles

Temporary Stockpiles will be used in reclamation if material deemed suitable. The remaining material will be re-contoured to re-establish natural drainage. The area will be seeded with native seeds and potentially native and or traditional shrub species, as appropriate. Field trails will be undertaken before closure to determine suitable re-vegetation within these areas. The revegetation program will be designed to limit erosion, re-establish natural drainage, which allow native vegetation and succession encroachment. Topsoil piles will that have native seed bank will be used in progressing and final reclamation.

4.3 Closure Water Management

Closure consists of two-years of active closure, which occurs following completion of the Beaver Dam Mine, and post-closure stages. Active closure activities are mainly focused on reclaiming the areas affected by the Mine and directing water to the open pit for refilling. Active closure activities specifically include the removal of all mine facilities, flooding the pit with water to form a pit lake, capping of stockpiles and revegetation of disturbed areas. During and following active closure, activities are mainly focused on monitoring and adaptive management, as required. During this period, site roads will remain in place, and ultimately will be returned to the landowner for forestry and recreational use. The Haul Road will be returned to the landowners in an upgraded condition with habitat and wetland improvements. Water treatment at the discharge location into the Killag River from the pit will continue as required and monitoring programs will be on-going. Fences will be removed once majority of closure activities are completed.

4.3.1 Post-Closure Water Treatment System

A predictive water quality assessment and mass balance model was completed which shows that zinc and cobalt are the only exceeded parameters during the PC phase. However, the exceedances are not significantly higher than the discharge limit and a passive water treatment system could reduce the concentration of these elements below discharge criteria. In mine-related settings, passive treatment systems are often designed to neutralize acidity and remove metals in drainage waters. Such systems do not require continuous chemical inputs because they are sustained by naturally occurring chemical and biological processes. Over the past years, a variety of passive treatment systems have been developed. Anoxic limestone drains (ALDs) and successive alkalinity producing systems (SAPS) are potential passive alternatives for addressing high concentrations of metals in impacted water during the Post-closure phase.

4.3.1.1 Aeration System and Settling Pond

In this treatment approach, impacted water will initially pass through a settling pond for the removal of suspended solids. Then, water will pass through a trench ALDs. ALDs generate alkalinity and increase the pH of the impacted water. By increasing the pH, metals such as zinc and cobalt will precipitate in their hydroxide forms. The ALDs will be followed by an aeration cascade, pond, or aerobic wetland that oxidizes and removes the precipitated metals. A settling pond will then provide adequate hydraulic retention time to let those formed metal hydroxides precipitate. This treatment system is proposed due to its passive nature and the fact that utilities are not required for implementation. The success of an ALD depends on site-specific conditions, primarily on low dissolved oxygen, and minimal ferric iron and aluminum concentrations in the drainage.

The operation and maintenance of this alternative is minimal as no labour or power is required. The primary maintenance would be replacing depleted limestone which is dependent on-site condition and water chemistry. In suitable conditions, limestone could work efficiently for several years.

4.3.1.2 Successive Alkalinity Producing Systems followed by Settling Pond

Successive alkalinity producing systems (SAPS) combine an ALD and a permeable organic substrate into one system that creates anaerobic conditions prior to water contacting the limestone. Anaerobic conditions help to remove organics and nitrite which is predicted to exceed the regulatory limit during the dry season at PC condition. At anaerobic condition, nitrite compounds are converted to nitrogen gas and is released into the atmosphere. Mine drainage enters at the top of the pond, flows down through the compost where the drainage gains dissolved organic matter and becomes more reducing, and then flows onto the limestone below, where it gains alkalinity. Dissolution of the limestone raises the pH of the water, resulting in the precipitation of metals such as zinc and cobalt. The precipitated metals collect at the base of the SAPS system and in the downstream settling pond.

The selection of a final alternative will depend on chemistry of the impacted water. The proposed alternatives are made of an anoxic alkalinity producing basin followed by an aeration cascade and final settling pond, with no need for electrical power sources. The purpose of the final settling pond is to provide retention time for settling of suspended solids generated as the result of anoxic alkalinity producing basin (AMNS 2021).

5 POST CLOSURE MONITORING AND INSPECTIONS

Post-closure monitoring will initially be an extension of the current mine operation monitoring programs. These programs include monitoring physical and chemical parameters for air, surface water, groundwater, vegetation, and soils, as well as environmental effects monitoring, and are outlined in the Project Industrial Approval.

As part of developing a Final Plan leading up to closure, an adaptive post-closure monitoring plan will be prepared. This monitoring program would be informed by the monitoring results compiled over operations to focus on areas of concern identified during mining, and/or aspects of closure with high uncertainty/risk.

Post-closure monitoring will include inspections of reclaimed structures such as the open pit, waste rock storage areas and temporary stockpiles for erosion or settlement and to assess whether surface water runoff has returned to near pre-development flow patterns. Adaptive management thresholds and response plans will be developed for the monitoring program to ensure that any deficiencies are addressed in a timely fashion, and reclamation measures enhanced as required. This will also prescribe a structure for monitoring efforts to increase/reduce activities based on observed trends and triggers.

5.1 Physical/Structural Stability Monitoring

Following final reclamation of slopes, ditches and dams, physical stability monitoring will begin as an annual program. Following a three-year period of monitoring the entire site, the requirement will be reviewed. If physical stability of administrative and ancillary areas, WRSA and Open Pit are stable with no evidence of instability, then monitoring frequency can be reduced or eliminated.

5.2 Surface Water Monitoring

The surface water and groundwater monitoring programs are planned to continue based on a similar scope as during operations, with reduced frequency from operational monitoring for the duration of active decommissioning and earthworks closure. Once these closure activities are completed, it is expected that surface water and groundwater conditions will stabilize, and monitoring can be reduced. This is expected to occur first for the Mill Site and Admin Area, followed by the WRSA and temporary stockpiles and eventually the Open Pit due to the timelines associated with passive pit flooding (approximately 13.8 years). Monitoring of the pit lake during flooding is expected to be much reduced from the program during mining operations and will include an in-pit location to assess water chemistry and flooding rates. Specific compliance points will be proposed in a final Plan and based on industry standards (e.g., mixing zone length within the Cameron Flowage/Killag River).

5.2.1 Environmental Effects Monitoring

The EEM Program, required by the Metal and Diamond Mining Effluent Regulations, Schedule 5, focuses on determining if the discharge of effluent to the receiving environment results in environmental effects to fish and fish habitat. The Beaver Dam Mine will become subject to MDMER including EEM once operations commence and EEM requirements will continue until the mine receives recognized closed mine status under MDMER (Section 32). Final EEM studies will be undertaken for effluent from all final discharge points during a three-year period after the proponent submits a notice of intent to close to the Minister of Environment and Climate Change Canada (ECCC). This will include the Open Pit discharge via the constructed spillway to Cameron Flowage/Killag River if this is active before the mine achieves recognized closed mine status.

At present, the Open Pit is not planned to receive PAG mine waste. Current water quality predictions and operational monitoring results suggest that when flooded, the Open Pit discharge will be suitable for release to Cameron Flowage. As reclamation planning advances, an appropriate monitoring program for Open Pit discharge and receiving waters will be developed in consultation with provincial regulators and informed by ongoing monitoring data.

5.3 Vegetation

Following final grading and placement of the soil material cover on the mine disturbance areas, revegetation prescriptions will be applied. Vegetation monitoring will begin as an annual program, then reduce in frequency as targets for coverage and quality are reached. A minimum of three monitoring/sampling events over the post-closure monitoring program period is assumed. Vegetation monitoring may include the following:

- vegetation survival and establishment;
- consideration of traditional plants;
- percent vegetation cover and species composition;
- biodiversity indicators such as richness and evenness;
- growth rates;
- biomass productivity;
- plant health/condition;
- metal levels in vegetation foliage; and
- soil capping material nutrient and metals levels.

6 RECLAMATION SCHEDULE

The reclamation and post-closure monitoring schedule is presented in Table 6-1.

Table 6-1: Preliminary Reclamation Schedule

Mine Area/Component	Progressive Reclamation	Year													
		1	2	3	4	5	6	7	8	9	10	11	12	13	14
Administration/Security															
Truck Shop															
Gatehouse															
Crusher Plant															
Septic Tank Removal															
Fuel Tanks															
West, East and South Settling Ponds															
Soil Cover, Seeding, Planting															
Signage															
Construct Safety Berms															
Resloping for Pit Rock Slopes															
Resloping for Pit Shoreline/Till Slopes															
Scarifying Surfaces/Roads															
Shape Spillway															
Erosion Protection for Spillway															
Soil Cover, Seeding, Planting															
Pit Flooding															
NAG and LGO Lift Sloping Final Shape															
Scarifying Surface Roads															
Water Management/Final Drainage															
Soil Cover, Seeding and Planning															
Permitting and Engagement															
ESA Soil Sampling															
Physical Stability Inspection and Monitoring															
Surface and Groundwater (quality and quantity) Monitoring															
Vegetation and Soil Monitoring															
Post Closure Adaptive Management															

7 ENGAGEMENT PLAN

AMNS is committed to a public, stakeholder, and Indigenous engagement program based on open, forthright, and responsive communication with the public, regulatory agencies, other stakeholders, and the Mi'kmaq of Nova Scotia. The objectives of the engagement program are to:

- provide information about reclamation planning to members of the general public, the Mi'kmaq of Nova Scotia, stakeholders and interested parties, and seek their input;
- identify, document, and monitor issues and concerns arising from the engagement process;
- identify the need for planning, design and management measures that will mitigate or resolve the issues raised through the engagement process; and
- understand stakeholder concerns and requests for end land-use activities.

An engagement program on reclamation issues as been ongoing with the Touquoy Community Liaison Committee (CLC) since 2016, and is an important vehicle for the identification, scoping, and resolution or mitigation of potential issues or concerns, and for the exchange of information in respect of the Project.

8 RECLAMATION CLOSURE COST ESTIMATE

As part of this Reclamation Plan, an estimate of \$10.6 million was prepared for the total cost of reclamation activities at Beaver Dam. This reclamation cost estimate was developed from first principles, using accurate quantities and a similar costing basis as recently developed for the updated Touquoy Mine reclamation estimate. Surface areas are presented in Table 8-1.

Table 8-1: Facility Surface Areas

Facility Description	Surface Area (ha)
Open Pit	32
Haul Roads	14
Waste Rock Storage Area	72
PAG Storage Area	10
Organic Stockpile	31
Till Stockpiles	15
Topsoil Stockpiles	10
Other Areas	1
Total	195

Note: ha = hectare.

The resulting cost estimate, as summarized in Table 8-2, includes the cost of permitting, closure monitoring, contingency, and engineering and project management.

Table 8-2: Closure Cost Estimate Summary

Facility Description	Cost Estimate (\$)
Plant Site / Admin Area	\$691,506
Open Pit & Haul Roads	\$1,040,531
Waste Rock Storage Area (NAG)	\$2,113,764
PAG Closure	\$2,574,028
Till and Topsoil Areas	\$142,500
Other Areas	\$207,598
Water Diversion to Pit	\$200,000
Permitting, ESA	\$125,000
Closure Monitoring	\$1,075,500
Sub-Total	\$8,170,426
Contingency (20%)	\$1,634,085
Engineering and Project Management (10%)	\$817,043
Total	\$10,621,554


Updates to the reclamation cost estimate will be provided as part of revisions to this plan over development and operations.

9 REFERENCES


- AMNS (Atlantic Mining NS Inc.). 2021. Updated Environmental Impact Statement. Beaver Dam Mine Project.. Submitted to the Impact Assessment Agency of Canada and Nova Scotia Environment. May 2021. Middle Musquodoboit, NS.
- Golder (Golder Associates Ltd.). 2021, *In Progress*. Geotechnical Assessment of the Beaver Dam Mine Open Pit.
- Jacques, Whitford & Associates Ltd. 1986. Environmental Assessment of Gold Mining Exploration Beaver Dam, Nova Scotia.
- Kennedy, G.W., Garroway, K.G., and Finlayson-Bourque, D.S. 2010. Estimation of Regional Groundwater Budgets in Nova Scotia, Nova Scotia Department of Natural Resources, Mineral Resources Branch, Open File Illustration ME 2010-002, http://www.gov.ns.ca/natr/meb/download/mg/of/htm/of_2010-002.asp.
- Keppie, J.D. (compiler). 2000. Geological Map of the Province of Nova Scotia; Nova Scotia Department of Natural Resources, Minerals and Energy Branch, Map ME 2000-1, scale 1:500,000.
- MFC (Moccasin Flower Consulting Inc.). 2019. Atlantic Gold Corporation's Proposed Beaver Dam Mine: Traditional Land and Resource Use Study. Prepared for Millbrook First Nation. pp. 71.
- NSSA (Nova Scotia Salmon Association). 2020. West River Sheet Harbour Acid Mitigation Project. Available at: <https://www.nssalmon.ca/acid-rain-mitigation>.
- Peter Clifton & Associates. 2015, Assessment of Potential Open Pit Groundwater Inflows, Beaver Dam Gold Project, Nova Scotia.
- Stantec (Stantec Consulting Ltd.). 2020. Touquoy Gold Project – Reclamation Plan. Final Report. Prepared for Atlantic Mining NS Inc. Prepared by Stantec Consulting Ltd. Rev. 4. File No: 121619250. Dartmouth, NS.
- Stea, R.R., Conley, H., and Brown, Y. 1992. Surficial Geology of the Province of Nova Scotia. Map 92-3, 1:500,000 scale. Nova Scotia Department of Natural Resources.

Appendix 1

Mine Development Phases (Pre-Development, Construction, Operation and Closure)




Source: Atlantic Gold, Service Nova Scotia, NS Natural Resources, NS Environment




ATLANTIC MINING NS INC
MARINETTE, HALIFAX CO., NOVA SCOTIA
ENVIRONMENTAL IMPACT STATEMENT - BEAVER DAM MINE
RECLAMATION PLAN
PROJECT AREA

088664
May 11, 2021

FIGURE 1



Source: Atlantic Gold, Service Nova Scotia, NS Natural Resources, NS Environment




ATLANTIC MINING NS INC
 MARINETTE, HALIFAX CO., NOVA SCOTIA
 ENVIRONMENTAL IMPACT STATEMENT - BEAVER DAM MINE


088664
 May 11, 2021

END OF PERIOD - Q4 2022

FIGURE 2




Source: Atlantic Gold, Service Nova Scotia, NS Natural Resources, NS Environment




ATLANTIC MINING NS INC
MARINETTE, HALIFAX CO., NOVA SCOTIA
ENVIRONMENTAL IMPACT STATEMENT - BEAVER DAM MINE
MINE DEVELOPMENT
END OF PERIOD - Q2 2023

088664
May 11, 2021

FIGURE 3



Source: Atlantic Gold, Service Nova Scotia, NS Natural Resources, NS Environment



ATLANTIC MINING NS INC
MARINETTE, HALIFAX CO., NOVA SCOTIA
ENVIRONMENTAL IMPACT STATEMENT - BEAVER DAM MINE
MINE DEVELOPMENT
END OF PERIOD - 2027

088664
May 11, 2021

FIGURE 4

Prepared For:



FIGURE 5

Beaver Dam Mine Project
Active Closure

BD Mine Site Planned
Infrastructure

- Reclaimed Site Infrastructure Removed
- Reclaimed Stockpile - Stabilized, Covered and Vegetated
- Pit Lake
- Multiuse Bypass Road



Coordinate System: NAD 1983 CSRS UTM Zone 20N
 Projection: Transverse Mercator
 Datum: North American 1983 CSRS
 Units: Meter

0 200 400 800 m


1:15,000 Scale when printed @ 11" x 17"

Drawn By: LP Date: 5/11/2021
Reviewed By: XX

Service Layer Credits: Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community
Sources: Esri, HERE, Garmin, USGS, Intermap, INCREMENT P, NRCan, Esri



McCallum Environmental Ltd.



4991500
4991000
4990500
4990000
4989500
4989000
4988500
4988000





519500 520000 520500 521000 521500 522000 522500 523000 523500 524000

Prepared For:



FIGURE 6

Beaver Dam Mine Project
Post-Closure Far Future

-  Multiuse Bypass Road
-  Reclaimed Site - returned to similar mixed habitat types as surrounding area
-  Reclaimed Stockpile - Hill revegetated to mixedwood forest
-  Pit Lake - connection to Cameron Flowage established



Coordinate System: NAD 1983 CSRS UTM Zone 20N
 Projection: Transverse Mercator
 Datum: North American 1983 CSRS
 Units: Meter

0 200 400 800 m


1:15,000 Scale when printed @ 11" x 17"

Drawn By: LP Date: 5/12/2021
Reviewed By: XX

Service Layer Credits: Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community
Sources: Esri, HERE, Garmin, USGS, Intermap, INCREMENT P, NRCan, Esri



McCallum Environmental Ltd.



Appendix 2

Open Pit Design and Cross-Sectional Drawings

1 DETAILED PIT DESIGN RESULTS

The following section describes the Beaver Dam detailed pit designs including Figures showing plan and section views.

1.1 Phase 0, P610, Starter Construction Phase

P610 targets the northwest portion of the ultimate pit limits, is sized to provide waste rock for the various Project construction activities and sited to avoid existing water features and predicted arsenic and historic tailings affected surface areas. This phase contains no resource. The pit exit at the 135 m elevation is located line up with existing on site roads, minimizing preparation work for development of this pit phase. The bottom of the phase, at the 105 m elevation, is accessed via a ramp on the south side of the pit running counter-clockwise from the pit exit.

1.2 Phase 1, P611, West Phase

P611 targets the west portion of the deposit and contains about 1.5 years of mill feed. It mines from the pit exit at the 135 m elevation, down to the pit bottom at the -55 m elevation. The in-pit ramp will run counter-clockwise down from the pit exit in the west end of the pit. The pit exit is chosen to face the waste rock stockpiles as most of the excavated material will run in this direction. An ex-pit road will run along the southern side of the pit, accessing the ROM and till stockpiles. At the 85 m bench, the pit splits into two separate pit bottoms, the western side will be mined to the bottom before the eastern side is progressed below the 85 m bench. From the top of the pit to the 125 m bench, the pit ramp is common with the Phase 2 pit. The western and northwestern sides of this phase are at the ultimate pit limits, with sufficient room for pushbacks to ultimate limits in all other directions. This phase will mine into the arsenic impacted areas of the pit as well as through the historic tailings. It is anticipated that these areas of the pit will be excavated as the Phase 0 pit is being mined.

1.3 Phase 3, P612, Ultimate Phase

P612 pushes the northeast, east and south wall to the ultimate limits and extends the bottom of the pit below the first pit phase. This phase contains about 2.0 years of mill feed and mines from the pit exit at the 135 m elevation, down to the pit bottom at the -45m elevation. The ramp will run counter-clockwise down from the pit exit in the west end of the pit and switchback at the 75 m bench elevation, running clockwise down to the bottom of the pit. The ramp location has been chosen to avoid the Mud Lake fault running along the north side of the pit, the ramp running underneath this contact. An ex-pit road is located on the south side of this phase, with portions of the road incorporated into the pit's upper benches.




Figure 1: Phase 0 Detailed Pit Design, P610, Plan View (not for construction)




Figure 2: Phase 1 Detailed Pit Design, P611, Plan View (not for construction)




Figure 3: Phase 2 Detailed Pit Design, P612, Plan View (not for construction)

1.4 Nested Phases and Section Views




Figure 4: Nested Detailed Design Pit Phases, Plan View, P610 in cyan, P611 in green, P612 in blue (not for construction)

Blocks in the section views show gold grade in all blocks above a 0.40 g/t gold cut-off. Inferred blocks are shown as hatched. Block sizing is relative to the mineralized portion of the block. A block that is 50% mineralized appears half as large as a block that is 100% mineralized.

Green and brown lines in the section views represent the topography and till surfaces, respectively.




Figure 5: Detailed Design Pits, Section NS22, looking west, P610 in cyan, P611 in green and P612 in blue (not for construction)




Figure 6: Detailed Design Pits, Section NS35, looking west, P611 in green and P612 in blue (not for construction)




Figure 7: Detailed Design Pits, Section EW41, looking west, P611 in green and P612 in blue (not for construction)




Figure 8: Detailed Design Pits, Section EW49, looking west, P611 in green and P612 in blue (not for construction)

Appendix 3

Mine Waste Stockpile Geotechnical Design



REPORT

Mine Waste Stockpile Geotechnical Design

Beaver Dam Mine

Submitted to:

Atlantic Mining NS Inc.

409 Billybell Way, Mooseland
Middle Musquodoboit, NS
B0N 1X0

Submitted by:


Golder Associates Ltd.

33 Mackenzie Street, Suite 100, Sudbury, Ontario, P3C 4Y1, Canada

+1 705 524 6861

20142100-008-Rev0

April 1, 2021



Distribution List

1 e-copy - Atlantic Mining NS Inc.

1 e-copy - Golder Associates Ltd.

Table of Contents

1.0 INTRODUCTION	1
2.0 OBJECTIVE	1
3.0 SUBSURFACE CONDITIONS	1
4.0 PROPOSED STOCKPILE LOCATIONS	2
5.0 SEISMIC SITE CLASSIFICATION	2
6.0 GEOTECHNICAL DESIGN PARAMATERS	3
7.0 STOCKPILE DESIGN PARAMETERS	4
8.0 STOCKPILE DESIGN CRITERIA	5
8.1 Stability Analysis Factors of Safety	5
8.2 Design Earthquake	6
9.0 LIQUEFACTION ASSESSMENT	6
9.1 Earthquake-Induced Cyclic Stress Ratio	6
9.1.1 One-Dimensional Ground Response Analysis	7
9.1.1.1 Target Spectrum	8
9.1.1.2 Spectrum-Compatible Earthquake Time Histories	8
9.1.1.3 SHAKE Analysis	9
9.2 Cyclic Resistance Ratio	9
9.3 Results of Liquefaction Susceptibility Assessment	10
10.0 SLOPE STABILITY ANALYSIS	10
11.0 STOCKPILE HAZARD CLASSIFICATION	11
12.0 GROUND PREPARATION AND STOCKPILE DEVELOPMENT	11
12.1 Ground Preparation and Initial Lift Placement	11
12.2 Surface Water Management	12
12.3 Stockpile Dumping Operations	12
12.4 Stockpile Visual Monitoring	13
12.5 Geotechnical Monitoring Instrumentation	13
12.6 Operational Guidelines	14

13.0 IMPORTANT INFORMATION AND LIMITATIONS OF THIS REPORT	14
REFERENCES	18

TABLES

Table 1: Stockpile General Locations	2
Table 2: 2015 National Building Code Seismic Hazard Calculation (NBCC, 2015)	3
Table 3: Effective Stress Geotechnical Material Parameters Used in the Slope Stability Analyses	3
Table 4: Total Stress Soil Parameters Used in the Slope Stability Analyses	4
Table 5: Life of Mine Material Quantities	4
Table 6: Proposed Stockpile Maximum Crest Elevations and Approximate Height ¹	4
Table 7: Stockpile Hazard and Confidence Level	5
Table 8: Target and Minimum Factor of Safety (FOS) Values	5
Table 9: Summary of Representative Stratigraphy and Material Properties for Profile TLS-BH20-03 (Vs values correlated from SPT N-values)	7
Table 10: Summary of Representative Stratigraphy and Material Properties for Profile NAG- BH20-07 (Vs values correlated from SPT N-values)	7
Table 11: Summary of Input Time History Earthquake Events – 2,475-Year Design Earthquake.....	8
Table 12: Stockpile Slope Stability Analysis Results.....	11
Table 13: Recommendations for Ground Preparation and Stockpile Development	12

FIGURES

- Figure 1: Mine Waste Stockpile Location Plan
- Figure 2: Mine Waste Stockpile Cross Sections and Details 1
- Figure 3: Mine Waste Stockpile Cross Sections and Details 2

APPENDICES

APPENDIX A

Seismic Hazard Calculation

APPENDIX B

Liquefaction Assessment Results

APPENDIX C

Slope Stability Analysis Results

APPENDIX D

Stockpile Hazard Classification

1.0 INTRODUCTION

Atlantic Mining NS Inc., a wholly owned subsidiary of St. Barbara Ltd. (Atlantic), has retained Golder Associates Ltd. (Golder) to provide geotechnical design of mine waste material stockpiles for the proposed Beaver Dam Mine Project (Beaver Dam site) located in Marinette, Nova Scotia.

The current mine plan proposes six material stockpiles on site to manage the following materials: non-acid generating waste rock (NAG), low grade ore (LG), potentially acid generating waste rock (PAG), till overburden, organic material, and topsoil. The topsoil stockpiles have been proposed on site to facilitate stripping and site preparation activities. Because of the small size and height of the topsoil stockpiles, their slope stability was not assessed in this report. Figure 1 provides a general arrangement plan of the proposed stockpile locations at the Beaver Dam site.

This report presents a summary of geotechnical subsurface conditions at the site, liquefaction analyses, slope stability analyses, stockpile hazard classifications, and geotechnical stockpile construction recommendations.

2.0 OBJECTIVE

The objective of the Geotechnical Stockpile Design Report is to provide geotechnical recommendations for the proposed stockpiles on site. The scope of the work presented in this report includes the following:

- Summary of subsurface conditions
- Seismic site classification and seismic hazard parameters
- Assessment of liquefaction potential
- Geotechnical design parameters for foundation and stockpiled materials
- Limit equilibrium slope stability analyses for static and seismic (pseudo-static) loading conditions
- General recommendations for site preparation and stockpile material placement

3.0 SUBSURFACE CONDITIONS

Borehole and test pit investigation locations in the stockpile areas are illustrated in plan on Figure 1. A summary of the geotechnical investigation, including Record of Borehole and Test Pit sheets, is presented in the *Preliminary Infrastructure Engineering Report, Beaver Dam Mine* (Golder, 2021). In general, the overburden across the site consists of a thin layer of organic topsoil over dense to very dense sand and gravel with silt and some cobbles and boulders over bedrock.

4.0 PROPOSED STOCKPILE LOCATIONS

Table 1 summarizes the proposed stockpiles locations.

Table 1: Stockpile General Locations

Stockpile	General Location Description
Non-Acid Generating Stockpile (NAG)	Located in the most Western extent of site, accessed by existing public roadways off Beaver Dam Road.
Low Grade Stockpile (LGS)	Located in the Western portion of site directly East in near proximity to the NAG stockpile, accessed by existing public roadways off Beaver Dam Road.
Topsoil Stockpiles (TSS)	Four small topsoil stockpiles are planned for the site. They are spaced across the site near areas requiring topsoil stripping.
Till Stockpiles (TLS)	Two till stockpiles are planned. They are both located East of the originally proposed crusher pad in the Central-East end of site.
Potential Acid Generating Stockpile (PAG)	Located in the North-Central section of site, directly North of the originally proposed crusher pad, accessed by Beaver Dam Road.
Organic Material Stockpile (OMS)	Located on the South-East section of site, accessed by public roads off Beaver Dam Road.

5.0 SEISMIC SITE CLASSIFICATION

The level of importance of seismic loading at any site is related to factors such as the subsoil conditions and their soil behaviour during an earthquake, the magnitude, duration, and frequency level of strong ground motion, and the probable intensity and likelihood of occurrence of an earthquake.

The *Canadian Foundation Engineering Manual* (CFEM, 2006) contains seismic analysis and design methodology. The seismic Site Class value, as defined in Table 6.1A (CFEM, 2006), depends on the average shear wave velocity and/or average standard penetration testing (SPT) N-values of the upper 30 m of soil and/or rock below founding level. The CFEM permits the Site Class to be specified based solely on the stratigraphy and in-situ testing data.

For the upper 30 m of soil and/or rock below founding level, average of SPT N-values is more than 50; and results of Vertical Seismic Profiling (VSP) performed at the location of Borehole BH2020-03B also suggest an average shear wave velocity of 413 m/s, which both suggest a Site Class C for seismic design analysis. Based on the in-situ testing data, this site can be assigned a Site Class of C for seismic design purposes.

Table 2 summarizes seismic parameters for the site, based on a 10% probability of exceedance in 50 years and a 2% probability of exceedance in 50 years from the NBCC (2015).

Table 2: 2015 National Building Code Seismic Hazard Calculation (NBCC, 2015)

Probability of Exceedance	PGA	Sa(0.05)	Sa(0.1)	Sa(0.2)	Sa(0.5)	Sa(1.0)	Sa(2.0)
10% in 50 years (475 AEP)	0.023 g	0.025 g	0.039 g	0.042 g	0.036 g	0.023 g	0.012 g
2% in 50 years (2,475 AEP)	0.061 g	0.075 g	0.105 g	0.105 g	0.079 g	0.051 g	0.028 g

Notes: AEP = annual exceedance probability
 PGA = peak ground acceleration
 g = acceleration due to gravity
 Sa = spectral acceleration

6.0 GEOTECHNICAL DESIGN PARAMETERS

Geotechnical soil parameters were obtained from laboratory testing results following the geotechnical investigation (Golder, 2021) and from typical soil parameters based on previous project experience.

A summary of geotechnical parameters that were used in the effective stress slope stability analyses are summarised in Table 3. Effective stress parameters are considered appropriate to represent the geotechnical behaviour of the till overburden foundation, which is generally comprised of silt, sand, gravel and cobbles (i.e., non-cohesive granular material).

Table 3: Effective Stress Geotechnical Material Parameters Used in the Slope Stability Analyses

Material Type	Unit Weight (kN/m ³)	Cohesion (kPa)	Friction Angle (degrees)
Organics/Topsoil (In-Situ)	18	0	10
Organics (Stockpiled)	16	0	10
Till (In-Situ)	22	0	34
Till (Stockpiled)	21	0	34
Waste Rock	22	0	38
Bedrock	N/A	Impenetrable	Impenetrable

Stockpile slope stability was also checked using total stress parameters for the foundation till. Although the till can be generally described as a non-cohesive material (i.e., silt, sand, gravel and cobbles), there may be stockpile foundation areas with higher fines content (i.e., clayey or cohesive material) that are more appropriately modelled using total stress parameters. A summary of total stress parameters that were used for the till overburden foundation in the slope stability analyses are summarised in Table 4. Stability analyses were carried out modelling the till with a fixed undrained shear strength (S_u) and also using the SHANSEP method (Stress History and Normalized Soil Engineering Properties) to determine the minimum FOS.

Table 4: Total Stress Soil Parameters Used in the Slope Stability Analyses

Material Type	Unit Weight (kN/m ³)	Undrained Shear Strength (kPa)	SHANSEP (Ladd and Foote, 1974)	
			Shear Strength Ratio (Tau/Sigma)	Minimum Shear Strength (kPa)
Till (In-Situ)	22	100	0.25	50 kPa

7.0 STOCKPILE DESIGN PARAMETERS

The total projected mine waste material quantities to be placed in each stockpile are summarized in Table 5.

Table 5: Life of Mine Material Quantities¹

Material Type Life of Mine Material Quantities	Weight (Mt)	Volume (Mm ³)
Organics	2.29	1.49
Topsoil	0.82	0.41
West Till Pile (1)	0.69	0.45
East Till Pile (2)	1.97	1.28
NAG	34.28	16.32
Low Grade Ore	2.48	1.17
PAG	2.50	1.19

Proposed stockpile maximum crest elevations and approximate height are summarised in Table 6.

Table 6: Proposed Stockpile Maximum Crest Elevations and Approximate Height¹

Stockpile	Maximum Crest Elevation (m)	Approximate Height (m)
Organics	165	5
West Till	165	10-20
East Till	165	3-10
NAG	190	30-50
Low Grade (LG)	170	14-25
PAG	180	20

¹ Provided by Atlantic in MS Excel file titled "Waste and Road Design Specifications (210128)".

8.0 STOCKPILE DESIGN CRITERIA

8.1 Stability Analysis Factors of Safety

Based on the framework discussed in the *Guidelines for Mine Waste Dump and Stockpile Design* (Hawley and Cuning, 2017), a hazard (i.e., consequence of failure) and confidence level were assigned for each stockpile. The organics and till stockpiles were assessed as low hazard level based on overall fill slope angles less than 25 degrees, maximum stockpile height less than 50 meters, and no critical infrastructure present within the potential runout zone in the event of a slope failure. The waste rock stockpiles (i.e., PAG, NAG, and LG) were assessed as low to moderate hazard level based on the potential for moderate environmental impacts, in the event of a slope failure due to the presence of downstream lakes. Based on the available geotechnical investigation data and understanding of the stockpile foundation conditions, a moderate to high confidence level rating was assigned to all stockpiles. The assigned hazard and confidence levels are summarized in Table 7.

Table 7: Stockpile Hazard and Confidence Level

Stockpile	Hazard Level	Confidence Level
Organics	Low	Moderate to High
East Till	Low	Moderate to High
West Till	Low	Moderate to High
NAG	Low to Moderate	Moderate to High
Low Grade (LG)	Low to Moderate	Moderate to High
PAG	Low to Moderate	Moderate to High

Table 8 summarizes target and minimum factor of safety (FOS) values that were used for the stockpile design. The target FOS values (middle column of Table 8) are suggested design values from the *Mined Rock and Overburden Piles Investigation and Design Manual – Interim Guidelines* (BCMWRPRC, 1991). The minimum FOS values (third/right column of Table 8) are for a “Moderate” stability analysis rating based on the *Guidelines for Mine Waste Dump and Stockpile Design* by Hawley and Cuning (2017). The stockpile designs attempted to achieve the target FOS values (middle column of Table 8) but the minimum FOS values (third/right column of Table 8) are considered acceptable for stockpiles with a “Low” or “Moderate” Hazard Classification (discussed further in Sections 10 and 11 below). It should be noted that the minimum FOS values (third/right column of Table 8) assume that there is at least a moderate level of confidence in the input parameters, which is the case for this site, and that the stability analysis results are credible.

Table 8: Target and Minimum Factor of Safety (FOS) Values

Loading Condition	Target FOS Values (Case A - BCMWRPRC, 1991)	Minimum FOS Values (Moderate Stability Rating - Hawley and Cuning, 2017)
Dump/spoil surface short-term	1.0	-
Dump/spoil surface long-term	1.2	-
Overall global stability short-term (static)	1.3	-
Overall global stability long-term (static)	1.5	1.2
Pseudo-static (earthquake)	1.1	1.05

8.2 Design Earthquake

A design earthquake with a 2% probability of exceedance in 50 years (i.e., return period of 2,475 years) and peak ground acceleration (PGA) of 0.061 g (NBCC, 2015) was selected for design of the stockpiles.

9.0 LIQUEFACTION ASSESSMENT

Liquefaction is a phenomenon whereby seismically induced shaking generates shear stresses within the soil under undrained conditions. These stresses tend to densify the soil (i.e., leading to potentially large surface settlements) and under undrained conditions, generate excess pore pressures. The excess pore pressures can also lead to sudden temporary losses in strength. Where existing static shear stresses are present, the loss of strength can lead to significant lateral movements also referred to as “lateral spreading” or under certain conditions, even catastrophic failure of a slope also referred to as “flow slides”. Lateral spreading and flow slides often accompany liquefaction along rivers and other shorelines.

The liquefaction susceptibility of granular foundation soils was evaluated by comparing the penetration resistance required to trigger liquefaction with the available penetration resistance. Liquefaction is predicted to occur when the available penetration resistance is less than the resistance required. The susceptibility of the cohesive soils to cyclic mobility was also assessed.

The methodology used to assess liquefaction potential at the site is consistent with the approach outlined in Boulanger and Idriss (2014). It involves comparing the cyclic shear stresses applied to the soil by the design earthquake, represented as the cyclic stress ratio (CSR), to the cyclic shear strength, represented as the cyclic resistance ratio (CRR) provided by the soil.

Assessment of liquefaction susceptibility was carried out using the recommended procedure presented by Boulanger and Idriss (2014), which is a stress-based approach based on available geotechnical investigation data. The stress-based approach compares the earthquake induced cyclic stress with the cyclic strength of the foundation material. The earthquake-induced stresses and the cyclic resistance are normalized with respect to the vertical effective consolidation stress to obtain the induced CSR and the CRR. The factor of safety against liquefaction (FS_{Liq}) is calculated as follows:

$$FS_{Liq} = \frac{CRR}{CSR}$$

If FS_{Liq} is less than 1, the foundation soils are considered to be susceptible to liquefaction.

The CRR of the foundation soil at each depth were calculated using the borehole SPT data collected as part of the investigation. The results of the liquefaction analyses indicate that the foundation soils at the site are not liquefiable during the 2,475-year design earthquake.

9.1 Earthquake-Induced Cyclic Stress Ratio

One-dimensional ground response analyses were carried out for the representative soil profiles at each stockpile to estimate the CSR. The input parameters for the ground response analyses were estimated using field shear wave velocity measurements at BH2020-03B and SPT data. Further details on the development of the

spectrum-compatible input acceleration time histories, and the one-dimensional ground response analyses are included in the following sections.

The earthquake-induced CSR was estimated at a given depth using results of one-dimensional ground response analysis and the Seed and Idriss procedure, as described in Idriss and Boulanger (2008) and Boulanger and Idriss (2014).

$$CSR_{M, \sigma'_v} = 0.65 \frac{\tau_{max}}{\sigma'_v}$$

Where τ_{max} is the maximum earthquake induced shear stress estimated from dynamic response analyses and σ'_v is vertical effective stress. CSR is calculated for earthquake moment magnitude of M and in-situ vertical effective stress (σ'_v).

9.1.1 One-Dimensional Ground Response Analysis

One-dimensional ground response analyses were undertaken to assess the ground response at the site. Two stratigraphic profiles were selected for analysis that are representative of stockpile foundation conditions (i.e., borehole locations) with lowest SPT N-values (Table 9) and deepest overburden thickness (Table 10).

Based on the results of the field investigation, representative index properties and shear wave velocity variations of the overburden soil were developed for the two representative soil profiles and are summarized in the table below. The bedrock quality is variable across the site and includes fresh to highly weathered, medium bedded, weak to strong zones. As a result, Site Class C for soft rock (NBCC, 2015) was considered to be appropriate for this site, and an average shear wave velocity of 560 m/s was selected for the bedrock.

Table 9: Summary of Representative Stratigraphy and Material Properties for Profile TLS-BH20-03 (Vs values correlated from SPT N-values)

Soil Unit	g (kN/m ³)	Depth (m)	Vs (m/s)
TOPSOIL (OH) ORGANIC SILT	17	0 – 0.4	228
(ML) CLAYEY SILT	18	0.4 – 2.3	216 - 222
(CL) gravelly SILTY CLAY	19	2.3 – 9.6	244 - 378
Bedrock	23	> 9.6	560

Table 10: Summary of Representative Stratigraphy and Material Properties for Profile NAG- BH20-07 (Vs values correlated from SPT N-values)

Soil Unit	g (kN/m ³)	Depth (m)	Vs (m/s)
TOPSOIL (CL) SILTY CLAY	17	0 – 0.6	222
(CL) SILTY CLAY	18	0.6 – 2.9	278 - 302
(ML) gravelly sandy CLAYEY SILT	19	2.9 – 8.9	334 - 368
(CL) SILTY CLAY	18	8.9 – 9.6	356
(CL) gravelly SILTY CLAY	19	9.6 – 12.6	305 - 342
(CL) SILTY CLAY	18	12.6 – 13.3	305
Bedrock	23	> 13.3	560

Where required for analysis, the small-strain shear modulus (G_{max}) for the site soils were estimated using the site-specific shear wave velocity (V_s) measurements obtained from the results of the VSP testing or correlated from SPT N-values. The values of G_{max} and V_s are related through the following expression:

$$G_{max} = \rho (V_s)^2, \text{ where } \rho = \text{material density}$$

9.1.1.1 Target Spectrum

In accordance with NBCC (2015) seismic hazard data for the site and underlying soft bedrock at depth, the Site Class C seismic hazard values for the 2% probability of exceedance in the 50-year design earthquake event given in Section 5.0 were used as the target spectrum for the input ground motions.

9.1.1.2 Spectrum-Compatible Earthquake Time Histories

To develop time histories compatible with the target firm-ground spectrum, a hazard de-aggregation was first carried out to identify the primary contributors of earthquake magnitude and hypocentral distance for the 2,475-year design earthquake event. A suite of representative seed time histories that matched the primary contributors were selected for each design earthquake. The time histories were then linearly scaled to match the Site Class C target spectra to represent the site-specific design firm-ground accelerations, for use in the site-specific ground response analyses. Time histories were obtained from either the Engineering Seismology Toolbox (EST) or the Pacific Earthquake Engineering Research (PEER) databases.

A summary of the earthquake records used in the site-specific ground response analyses for each design earthquake are provided in the table below. The earthquake mean magnitudes and hypocentral distances are also provided for reference.

Table 11: Summary of Input Time History Earthquake Events – 2,475-Year Design Earthquake

Database	Event Name	Event Year	Station / Suite Name	Mag.	Dist. (km)	Scaling Method
EST	Motion # 31	-	East6c2 Suite	6.0	26	Linear Scaling
EST	Motion # 7	-	East7a2 Suite	7.0	45	Linear Scaling
EST	Motion # 11	-	East7c2 Suite	7.0	50	Linear Scaling
EST	Motion # 16	-	East7c2 Suite	7.0	63	Linear Scaling
EST	Motion # 30	-	East7c2 Suite	7.0	48	Linear Scaling
EST	Motion # 35	-	East7c2 Suite	7.0	100	Linear Scaling
EST	Motion # 36	-	East7c2 Suite	7.0	100	Linear Scaling
EST	Motion # 37	-	East7a2 Suite	7.0	96	Linear Scaling
EST	Motion # 41	-	East7a2 Suite	7.0	94	Linear Scaling
EST	Motion # 44	-	East7a2 Suite	7.0	99	Linear Scaling
PEER	Sparks	2011	Sparks	5.7	60	Linear Scaling

9.1.1.3 SHAKE Analysis

The one-dimensional soil columns and soil parameters described above were used for the ground response analyses. For all soil columns, the input motions established for the site were applied at the top of the bedrock as outcropping motions to account for the overburden effects. All ground response analyses were carried out using the software Shake2000 (Version 10.1.1, November 2018, part of the Professional Suite of ground response software by GeoMotions, LLC).

The shear modulus reduction and damping versus shear strain curves used for the main soil strata are as follows:

- Clayey Silt: Vucetic and Dobry (1991) for Plasticity Index (Ip) = 0%
- Silty Clay: Vucetic and Dobry (1991) for Plasticity Index (Ip) = 15%
- Bedrock: EPRI, 1993

The ground response (SHAKE) analysis results were an input to calculate CSR values with depth and used for the liquefaction assessment described below.

9.2 Cyclic Resistance Ratio

The CRR of non-plastic soils is generally obtained with semi-empirical relationships developed from in-situ testing compiled from case histories where liquefaction has or has not been observed. Idriss and Boulanger (2008) and Boulanger and Idriss (2014) provide details of the procedure to estimate the CRR of non-plastic soils using SPT data, which is formulated as follows:

$$CRR_{M=7.5, \sigma'_{vc}=1\text{atm}} = \exp\left(\frac{(N_1)_{60cs}}{14.1} + \left(\frac{(N_1)_{60cs}}{126}\right)^2 - \left(\frac{(N_1)_{60cs}}{23.6}\right)^3 + \left(\frac{(N_1)_{60cs}}{25.4}\right)^4 - 2.8\right)$$

Where $CRR_{M=7.5, \sigma'_{vc}=1\text{atm}}$ is the cyclic resistance of the soil subjected to a magnitude M7.5 earthquake, and normalized to vertical effective stress, $\sigma'_{vc} = 1\text{atm}$; $(N_1)_{60cs}$ is the penetration resistance corrected for SPT hammer efficiency, overburden pressure, and soil fines content.

The correction for fines content is based on Idriss and Boulanger (2008) using average fines content measurements from laboratory testing of samples collected during field investigation.

The CRR can be extended to other values of earthquake magnitude and effective overburden stress by using correction factors to adjust for the site characteristics:

$$CRR_{M, \sigma'_{vc}} = CRR_{M=7.5, \sigma'_{vc}=1} \cdot MSF \cdot K_{\sigma}$$

Where $CRR_{M, \sigma'_{vc}}$ is the cyclic resistance ratio at the specific values of earthquake magnitude M and overburden effective stress σ'_{vc} . MSF is the magnitude scaling factor and K_{σ} is the overburden correction factor. Values for these factors are presented in Idriss and Boulanger (2008) and Boulanger and Idriss (2014).

CRR values calculated in accordance with the above method were used for the liquefaction assessment described below.

9.3 Results of Liquefaction Susceptibility Assessment

Liquefaction susceptibility assessment results for the foundation materials are presented in Appendix B. The liquefaction susceptibility of the two representative soil profiles was assessed by comparing earthquake induced CSR and CRR values to calculate factor of safety against liquefaction (FSL) with depth.

The liquefaction assessment indicates that the stockpile foundation soils at the site are not expected to liquefy following the 2,475-year return period design earthquake event.

10.0 SLOPE STABILITY ANALYSIS

Slope stability analyses were completed for each stockpile using the program SLOPE/W™ Ver. 2019, which is a two-dimensional limit equilibrium computer software program developed by Geo-Slope International Ltd. The Morgenstern-Price method of slices was employed to analyse potential failure surfaces through the stockpile slopes and underlying foundations. The analyses were conducted to locate the most critical failure surfaces, resulting in the most conservative FOS. Slope stability analyses were conducted using both effective and total stress analysis parameters. Slope stability analysis results for each stockpile are included in Appendix C.

Post-earthquake analyses (i.e., using residual shear strengths for liquefied foundation materials) were not carried out for any of the stockpiles because none of the foundation soils were determined to be susceptible to liquefaction under the design earthquake (as outlined in Section 9). Pseudo-static analyses were carried out for all stockpiles because the foundation materials are not expected to experience liquefaction. The pseudo-static analyses were carried out in accordance with the method proposed by Hynes-Griffin and Franklin (1984). In this method, a horizontal acceleration coefficient of 0.0305 g (equal to half of the bedrock PGA) is applied.

Table 12 summarizes the results of slope stability analyses for each stockpile. All values meet the minimum FOS values (outlined in Table 8 above) for a “Moderate” slope stability rating in accordance with the *Guidelines for Mine Waste Dump and Stockpile Design* by Hawley and Cunniff (2017). The calculated FOS values are considered sufficient to accommodate some variability in foundation conditions and material properties (i.e., moderate confidence level).

Slope stability analysis of the organics stockpile was initially checked for the proposed 7H:1V slope, which calculated a FOS below 1.0 (i.e., a 7H:1V organics slope would not meet the design criteria). However, stability analyses determined that the organics stockpile slope could achieve the required FOS (see Table 12) with a 10 m wide zone of till on the exterior slope and be steepened to 3H:1V (see Figure C-7 in Appendix C).

Slope stability analysis of the West Till (1) stockpile was initially checked for the proposed 3H:1V overall slope (e.g., 7 m high inter-bench slopes and 21 m wide benches) which calculated acceptable FOS values (outlined in Table 8). The West Till (1) stockpile slopes were then optimized by checking stability with 9 m high inter-bench slopes and 16 m wide benches (as illustrated in Cross-Section A on Figure 2). The revised West Till (1) stability analysis results calculated acceptable FOS values (as summarized in Table 12 and presented in Appendix C). The updated West Till (1) stockpile stability analyses indicate that bench widths for the East Till (2) stockpile can also be reduced from 21 m to 16 m (as illustrated in Cross-Section B on Figure 2).

Slope stability of the NAG stockpile north and south slopes was checked with bench geometry that achieved an overall 3H:1V slope. The NAG stockpile slopes were analysed with 10 m high inter-bench slopes at 1.5H:1V and 21 m wide benches (as illustrated in Cross-Sections E and F on Figure 3). These bench dimensions and overall

slopes for the NAG stockpiles calculated acceptable minimum FOS values (as summarized in Table 12 and presented in Appendix C).

Slope stability analyses indicate that a 3H:1V overall slope for the other mine waste stockpiles will meet minimum factor of safety requirements (as outlined in Table 12 and presented in Appendix C). Recommended slope configurations (e.g., bench heights, inter-bench slopes, and overall slopes) for each stockpile are summarized in Table 13 and illustrated in cross-section on Figures 2 and 3. The north slope of the NAG stockpile has the lowest FOS values (e.g., static FOS = 1.35 and pseudo-static FOS = 1.19), which meet the minimum FOS values for a “Moderate” stability rating based on the *Guidelines for Mine Waste Dump and Stockpile Design* by Hawley and Cuning (2017).

Table 12: Stockpile Slope Stability Analysis Results

Stockpile	Minimum Static FOS	Calculated Static FOS	Minimum Pseudo-Static FOS	Calculated Pseudo-Static FOS
Organics	1.20	1.85	1.05	1.64
West Till (1)	1.20	1.74	1.05	1.58
East Till (2)	1.20	1.80	1.05	1.62
NAG (South Slope)	1.20	1.49	1.05	1.31
NAG (North Slope)	1.20	1.35	1.05	1.19
LG	1.20	1.94	1.05	1.73
PAG	1.20	1.61	1.05	1.44

11.0 STOCKPILE HAZARD CLASSIFICATION

Waste dump and stockpile stability rating and hazard classification (WSRHC) assessments were carried out for the proposed NAG, PAG, LG, West Till (1), East Till (2), and Organics stockpiles in accordance with the *Guidelines for Mine Waste Dump and Stockpile Design* by Hawley and Cuning (2017). All stockpiles were assessed as waste dump and stockpile hazard classification (WHC) III Moderate Hazard, except for the LG stockpile, which was assessed as WHC II Low Hazard (just above the WHC III Moderate Hazard line). Appendix D presents the stockpile hazard classification assessments.

12.0 GROUND PREPARATION AND STOCKPILE DEVELOPMENT

12.1 Ground Preparation and Initial Lift Placement

Recommendations for ground preparation and stockpile development are summarized in Table 13.

Cross-sections of each stockpile illustrating the recommended topsoil stripping width are shown on Figure 2 and Figure 3. Topsoil should be stripped from the specified width within the perimeter of the stockpile footprints prior to placing the initial lift of waste, to improve slope stability and prevent shear failures through the weak organic topsoil layer. The initial lift of waste placement should be limited to 2 m in height to confirm foundation stability and should extend across the entire stockpile footprint prior to placing the next vertical lift above.

Table 13: Recommendations for Ground Preparation and Stockpile Development

Stockpile	Topsoil Stripping Width	Inter-bench Slope (H:V)	Steepest Overall Slope (H:V)	Maximum Vertical Bench Height (m)	Minimum Bench Width (m)	Development Recommendations
Organics	10 m	N/A	3:1	N/A	N/A	10 m wide till exterior slope required for stability
West Till (1)	45 m	1.5:1	2.4:1	9	16	At least one mid-slope bench
East Till (2)	40 m	1.5:1	2.6:1	7	16	At least one mid-slope bench
NAG	100 m wide (South slope) 160 m wide (North slope)	1.5:1	3:1	10	21	Topsoil stripping width = ultimate stockpile height x 3.2 = 100 to 160 m wide
LG	40 m	1.5:1	3:1	10	21	At least one mid-slope bench
PAG	70 m	1.5:1	3:1	7	21	At least one mid-slope bench

12.2 Surface Water Management

A surface water management plan should be developed for all stockpile areas that ties into the site-wide water management plan. Surface water management should include upstream diversions to prevent run-on to the stockpiles and downstream water collection systems. Surface water management and/or sediment control measures should be implemented prior to beginning stockpile ground preparation and waste placement.

12.3 Stockpile Dumping Operations

The stockpiles should be developed from the bottom up, in 2 to 3 m thick lifts to achieve the overall slopes summarized in Table 13. Each lift shall extend across the entire stockpile footprint before starting the next lift. Figures 2 and 3 illustrate cross-sections and typical bench dimensions for each stockpile slope. Bench heights should be reduced, where required, to ensure that the specified overall (i.e., crest to toe) stockpile slope is maintained. Vertical bench heights should be limited to 5 m where the total stockpile height is 10 m or less (e.g., East Till stockpile). Vertical bench heights should be limited to 7 m where the total stockpile height is between 10 and 25 m (e.g., East Till and PAG stockpiles), except at the West Till stockpile where the vertical bench height can be up to 9 m. Stockpiles with an ultimate height greater than 25 m can be constructed with 10 m vertical bench heights. All stockpiles, other than the organics stockpile, shall have at least one mid-slope bench.

Waste materials should be dumped well away from the bench crest edge and pushed with a bulldozer to achieve the recommended bench dimensions and slopes. Safety berms should be maintained on all dump crests and haul roads of sufficient height, to prevent the largest mine equipment from inadvertently driving over the crest. The height of the safety berms should be no less than half the height of the largest haul truck tire.

Safety berms should not be used as a wheel stop when backing up to dump. Haul trucks should dump short of the crest and the dumped materials pushed over the crest with a dozer. Some of the dumped material should be retained on the crest for ongoing safety berm construction.

The condition of the dump platform must be monitored visually for any signs of instability. The dozer operator responsible for spreading dumped waste materials should ensure that the surface of the dump and dump platform is maintained in good condition. The dump platform should be maintained with an uphill grade to the crest. A grade of not less than 2% should be maintained to facilitate surface water drainage away from the crest edge.

The dumping sequence should consider haul road configuration and stockpile foundation conditions. In addition, foundation conditions may require that waste materials be placed preferentially in particular areas to achieve adequate slope stability.

Stockpile stability is influenced by many factors, including dump height, dump materials, dump geometry, climatic conditions, foundation materials, and surface and groundwater conditions. However, the rate of crest edge (horizontal) and stockpile height (vertical) advancement have a significant influence on slope stability. Maximum rates of horizontal and vertical advancement should be defined based on available site-specific foundation conditions, design information, and dump operational experience.

12.4 Stockpile Visual Monitoring

Regularly scheduled inspections and monitoring of the stockpiles is critical to early detection of concerns relating to physical stability. The visual inspection program should include informal observations by operations staff, formal monthly inspections by a site engineer, and annual external visual inspections by a qualified geotechnical engineer. Visual inspection of ramps and haul roads near dump crests or slopes should be carried out on a frequent basis during stockpile development operations. Haul truck operators, dozer operators, and any others who routinely visit the dumps should be trained in the recognition of hazards and reporting procedures. Operations staff, equipment operators, surveyors, and other personnel that regularly visit the waste dumps should be trained to recognise the following potential indications of instability:

- excessive or abnormal cracking
- excessive crest deformation or settlement
- excessive over-steepening of the crest
- abnormal platform tilting
- seepage breakout on the face
- bulging of the face
- toe spreading

Observations of any of these indicators should be evaluated to determine if there is a developing slope instability issue.

12.5 Geotechnical Monitoring Instrumentation

Monitoring of the physical performance of stockpiles is recommended to confirm that performance is consistent with design assumptions. The monitoring program should consider potential failure mechanisms. Foundation instability is the primary potential mechanism of stockpile failure. Consideration should be given to the installation

of vibrating wire piezometers in clayey foundation materials that may be susceptible to excess pore water pressure generation during loading (i.e., fill placement). In addition, installation of slope inclinometers could be considered to monitor slope and foundation deformation. A trigger action response plan (TARP) should be established for the piezometers and slope inclinometers.

12.6 Operational Guidelines

The operation of a waste dump or stockpile must be consistent with the design basis and assumptions. Operational guidelines or standard operating procedures should be developed using the design basis and reviewed by the design engineer.

13.0 IMPORTANT INFORMATION AND LIMITATIONS OF THIS REPORT

Standard of Care: Golder Associates Ltd. (Golder) has prepared this report in a manner consistent with that level of care and skill ordinarily exercised by members of the engineering and science professions currently practicing under similar conditions in the jurisdiction in which the services are provided, subject to the time limits and physical constraints applicable to this report. No other warranty expressed or implied is made.

Basis and Use of the Report: This report has been prepared for the specific site, design objective, development, and purpose described to Golder by the Client: Atlantic Mining NS Inc. The factual data, interpretations, and recommendations pertain to a specific project, as described in this report and are not applicable to any other project or site location. Any change of site conditions, purpose, development plans or if the project is not initiated within eighteen months of the date of the report may alter the validity of the report. Golder cannot be responsible for use of this report, or portions thereof, unless Golder is requested to review and, if necessary, revise the report.

The information, recommendations, and opinions expressed in this report are for the sole benefit of the Client. No other party may use or rely on this report or any portion thereof without Golder's express written consent. If the report was prepared to be included for a specific permit application process, then the client may authorize the use of this report for such purpose by the regulatory agency as an Approved User for the specific and identified purpose of the applicable permit review process, provided this report is not noted to be a draft or preliminary report, and is specifically relevant to the project for which the application is being made. Any other use of this report by others is prohibited and is without responsibility to Golder. The report, all plans, data, drawings, and other documents, as well as all electronic media prepared by Golder are considered its professional work product and shall remain the copyright property of Golder, who authorizes only the Client and Approved Users to make copies of the report, but only in such quantities as are reasonably necessary for the use of the report by those parties. The Client and Approved Users may not give, lend, sell, or otherwise make available the report or any portion thereof to any other party without the express written permission of Golder. The Client acknowledges that electronic media is susceptible to unauthorized modification, deterioration, and incompatibility and therefore the Client cannot rely upon the electronic media versions of Golder's report or other work products.

The report is of a summary nature and is not intended to stand alone without reference to the instructions given to Golder by the Client, communications between Golder and the Client, and to any other reports prepared by Golder for the Client relative to the specific site described in the report. In order to properly understand the suggestions, recommendations, and opinions expressed in this report, reference must be made to the whole of the report. Golder cannot be responsible for use of portions of the report without reference to the entire report.

Unless otherwise stated, the suggestions, recommendations, and opinions given in this report are intended only for the guidance of the Client in the design of the specific project. The extent and detail of investigations, including the number of test holes, necessary to determine all of the relevant conditions which may affect construction costs would normally be greater than has been carried out for design purposes. Contractors bidding on, or undertaking the work, should rely on their own investigations, as well as their own interpretations of the factual data presented in the report, as to how subsurface conditions may affect their work, including but not limited to proposed construction techniques, schedule, safety, and equipment capabilities.

Soil, Rock and Groundwater Conditions: Classification and identification of soils, rocks, and geologic units have been based on commonly accepted methods employed in the practice of geotechnical engineering and related disciplines. Classification and identification of the type and condition of these materials or units involves judgment, and boundaries between different soil, rock or geologic types or units may be transitional, rather than abrupt. Accordingly, Golder does not warrant or guarantee the exactness of the descriptions.

Special risks occur whenever engineering or related disciplines are applied to identify subsurface conditions and even a comprehensive investigation, sampling, and testing program may fail to detect all or certain subsurface conditions. The environmental, geologic, geotechnical, geochemical, and hydrogeologic conditions that Golder interprets to exist between and beyond sampling points may differ from those that actually exist. In addition to soil variability, fill of variable physical and chemical composition can be present over portions of the site or on adjacent properties. **The professional services retained for this project include only the geotechnical aspects of the subsurface conditions at the site, unless otherwise specifically stated and identified in the report.** The presence or implication(s) of possible surface and/or subsurface contamination resulting from previous activities or uses of the site and/or resulting from the introduction onto the site of materials from off-site sources are outside the terms of reference for this project and have not been investigated or addressed.

Soil and groundwater conditions shown in the factual data and described in the report are the observed conditions at the time of their determination or measurement. Unless otherwise noted, those conditions form the basis of the recommendations in the report. Groundwater conditions may vary between and beyond reported locations and can be affected by annual, seasonal, and meteorological conditions. The condition of the soil, rock and groundwater may be significantly altered by construction activities (traffic, excavation, groundwater level lowering, pile driving, blasting, etc.) on the site or on adjacent sites. Excavation may expose the soils to changes due to wetting, drying, or frost. Unless otherwise indicated, the soil must be protected from these changes during construction.

Follow-Up and Construction Services: All details of the design were not known at the time of submission of Golder's report. Golder should be retained to review the final design, project plans, and documents, prior to construction, to confirm that they are consistent with the intent of Golder's report.

During construction, Golder should be retained to perform sufficient and timely observations of encountered conditions to confirm and document that the subsurface conditions do not materially differ from those interpreted conditions considered in the preparation of Golder's report and to confirm and document that construction activities do not adversely affect the suggestions, recommendations, and opinions contained in Golder's report. Adequate field review, observation, and testing during construction are necessary for Golder to be able to provide letters of assurance, in accordance with the requirements of many regulatory authorities. In cases where this recommendation is not followed, Golder's responsibility is limited to interpreting accurately, the information encountered at the borehole locations, at the time of their initial determination or measurement during the preparation of the Report.


Changed Conditions and Drainage: Where conditions encountered at the site differ significantly from those anticipated in this report, either due to natural variability of subsurface conditions or construction activities, it is a condition of this report that Golder be notified of any changes and be provided with an opportunity to review or revise the recommendations within this report. Recognition of changed soil and rock conditions requires experience and it is recommended that Golder be employed to visit the site with sufficient frequency to detect if conditions have changed significantly.

Drainage of subsurface water is commonly required, either for temporary or permanent installations for the project. Improper design or construction of drainage or dewatering can have serious consequences. Golder takes no responsibility for the effects of drainage, unless specifically involved in the detailed design and construction monitoring of the system.


Signature Page

Golder Associates Ltd.

<Original signed by>


Naemeh Naghavi, PhD., P.Eng. (ON)
Geotechnical Engineer

<Original signed by>


Craig Kelly, P.Eng.
Project Manager, Geotechnical Engineer

BG/NN/CK/DCJ/MM/sm

<Original signed by>

Darrin Johnson, P.Eng.
Associate, Geotechnical Engineer


Golder and the G logo are trademarks of Golder Associates Corporation

[https://golderassociates.sharepoint.com/sites/125672/project files/6 deliverables/20142100-008-p200-wsra stockpile design/final report_01apr2021/20142100-008-r-rev0_stockpile design report_01apr_2021.docx](https://golderassociates.sharepoint.com/sites/125672/project%20files/6%20deliverables/20142100-008-p200-wsra%20stockpile%20design/final%20report_01apr2021/20142100-008-r-rev0_stockpile%20design%20report_01apr_2021.docx)


REFERENCES

- Boulanger, R.W. and Idriss, I.M. (2014), "*CPT AND SPT Based Liquefaction Triggering Procedures*", Center for Geotechnical Modelling, Department of Civil and Environmental Engineering, University of California Davis, California.
- British Columbia Mine Waste Rock Pile Research Committee (BCMWRPRC, 1991), "*Mined Rock and Overburden Piles Investigation and Design Manual – Interim Guidelines*", May 1991.
- Electric Power Research Institute (EPRI, 1993), "*Guidelines for determining design basis ground motions*" Technical Report EPRI TR-102293, Electric Power Research Institute.
- Golder Associates Ltd. (Golder, 2021), "*Preliminary Infrastructure Engineering Report, Beaver Dam Mine*", Report 20142100-002-R-RevA, March 5, 2021.
- Hawley and Cuning (2017), "*Guidelines for Mine Waste Dump and Stockpile Design*", CRC Press, 1st edition, May 22, 2017.
- Idriss IM, Boulanger RW. (2008), "*Soil Liquefaction During Earthquakes*", Earthquake Engineering Research.
- Ladd, C.C. and Foote, R. (1974), "*A new design procedure for stability of soft clays*", Journal of the Geotechnical Engineering Division, ASCE, Vol. 100, No. GT7. pp. 763-786.
- Vucetic, M. and Dobry, R. (1991), "*Effect of Soil Plasticity on Cyclic Response*", Journal of Geotechnical Engineering, Vol. 117, Issue 1, January 1991.


P:\M:\2021\2021-03-30\Atlantic Mining Design\Drawings\PROJECTS\Stockpile Design\Figures\FIG 201421001_Stockpile Design\Figures\FIG 201421001_Stockpile Design.dwg | L:\E\2021\2021-03-30\Atlantic Mining Design\Drawings\PROJECTS\Stockpile Design\Figures\FIG 201421001_Stockpile Design.dwg | P:\M\2021\2021-03-30\Atlantic Mining Design\Drawings\PROJECTS\Stockpile Design\Figures\FIG 201421001_Stockpile Design.dwg | Date: 2021-03-30 Time: 13:58:38 PM




SCALE 1:600 m **A** CROSS SECTION - WEST TILL (1) STOCKPILE NORTHEAST SLOPE



SCALE 1:600 m **B** CROSS SECTION - EAST TILL (2) STOCKPILE NORTH SLOPE



SCALE 1:600 m **C** CROSS SECTION - LOW GRADE STOCKPILE EAST SLOPE



SCALE 1:600 m **D** CROSS SECTION - PAG STOCKPILE NORTH SLOPE

MATERIALS	
	BEDROCK
	TILL (IN-SITU)
	ORGANICS
	TILL (STOCKPILE)
	WASTE ROCK



CLIENT
ATLANTIC MINING NS CORPORATION

CONSULTANT



YYYY-MM-DD 2021-03-30
DESIGNED BG
PREPARED WS
REVIEWED MGM
APPROVED DCJ

PROJECT
BEAVER DAM MINE WASTE STOCKPILE GEOTECHNICAL DESIGN


TITLE
MINE WASTE STOCKPILE CROSS SECTIONS AND DETAILS 1

PROJECT NO. 20142100 CONTROL 0001 REV. 0


FIGURE 2

CONSULTANT'S DESIGN IS BASED ON THE INFORMATION PROVIDED. THE SHEET SIZE AND BACKGROUND FROM ANALYSIS.


P:\01 - 2021 - 2022 - BEAVER DAM MINE WASTE STOCKPILE GEOTECHNICAL DESIGN\FIGURE 1 - BEAVER DAM MINE WASTE STOCKPILE GEOTECHNICAL DESIGN\FIGURE 1 - BEAVER DAM MINE WASTE STOCKPILE GEOTECHNICAL DESIGN.dwg | Plot Name: 2021-03-30_2021-03-30_Tm2 45.44 PM | Printed By: WSD | Date: 2021-03-30 Time: 2:08:18 PM



SCALE 1:600 m **E** CROSS SECTION - NAG STOCKPILE NORTH SLOPE



SCALE 1:600 m **F** CROSS SECTION - NAG STOCKPILE SOUTH SLOPE



SCALE 1:600 m **G** CROSS SECTION - ORGANIC STOCKPILE NORTH SLOPE

MATERIALS	
	BEDROCK
	TILL (IN-SITU)
	ORGANICS
	TILL (STOCKPILE)
	WASTE ROCK
	ORGANIC STOCKPILE

CLIENT
ATLANTIC MINING NS CORPORATION

CONSULTANT	DATE	DESCRIPTION
	YYYY-MM-DD	2021-03-30
	DESIGNED	BG
	PREPARED	WS
	REVIEWED	MGM
	APPROVED	DCJ

PROJECT
BEAVER DAM MINE WASTE STOCKPILE GEOTECHNICAL DESIGN

TITLE
MINE WASTE STOCKPILE CROSS SECTIONS AND DETAILS 2

PROJECT NO.	CONTROL	REV.	FIGURE
20142100	0001	0	3

THIS DOCUMENT IS THE PROPERTY OF GOLDER INC. AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, WITHOUT THE WRITTEN PERMISSION OF GOLDER INC.

APPENDIX A

Seismic Hazard Calculation

2015 National Building Code Seismic Hazard Calculation

INFORMATION: Eastern Canada English (613) 995-5548 français (613) 995-0600 Facsimile (613) 992-8836
Western Canada English (250) 363-6500 Facsimile (250) 363-6565

Site: 45.066N 62.718W

User File Reference: Beaver Dam Mine

2021-01-19 12:40 UT

Requested by: Craig Kelly, Golder Associates

Probability of exceedance per annum	0.000404	0.001	0.0021	0.01
Probability of exceedance in 50 years	2 %	5 %	10 %	40 %
Sa (0.05)	0.075	0.041	0.025	0.009
Sa (0.1)	0.105	0.061	0.039	0.014
Sa (0.2)	0.105	0.064	0.042	0.017
Sa (0.3)	0.092	0.058	0.040	0.016
Sa (0.5)	0.079	0.052	0.036	0.014
Sa (1.0)	0.051	0.034	0.023	0.008
Sa (2.0)	0.028	0.018	0.012	0.004
Sa (5.0)	0.007	0.004	0.003	0.001
Sa (10.0)	0.003	0.002	0.001	0.001
PGA (g)	0.061	0.035	0.023	0.008
PGV (m/s)	0.067	0.042	0.027	0.008

Notes: Spectral ($S_a(T)$, where T is the period in seconds) and peak ground acceleration (PGA) values are given in units of g (9.81 m/s^2). Peak ground velocity is given in m/s. Values are for "firm ground" (NBCC2015 Site Class C, average shear wave velocity 450 m/s). NBCC2015 and CSAS6-14 values are highlighted in yellow. Three additional periods are provided - their use is discussed in the NBCC2015 Commentary. Only 2 significant figures are to be used. **These values have been interpolated from a 10-km-spaced grid of points. Depending on the gradient of the nearby points, values at this location calculated directly from the hazard program may vary. More than 95 percent of interpolated values are within 2 percent of the directly calculated values.**

References

National Building Code of Canada 2015 NRCC no. 56190; Appendix C: Table C-3, Seismic Design Data for Selected Locations in Canada

Structural Commentaries (User's Guide - NBC 2015: Part 4 of Division B)
Commentary J: Design for Seismic Effects

Geological Survey of Canada Open File 7893 Fifth Generation Seismic Hazard Model for Canada: Grid values of mean hazard to be used with the 2015 National Building Code of Canada

See the websites www.EarthquakesCanada.ca and www.nationalcodes.ca for more information






Natural Resources
Canada

Ressources naturelles
Canada

Canada


APPENDIX B

Liquefaction Assessment Results






CLIENT
ATLANTIC MINING NS Inc.

PROJECT
MINE WASTE STOCKPILE GEOTECHNICAL DESIGN
BEAVER DAM MINE

CONSULTANT	YYYY-MM-DD	2021-03-17
	DESIGNED	NNA
	PREPARED	NNA
	REVIEWED	DCJ
	APPROVED	DCJ

TITLE
SPT-based Liquefaction Assessment at TLS BH20-03
1:2475 AEP, Mw=6.6, PGA=0.061g

TITLE	PHASE	REV	FIGURE
20142100		A	B-1



CLIENT
ATLANTIC MINING NS Inc.

PROJECT
MINE WASTE STOCKPILE GEOTECHNICAL DESIGN
BEAVER DAM MINE

CONSULTANT

YYYY-MM-DD 2021-03-17

DESIGNED NNA

PREPARED NNA

REVIEWED DCJ

APPROVED DCJ



TITLE
SPT-based Liquefaction Assessment at NAG BH20-07
1:2475 AEP, Mw=6.6, PGA=0.061g

TITLE	PHASE	REV	FIGURE
20142100		A	B-2

APPENDIX C

Slope Stability Analysis Results

Table C-1: Summary of Stability Analyses

Stockpile	Loading Condition	Crest Level (m)	Max Material Height (m)	Minimum Calculated FOS	Target FOS	Minium FOS	Figure No
NAG	Long-term (steady-state) - Effective Stress	190	45	2.21	1.5	1.2	-
(South Slope)	Long-term (steady-state) - Total Stress			1.49	1.5	1.2	C-1
	Pseudo-Static - Effective Stress			1.98	1.1	1.05	-
	Pseudo-Static - Total Stress			1.31	1.1	1.05	C-1
	Post Seismic			N/A	N/A	N/A	N/A
NAG	Long-term (steady-state) - Effective Stress	190	45	2.02	1.5	1.2	-
(North Slope)	Long-term (steady-state) - Total Stress			1.35	1.5	1.2	C-2
	Pseudo-Static - Effective Stress			1.83	1.1	1.05	-
	Pseudo-Static - Total Stress			1.19	1.1	1.05	C-2
	Post Seismic			N/A	N/A	N/A	N/A
LG	Long-term (steady-state) - Effective Stress	170	25	2.25	1.5	1.2	-
(North Slope)	Long-term (steady-state) - Total Stress			1.94	1.5	1.2	C-3
	Pseudo-Static - Effective Stress			2.05	1.1	1.05	-
	Pseudo-Static - Total Stress			1.73	1.1	1.05	C-3
	Post Seismic			N/A	N/A	N/A	N/A
PAG	Long-term (steady-state) - Effective Stress	180	20	2.06	1.5	1.2	-
(North Slope)	Long-term (steady-state) - Total Stress			1.61	1.5	1.2	C-4
	Pseudo-Static - Effective Stress			1.86	1.1	1.05	-
	Pseudo-Static - Total Stress			1.44	1.1	1.05	C-4
	Post Seismic			N/A	N/A	N/A	N/A
West Till (1)	Long-term (steady-state) - Effective Stress	160 (Northeast)	20	1.74 (1.54 bench)	1.5	1.2	C-5
(Northeast Slope)	Long-term (steady-state) - Total Stress	165 (Southwest)		1.90	1.5	1.2	-
	Pseudo-Static - Effective Stress			1.58 (1.27 bench)	1.1	1.05	C-6
	Pseudo-Static - Total Stress			1.71	1.1	1.05	-
	Post Seismic			N/A	N/A	N/A	N/A
East Till (2)	Long-term (steady-state) - Effective Stress	165	10	1.80	1.5	1.2	C-7
(North Slope)	Long-term (steady-state) - Total Stress			2.21	1.5	1.2	-
	Pseudo-Static - Effective Stress			1.62	1.1	1.05	C-7
	Pseudo-Static - Total Stress			2.01	1.1	1.05	-
	Post Seismic			N/A	N/A	N/A	N/A
Organic	Long-term (steady-state) - Effective Stress	165	5	1.85	1.5	1.2	C-8
(North Slope)	Long-term (steady-state) - Total Stress			1.93	1.5	1.2	-
	Pseudo-Static - Effective Stress			1.64	1.1	1.05	C-8
	Pseudo-Static - Total Stress			1.69	1.1	1.05	-
	Post Seismic			N/A	N/A	N/A	N/A


Notes:

1. Ground topography survey provided by Atlantic Gold.
2. Overburden thickened inferred from borehole and test pits data from 2020 geotechnical investigation program.
3. Material strength parameters based on results obtained from geotechnical investigation and typical soil parameters from previous project experience.
4. This table should be read in conjunction with the accompanying report.

Long Term (steady-state)

1.49


Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Dark Red	Organics (In-Situ)	Mohr-Coulomb	18	0	0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Orange	Waste rock	Mohr-Coulomb	22	0	0	38



Pseudo-Static

1.31

Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Dark Red	Organics (In-Situ)	Mohr-Coulomb	18	0	0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Orange	Waste rock	Mohr-Coulomb	22	0	0	38



Scale: N.T.S
Date: Mar-21
Design: MM

Stability Analysis - Total Stress
NAG Stockpile South Slope (Crest El. 190 m)

File Name: AppC_Stability Analyses Figures.x
Project No.: 20142100 | Version: 1

Check: NN
Review: DCJ

ATLANTIC GOLD - BEAVER MINE


Figure #: C-1

Golder Associates

Long Term (steady-state)

1.35


Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Dark Red	Organics (In-Situ)	Mohr-Coulomb	18		0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Orange	Wasterok	Mohr-Coulomb	22		0	38



Pseudo-Static

1.19

Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Dark Red	Organics (In-Situ)	Mohr-Coulomb	18		0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Orange	Wasterok	Mohr-Coulomb	22		0	38



		Scale: N.T.S
		Date: Mar-21
File Name AppC_Stability Analyses Figures.x		Design: MM
		Check: NN
Project No. 20142100	Version 1	Review: DCJ


Stability Analysis - Total Stress NAG Stockpile North Slope (Crest El. 190 m)	
ATLANTIC GOLD - BEAVER MINE	Figure #: C-2

Golder Associates

Long Term (steady-state)

Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Brown	Organics	Mohr-Coulomb	18		0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Orange	Wasterock	Mohr-Coulomb	22		0	38


1.94



Pseudo-Static

Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Brown	Organics	Mohr-Coulomb	18		0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Orange	Wasterock	Mohr-Coulomb	22		0	38

1.73




	Scale: N.T.S	Stability Analysis - Total Stress LG Stockpile East Slope (Crest El. 170 m)
	Date: Mar-21	
	Design: MM	
File Name: AppC_Stability Analyses Figures.x	Check: NN	ATLANTIC GOLD - BEAVER MINE
Project No. 20142100 Version 1	Review: DCJ	

Golder Associates

Long Term (steady-state)

Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Brown	Organics	Mohr-Coulomb	18		0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Red	Wasterock	Mohr-Coulomb	22		0	38


1.61



Pseudo-Static

Color	Name	Model	Unit Weight (kN/m ³)	Cohesion (kPa)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)				
Brown	Organics	Mohr-Coulomb	18		0	10
Cyan	Till (Undrained)	Undrained (Phi=0)	22	100		
Red	Wasterock	Mohr-Coulomb	22		0	38

1.44




	Scale: N.T.S	Stability Analysis - Total Stress PAG Stockpile North Slope (Crest El. 180 m)	
	Date: Mar-21		
	Design: MM		
File Name: AppC_Stability Analyses Figures.x	Check: NN	ATLANTIC GOLD - BEAVER MINE	Figure #:
Project No. 20142100 Version 1	Review: DCJ		C-4

Golder Associates

Overall Slope Failure

1.74


Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organics	Mohr-Coulomb	18	0	10
Yellow	Till (In-Situ)	Mohr-Coulomb	22	0	34
Pink	Till (Stockpile)	Mohr-Coulomb	21	0	34



Localized Bottom Bench Failure

1.54

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organics	Mohr-Coulomb	18	0	10
Yellow	Till (In-Situ)	Mohr-Coulomb	22	0	34
Pink	Till (Stockpile)	Mohr-Coulomb	21	0	34



Scale: N.T.S.
Date: Mar-21
Design: MM

Stability Analysis - Effective Stress
Long Term (steady-state)
West Till (1) Stockpile Northeast Slope (Crest El. 160 m)

File Name: AppC_Stability Analyses Figures.x
Project No.: 20142100 | Version: 1

Check: NN
Review: DCJ

ATLANTIC GOLD - BEAVER MINE


Figure #: C-5

Golder Associates

Overall Slope Failure

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organics	Mohr-Coulomb	18	0	10
Yellow	Till (In-Situ)	Mohr-Coulomb	22	0	34
Pink	Till (Stockpile)	Mohr-Coulomb	21	0	34


1.58



Localized Bottom Bench Failure

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organics	Mohr-Coulomb	18	0	10
Yellow	Till (In-Situ)	Mohr-Coulomb	22	0	34
Pink	Till (Stockpile)	Mohr-Coulomb	21	0	34

1.27



Scale: N.T.S.
Date: Mar-21
Design: MM

Stability Analysis - Effective Stress
Pseudo-Static

West Till (1) Stockpile Northeast Slope (Crest El. 160 m)

File Name: AppC_Stability Analyses Figures.x
Project No.: 20142100 | Version: 1

Check: NN
Review: DCJ

ATLANTIC GOLD - BEAVER MINE


Figure #: C-6

Golder Associates

Long Term (steady-state)

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organic	Mohr-Coulomb	18	0	10
Yellow	Till (In-Situ)	Mohr-Coulomb	22	0	34
Pink	Till (Stockpile)	Mohr-Coulomb	21	0	34


1.80



Pseudo-Static

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (kPa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organic	Mohr-Coulomb	18	0	10
Yellow	Till (In-Situ)	Mohr-Coulomb	22	0	34
Pink	Till (Stockpile)	Mohr-Coulomb	21	0	34

1.62




	Scale: N.T.S	Stability Analysis - Effective Stress East Till (2) Stockpile North Slope (Crest El. 165 m)	Figure #: C-7
	Date: Mar-21		
	Design: MM		
File Name: AppC_Stability Analyses Figures.x	Check: NN	ATLANTIC GOLD - BEAVER MINE	
Project No. 20142100 Version 1	Review: DCJ		

Golder Associates


Long Term (steady-state)

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (k Pa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organic (In-Situ)	Mohr-Coulomb	18	0	10
Yellow	Organic (Stockpile)	Mohr-Coulomb	16	0	10
Orange	TII (In-Situ)	Mohr-Coulomb	22	0	34
Pink	TII (Stockpile)	Mohr-Coulomb	21	0	34



Pseudo-Static

Color	Name	Model	Unit Weight (kN/m ³)	Effective Cohesion (k Pa)	Effective Friction Angle (°)
Grey	Bedrock	Bedrock (Impenetrable)			
Brown	Organic (In-Situ)	Mohr-Coulomb	18	0	10
Yellow	Organic (Stockpile)	Mohr-Coulomb	16	0	10
Orange	TII (In-Situ)	Mohr-Coulomb	22	0	34
Pink	TII (Stockpile)	Mohr-Coulomb	21	0	34




	Scale: N.T.S	Stability Analysis - Effective Stress Organic Stockpile North Slope (Crest El. 165 m)
	Date: Mar-21	
	Design: MM	
File Name: AppC_Stability Analyses Figures.x	Check: NN	ATLANTIC GOLD - BEAVER MINE
Project No. 20142100 Version 1	Review: DCJ	

Golder Associates

APPENDIX D

Stockpile Hazard Classification



GOLDER

STOCKPILE HAZARD CLASSIFICATION

PROJECT NO:	20142100	DATE:	MAR 2021
BY:	BG	Review:	DCJ

Atlantic Gold Beaver Dam Mine, Nova Scotia

Figure D-1

Appendix D - Stockpile Hazard Classification

Engineering Geology Index (EGI)

NAG Stockpile

Group	Factor	Value	Index	Rating
Regional Setting	Seismicity	PGA=0.027g (10 % in 50 years)	Very Low	2
	Precipitation	1981-2010 weather normal: 1357.6mm	High	2
Foundation Conditions	Foundation Slope	~5 degrees (from CAD and field observations)	Gentle (5-15)	4
	Foundation Shape	Planer to concave	Planar/Concave	1.5
	Overburden Type	Glacial Till (moderately dense)	Type IV	3
	Overburden Thickness	2-13 m	>5	0
	Undrained Failure Potential	Borehole logs (WC~PL)	Moderate	-5
	Foundation Liquefaction Potential	Well graded, dense, non-liquefiable soils	Negligible	0
	Bedrock	Moderately competent; slightly weathered	Type C	2
	Groundwater	Groundwater less then 3 m below surface	Moderate	1
Material Quality(1)	Gradation	Assumed: Based 50-75 % greater than 75 mm	Coarse Grained	5
	Intact Strength and Durability	Assumed: Based on Type C bedrock	Type 3	4
	Material Liquefaction Potential	Waste rock, well graded	Negligible	0
	Chemical Stability	Non-acid generating rock	Neutral	5
			Total	24.5

Note: 1) Material characteristic for waste rock estimated

Design and Performance Index (DPI)

NAG Stockpile

Group	Factor	Value	Index	Rating
Geometry & Mass	Height	46 meters	Very Low	4
	Slope Angle	18 degrees	Flat	3
	Volume and Mass	34 million tonnes	Medium	1
Stability Analysis	Static Stability	Static FOS = 1.35	1.3-1.5	5
	Dynamic Stability	Pseudo-static FOS = 1.19	>1.15	3
Construction	Construction Method	Ascending placement on gentle slopes	Method V	8
	Loading Rate (1)	114 t/d/m	High	2
Performance	Stability Performance	Assumed: Stable	Good	7.5
			Total	33.5

Note: 1) Mass loading rate assumes bulk density of 2.00 t/m³

Appendix D - Stockpile Hazard Classification

Engineering Geology Index (EGI)

LG Stockpile

Group	Factor	Value	Index	Rating
Regional Setting	Seismicity	PGA=0.027g (10 % in 50 years)	Very Low	2
	Precipitation	1981-2010 weather normal: 1357.6mm	High	2
Foundation Conditions	Foundation Slope	2-10 degrees (from CAD and field observations)	Gentle (5-15)	4
	Foundation Shape	Planer to concave	Planar/Concave	1.5
	Overburden Type	Glacial Till (moderately dense)	Type IV	3
	Overburden Thickness	On average 3.5 m. Greater then 3.5 in some areas.	3 to 5 m	1
	Undrained Failure Potential	Borehole logs (WC~PL)	Moderate	-5
	Foundation Liquefaction Potential	Well graded, dense, non-liquefiable soils	Negligible	0
	Bedrock	Fresh to slightly weather (RQD 75-100)	Type C	2
	Groundwater	Ground water (0.5 to 2.9 mbgs)	Moderate/High	0.75
Material Quality(1)	Gradation	Assumed: Based 50-75 % greater than 75 mm	Coarse Grained	5
	Intact Strength and Durability	Assumed: Based on Type C bedrock	Type 3	4
	Material Liquefaction Potential	Waste rock, well graded	Negligible	0
	Chemical Stability	Non-acid generating rock	Neutral	5
			Total	25.25

Note: 1) Material characteristic for waste rock estimated

Design and Performance Index (DPI)

LG Stockpile

Group	Factor	Value	Index	Rating
Geometry & Mass	Height	Approx. height 14-26 m	Very Low	4
	Slope Angle	18 degrees	Flat	3
	Volume and Mass	2.48 million tonnes	Small	1.5
Stability Analysis	Static Stability	Static FOS = 1.94	>1.5	7
	Dynamic Stability	Pseudo-static FOS = 1.73	>1.15	3
Construction	Construction Method	Ascending placement on gentle slopes	Method V	8
	Loading Rate (1)	Assumed	High	2
Performance	Stability Performance	Assumed: Stable	Good	7.5
			Total	36

Note: 1) Mass loading rate assumes bulk density of 2.00 t/m³

Appendix D - Stockpile Hazard Classification

Engineering Geology Index (EGI)

PAG Stockpile

Group	Factor	Value	Index	Rating
Regional Setting	Seismicity	PGA=0.027g (10 % in 50 years)	Very Low	2
	Precipitation	1981-2010 weather normal: 1357.6mm	High	2
Foundation Conditions	Foundation Slope	10-15 degrees (from CAD and field observations)	Gentle (5-15)	4
	Foundation Shape	Planer to concave	Planar/Concave	1.5
	Overburden Type	Glacial Till (moderately dense)	Type IV	3
	Overburden Thickness	On average 2 m, in areas >4.0 m	3 to 5 m	1
	Undrained Failure Potential	Borehole logs (WC~PL)	Moderate	-5
	Foundation Liquefaction Potential	Well graded, dense, non-liquefiable soils	Negligible	0
	Bedrock	Fresh to slightly weather (RQD 35-90)	Type C	2
	Groundwater	Groundwater (0.7 to 1.5 mbgs)	Moderate/High	0.75
Material Quality(1)	Gradation	Assumed: Based 50-75 % greater than 75 mm	Coarse Grained	5
	Intact Strength and Durability	Assumed: Based on Type C bedrock	Type 3	4
	Material Liquefaction Potential	Waste rock, well graded	Negligible	0
	Chemical Stability	Potential for generation of ARD	Moderately Reactive	0
			Total	20.25

Note: 1) Material characteristic for waste rock estimated

Design and Performance Index (DPI)

PAG Stockpile

Group	Factor	Value	Index	Rating
Geometry & Mass	Height	Approx. height 14-26 m	Very Low	4
	Slope Angle	18 degrees	Flat	3
	Volume and Mass	2.5 million tonnes	Small	1.5
Stability Analysis	Static Stability	Static FOS = 1.61	>1.5	7
	Dynamic Stability	Pseudo-static FOS = 1.44	>1.15	3
Construction	Construction Method	Ascending placement on gentle slopes	Method V	8
	Loading Rate (1)	18 t/d/m	Low	5
Performance	Stability Performance	Assumed: Stable	Good	7.5
			Total	39

Note: 1) Mass loading rate assumes bulk density of 2.00 t/m³

Appendix D - Stockpile Hazard Classification

Engineering Geology Index (EGI)

Till 1 Stockpile

Group	Factor	Value	Index	Rating
Regional Setting	Seismicity	PGA=0.027g (10 % in 50 years)	Very Low	2
	Precipitation	1981-2010 weather normal: 1357.6mm	High	2
Foundation Conditions	Foundation Slope	10-15 degrees (from CAD and field observations)	Gentle (5-15)	4
	Foundation Shape	Planer to concave	Planar/Concave	1.5
	Overburden Type	Glacial Till (moderately dense)	Type IV	3
	Overburden Thickness	Till between 0.5 to 10 m	>5	0
	Undrained Failure Potential	Borehole logs (WC~PL)	Moderate	-5
	Foundation Liquefaction Potential	Well graded, dense, non-liquefiable soils	Negligible	0
	Bedrock	Fresh (RQD 52-89)	Type C	2
	Groundwater	Groundwater b/w 0.2 m to 3.5 m below ground	Moderate/High	0.75
Material Quality	Gradation	Average fines content from lab samples 29-59	Fine Grained/ Mixed Grain	2
	Intact Strength and Durability	Fine/mixed grain size overburden	Type 2	2
	Material Liquefaction Potential	Low liquefaction potential but cannot be discounted	Low	-2.5
	Chemical Stability	Neutral	Neutral	5
			Total	16.75

Design and Performance Index (DPI)

TILL 1 Stockpile

Group	Factor	Value	Index	Rating
Geometry & Mass	Height	Approx. height 10-25 m	Very Low	4
	Slope Angle	18 degrees	Flat	3
	Volume and Mass	0.69 million tonnes	Very Small	2
Stability Analysis	Static Stability	Static FOS = 1.74	>1.5	7
	Dynamic Stability	Pseudo-static FOS = 1.58	>1.15	3
Construction	Construction Method	Ascending placement on gentle slopes	Method V	8
	Loading Rate (1)	55 t/d/m	Moderate	3.5
Performance	Stability Performance	Assumed: Stable	Good	7.5
			Total	38

Note: 1) Mass loading rate assumes bulk density of 2.00 t/m³

Appendix D - Stockpile Hazard Classification

Engineering Geology Index (EGI)

Till 2 Stockpile

Group	Factor	Value	Index	Rating
Regional Setting	Seismicity	PGA=0.027g (10 % in 50 years)	Very Low	2
	Precipitation	1981-2010 weather normal: 1357.6mm	High	2
Foundation Conditions	Foundation Slope	4-10 degrees (from CAD and field observations)	Gentle (5-15)	4
	Foundation Shape	Planer to concave	Planar/Concave	1.5
	Overburden Type	Glacial Till (moderately dense)	Type IV	3
	Overburden Thickness	O/B thickness 7 to 9 m	>5	0
	Undrained Failure Potential	Borehole logs (WC~PL)	Moderate	-5
	Foundation Liquefaction Potential	Well graded, dense, non-liquefiable soils	Negligible	0
	Bedrock	Fresh (RQD 62-100)	Type C	2
	Groundwater	Groundwater b/w 1.8 m to 3.0 m below ground	Moderate/High	0.75
Material Quality	Gradation	Average fines content from lab samples 29-59	Fine Grained/ Mixed Grain	2
	Intact Strength and Durability	Fine/mixed grain size overburden	Type 2	2
	Material Liquefaction Potential	Low liquefaction potential but cannot be discounted	Low	-2.5
	Chemical Stability	Neutral	Neutral	5
			Total	16.75

Design and Performance Index (DPI)

TILL 2 Stockpile

Group	Factor	Value	Index	Rating
Geometry & Mass	Height	Approx. stockpile height 3-10 m	Very Low	4
	Slope Angle	18 degrees	Flat	3
	Volume and Mass	1.97 million tonnes	Very Small	2
Stability Analysis	Static Stability	Static FOS = 1.80	>1.5	7
	Dynamic Stability	Pseudo-static FOS = 1.62	>1.15	3
Construction	Construction Method	Ascending placement on gentle slopes	Method V	8
	Loading Rate (1)	46 t/d/m	Moderate	3.5
Performance	Stability Performance	Assumed: Stable	Good	7.5
			Total	38

Note: 1) Mass loading rate assumes bulk density of 2.00 t/m³

Appendix D - Stockpile Hazard Classification

Engineering Geology Index (EGI)

Organics Stockpile

Group	Factor	Value	Index	Rating
Regional Setting	Seismicity	PGA=0.027g (10 % in 50 years)	Very Low	2
	Precipitation	1981-2010 weather normal: 1357.6mm	High	2
Foundation Conditions	Foundation Slope	3-6 degrees (from CAD and field observations)	Gentle (5-15)	4
	Foundation Shape	Planer to concave	Planar/Concave	1.5
	Overburden Type	Glacial Till (moderately dense)	Type IV	3
	Overburden Thickness	O/B thickness 1 to >4.9 m	>5	0
	Undrained Failure Potential	Borehole logs (WC~PL)	Moderate	-5
	Foundation Liquefaction Potential	Well graded, dense, non-liquefiable soils	Negligible	0
	Bedrock	No boreholes, assume Type C	Type C	2
	Groundwater	Groundwater 0.1 to 3.7 m below ground surface	Moderate/High	0.75
Material Quality	Gradation	Very fined grained organics	Very fined grained	0
	Intact Strength and Durability	Extremely weak	Type I	0
	Material Liquefaction Potential	Moderate or unknown liquefaction potential	Unknown	-5
	Chemical Stability	Assumed neutral	Neutral	5
			Total	10.25

Design and Performance Index (DPI)

ORGANIC Stockpile

Group	Factor	Value	Index	Rating
Geometry & Mass	Height	Approx. height 4 m	Very Low	4
	Slope Angle	8 degrees	Very Flat	4
	Volume and Mass	2.29 million tonnes	Small	1.5
Stability Analysis	Static Stability	With till exterior slope, static FOS = 1.85	>1.5	7
	Dynamic Stability	With till exterior slope, pseudo-static FOS = 1.64	>1.15	3
Construction	Construction Method	Ascending placement on gentle slopes	Method V	8
	Loading Rate (1)	1 t/d/m	Very Low	7
Performance	Stability Performance	Assumed: Stable	Good	7.5
			Total	42

Note: 1) Mass loading rate assumes bulk density of 2.00 t/m³



golder.com