1656263

Identifier	Topic	Reference to EIS/EA Report	Summary of Previous Comment	Proponent's Response to Previous Comment	Follow-up comment/ Request for Information	New Proponent Response	Subsequent Comment
			Date: March 2014 MOE SW-2	Date: June 2015	Date: August 2015		
MOE SW-2B	Water quality		The impact of cyanide by-products including thiocyante and their potential to impair water quality within Marmion Lake and Lizard Lake.	Cyanide (CN) is simply a carbon-nitrogen compound and breaks down to carbonate and ammonia in the natural environment. The current process for the Project includes a cyanide destruction circuit which will lower cyanide concentrations as described in the Version 2 Site Water Quality TSD to a degree such that it does not have a significant influence on predicted ammonia and carbonate concentrations downstream. Thiocyanate (SCN) and associated complexes	Response is adequate for EA. Additional information and studies may be required at permitting and approvals.	Acknowledged	N/A
				occur during processing where cyanide is used to recover gold. SCN is a sulphur-carbon-nitrogen compound, which can degrade in the environment to sulphate, ammonium ion and carbonate. The rate of thiocyanate production in a given process is dependent on the host rock mineralogy and the process itself. Concentrations of thiocyanate in			
				the process water are generally low for most mining operations, and are expected to be low at the Hammond Reef site given that 1) sulphide concentrations in the ore are low; 2) sulphide when present is generally in the form of pyrite			
				which has a lower affinity for production of thiocyanates relative to other sulphide minerals such as pyrrhotite or chalcopyrite; and, 3) part of the process includes a cyanide destruction circuit.			
				Although not expected, the potential for thyocyanate production is recognized and monitoring for these compounds will be required initially during operations to confirm the			
				concentrations are not influencing overall water quality. Depending on the monitoring results, the process can be controlled, or water can be treated to reduce thiocyanate (e.g., through addition of an ozone oxidation step) however this step is not			
				expected to be required at this site and would only be undertaken if necessary, depending on monitoring results.			